

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 15/12/2009 01:00

Wellbore Name				WEST KINGFISH W8A
Rig Name 175	Rig Type Platform	Rig Service Type Drilling Rig (Conv)	Company Nabors	
Primary Job Type Drilling		Plan D then P&A		
Target Measured Depth (mKB) 4,519.32		Target Depth (TVD) (mKB) 2,438.99		
AFE or Job Number 609/09015.1.01		Total Original AFE Amount 14,368,270	Total AFE Supplement Amount	
Daily Cost Total -66,872		Cumulative Cost 6,841,175	Currency AUD	
Report Start Date/Time 14/12/2009 05:00		Report End Date/Time 15/12/2009 01:00	Report Number 16	

Management Summary

No accidents, incidents or environmental spills. PTSMs and JSAs held as required.

TIH & tag TOC at 678m w/ 15klbs, circulate hole clean. Pressure test 10-3/4" casing & KOP to 1000psi for 15mins w/ Accolade. Displace well to inhibited seawater. Pressure test 10-3/4" casing & KOP to 1000psi for 15mins w/ seawater. POOH & L/D diffuser. N/D BOPs & riser, remove MC-2 compact housing. Install abandonment flange. Reinstate grating, deluge & main deck wellbay cover.

Activity at Report Time

Prepare to skid upper rig package

Next Activity

Skid rig to WKF W26a.

Daily Operations: 24 HRS to 15/12/2009 05:00

Wellbore Name				WEST KINGFISH W26
Rig Name 175	Rig Type Platform	Rig Service Type Drilling Rig (Conv)	Company Nabors	
Primary Job Type Drilling and Completion		Plan D&C		
Target Measured Depth (mKB) 3,823.53		Target Depth (TVD) (mKB) 2,376.48		
AFE or Job Number 609/09013.1.01		Total Original AFE Amount 12,797,234	Total AFE Supplement Amount	
Daily Cost Total 312,750		Cumulative Cost 312,750	Currency AUD	
Report Start Date/Time 15/12/2009 01:00		Report End Date/Time 15/12/2009 05:00	Report Number 1	

Management Summary

No accidents, incidents or environmental spills. PTSMs and JSAs held as required.

Skid upper rig package 4.3m South over WKF W26a. Remove main deck wellbay cover, secure tiedown plates & upper rig package. Reinstate handrails, walkways etc.

Activity at Report Time

Tie down upper rig package.

Next Activity

Reinstate handrails, walkways & service lines.

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 15/12/2009 06:00

Wellbore Name			
MACKEREL A12			
Rig Name Rig 22	Rig Type Platform	Rig Service Type Workover Rig (Conv)	Company Imperial Snubbing Services
Primary Job Type Plug and Abandonment Only		Plan Plug & Abandon Well	
Target Measured Depth (mKB) 3,556.80		Target Depth (TVD) (mKB)	
AFE or Job Number 80005762		Total Original AFE Amount 1,790,000	Total AFE Supplement Amount
Daily Cost Total 174,986		Cumulative Cost 639,873	Currency AUD
Report Start Date/Time 14/12/2009 06:00		Report End Date/Time 15/12/2009 06:00	Report Number 6
Management Summary Continue circulating well clean. POOH and recover redundant 3-1/2" completion back to 100m. Bundle tubulars ready for backload onto vessel. Service work boat. Continue POOH with tubing.			
Activity at Report Time Continue to pooh with 3-1/2" completion.			
Next Activity Rih with 4" DP and set cement isolation plug			

Daily Operations: 24 HRS to 14/12/2009 09:00

Wellbore Name			
TUNA A17A			
Rig Name Wireline	Rig Type Platform	Rig Service Type Wireline Unit	Company Halliburton / Schlumberger
Primary Job Type Workover PI		Plan	
Target Measured Depth (mKB) 3,344.80		Target Depth (TVD) (mKB)	
AFE or Job Number 90019136		Total Original AFE Amount 105,000	Total AFE Supplement Amount
Daily Cost Total 22,153		Cumulative Cost 56,121	Currency AUD
Report Start Date/Time 14/12/2009 06:00		Report End Date/Time 14/12/2009 09:00	Report Number 3
Management Summary Rig down off well, Pressure test well head cap, Return well to production.			
Activity at Report Time Preparing to rig up on the A-7			
Next Activity Rig up on the A-7 well.			

Daily Operations: 24 HRS to 15/12/2009 06:00

Wellbore Name			
TUNA A7			
Rig Name Wireline	Rig Type Platform	Rig Service Type Wireline Unit	Company Halliburton / Schlumberger
Primary Job Type Workover PI		Plan SBHP, FBHP, PLT, RST, Plug & Perf	
Target Measured Depth (mKB) 2,689.20		Target Depth (TVD) (mKB)	
AFE or Job Number 602/09033.1.01		Total Original AFE Amount 590,000	Total AFE Supplement Amount
Daily Cost Total 19,732		Cumulative Cost 44,213	Currency AUD
Report Start Date/Time 14/12/2009 09:00		Report End Date/Time 15/12/2009 06:00	Report Number 2
Management Summary Rig up and pressure test, Rih with 2.14" G/ring and drift well to HUD at 2751 mtrs MDKB, Service work boat.			
Activity at Report Time SDFN			
Next Activity Rih and complete a PLT and RST static survey			