

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 22/12/2009 05:00

Wellbore Name			
WEST KINGFISH W26A			
Rig Name 175	Rig Type Platform	Rig Service Type Drilling Rig (Conv)	Company Nabors
Primary Job Type Drilling and Completion		Plan D&C	
Target Measured Depth (mKB) 3,823.53		Target Depth (TVD) (mKB) 2,376.48	
AFE or Job Number 609/09013.1.01		Total Original AFE Amount 12,797,234	Total AFE Supplement Amount
Daily Cost Total 447,065		Cumulative Cost 4,342,561	Currency AUD
Report Start Date/Time 21/12/2009 05:00		Report End Date/Time 22/12/2009 05:00	Report Number 8
Management Summary			
No accidents, incidents or environmental spills. PTSMs and JSAs held as required. Drill 9-7/8" production hole from 3825m to 3832m, downlink Anadril tools to neutral, and circulate and rotate 3x BU racking back 1 stand each BU from 3832m to 3738m. PROOH from 3738m to 3708m, RIH from 3708m to 3757m, and PROOH while re-logging hole section from 3757m to 3680m. PROOH from 3680m to 1929m.			
Activity at Report Time PROOH at 1929m.			
Next Activity Continue to PROOH from 1929m.			

Daily Operations: 24 HRS to 22/12/2009 06:00

Wellbore Name			
MACKEREL A12			
Rig Name Rig 22	Rig Type Platform	Rig Service Type Workover Rig (Conv)	Company Imperial Snubbing Services
Primary Job Type Plug and Abandonment Only		Plan Plug & Abandon Well	
Target Measured Depth (mKB) 3,556.80		Target Depth (TVD) (mKB)	
AFE or Job Number 80005762		Total Original AFE Amount 1,790,000	Total AFE Supplement Amount
Daily Cost Total 87,559		Cumulative Cost 1,252,571	Currency AUD
Report Start Date/Time 21/12/2009 06:00		Report End Date/Time 22/12/2009 06:00	Report Number 13
Management Summary			
Continue POOH with 7-5/8" RTTS on drill pipe to surface. Nipple down BOP riser. Change out old tubing head to new. Nipple up BOP riser, change BOP rams and pressure test. Rig up bell nipple and return flowline. Shell test BOPs to 1000psi against 7-5/8" cup tester, test ok. Rih with 5-1/2" multi-string cutter assy and attempt to cut casing at 886m without success, problems with cutter plugging off. Pooh to surface to inspect cutter.			
Activity at Report Time Pooh with BHA			
Next Activity Inspect multistring cutter for source of problem			

Daily Operations: 24 HRS to 21/12/2009 09:00

Wellbore Name			
TUNA A1			
Rig Name Wireline	Rig Type Platform	Rig Service Type Wireline Unit	Company Halliburton / Schlumberger
Primary Job Type Well Servicing Workover		Plan SBHP, FBHP, PLT, Gyro surveys	
Target Measured Depth (mKB) 2,974.00		Target Depth (TVD) (mKB)	
AFE or Job Number 90019047		Total Original AFE Amount 555,000	Total AFE Supplement Amount
Daily Cost Total 176,305		Cumulative Cost 272,014	Currency AUD
Report Start Date/Time 21/12/2009 06:00		Report End Date/Time 21/12/2009 09:00	Report Number 5
Management Summary			
Rig down off well, pressure test well head cap and hand well back to production operations.			
Activity at Report Time Stump testing Bop,s			
Next Activity Rig up on A-6L well			

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 22/12/2009 06:00

Wellbore Name				TUNA A6
Rig Name Wireline	Rig Type	Rig Service Type	Company Halliburton / Schlumberger	
Primary Job Type Workover PI		Plan RST, Plug T-120 and Perf in T-120/MKTA		
Target Measured Depth (mKB) 3,073.00		Target Depth (TVD) (mKB)		
AFE or Job Number 602/09032.1.01		Total Original AFE Amount 410,000		Total AFE Supplement Amount
Daily Cost Total 24,274		Cumulative Cost 24,274		Currency AUD
Report Start Date/Time 21/12/2009 09:00		Report End Date/Time 22/12/2009 06:00		Report Number 1
Management Summary Stump test Bop's. Rig up and pressure test.				
Activity at Report Time SDFN				
Next Activity Rih and complete a static bottom hole pressure and temperature survey				

Daily Operations: 24 HRS to 22/12/2009 05:00

Wellbore Name				SOUTH EAST REMORA-1
Rig Name Ocean Patriot	Rig Type Semi-Submersible	Rig Service Type Drilling Rig (Conv)	Company Diamond Offshore	
Primary Job Type Drilling		Plan Drill, Evaluate then P&A		
Target Measured Depth (mKB) 3,936.08		Target Depth (TVD) (mKB) 3,671.99		
AFE or Job Number 607/ 09000.1		Total Original AFE Amount 41,700,820		Total AFE Supplement Amount
Daily Cost Total 952,505		Cumulative Cost 7,052,535		Currency AUD
Report Start Date/Time 21/12/2009 05:00		Report End Date/Time 22/12/2009 05:00		Report Number 7
Management Summary Cmt 30"x 20" casing, WOC, lay out cart tool, Handle Bha and rack in Derrick.				
Activity at Report Time Run bha to well head				
Next Activity Drill shoe track, and 17.5" hole				