

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 10/12/2009 05:00

Wellbore Name				WEST KINGFISH W8A			
Rig Name	Rig Type	Rig Service Type	Company				
175	Platform	Drilling Rig (Conv)	Nabors				
Primary Job Type			Plan				
Drilling and Completion			D&C				
Target Measured Depth (mWorking Elev)			Target Depth (TVD) (mWorking Elev)				
4,528.55			2,448.22				
AFE or Job Number			Total Original AFE Amount		Total AFE Supplement Amount		
609/09015.1.01			14,368,270				
Daily Cost Total			Cumulative Cost		Currency		
402,042			5,558,818		AUD		
Report Start Date/Time			Report End Date/Time		Report Number		
9/12/2009 05:00			10/12/2009 05:00		11		
Management Summary							
No accidents, incidents or environmental spills. PTSMs and JSAs held as required.							
PROOH from 2379m to 1504m, pump slug & POOH on elevators to 38m. Remove radioactive source, POOH & L/D Anadril 9-7/8" RSS BHA. Conduct Safety Stand Down & Environmental Stand Down, service rig, offload 45joints 4" DP from boat.							
Activity at Report Time							
Strap 4" XT39 DP & record serial numbers							
Next Activity							
RIH 4" XT39 DP.							

Daily Operations: 24 HRS to 10/12/2009 06:00

Wellbore Name				MACKEREL A12			
Rig Name	Rig Type	Rig Service Type	Company				
Rig 22	Platform	Workover Rig (Conv)	Imperial Snubbing Services				
Primary Job Type			Plan				
Plug and Abandonment Only			Plug & Abandon Well				
Target Measured Depth (mWorking Elev)			Target Depth (TVD) (mWorking Elev)				
3,562.50							
AFE or Job Number			Total Original AFE Amount		Total AFE Supplement Amount		
80005762			1,790,000				
Daily Cost Total			Cumulative Cost		Currency		
93,584			93,584		AUD		
Report Start Date/Time			Report End Date/Time		Report Number		
9/12/2009 06:00			10/12/2009 06:00		1		
Management Summary							
Skid rig from A-22 to A-12 well centre. Rig up HLS slickline BOPs, riser and lubricator and pressure test. Recover SSSV and perform drift run to 3550m. Unable to achieve pressure test on POP at 3562m, rih and recover plug after two miss runs, pooh and re-dress same.							
Activity at Report Time							
Kill well.							
Next Activity							
Pressure test POP and set extended plug in SSSV nipple at 452m.							

Daily Operations: 24 HRS to 10/12/2009 06:00

Wellbore Name				TUNA A15			
Rig Name	Rig Type	Rig Service Type	Company				
Wireline	Platform	Wireline Unit	Halliburton / Schlumberger				
Primary Job Type			Plan				
Workover PI			SBHP, Gyro Surveys				
Target Measured Depth (mWorking Elev)			Target Depth (TVD) (mWorking Elev)				
2,797.00							
AFE or Job Number			Total Original AFE Amount		Total AFE Supplement Amount		
90019135			105,000				
Daily Cost Total			Cumulative Cost		Currency		
18,401			18,401		AUD		
Report Start Date/Time			Report End Date/Time		Report Number		
9/12/2009 06:00			10/12/2009 06:00		1		
Management Summary							
Stump test Totco and Schlumberger Bop's. Prepare equipment to rig up on A-15. Rig up and pressure test on the A-15.							
Activity at Report Time							
SDFN							
Next Activity							
Rih and perform static bottom hole survey and Gyro survey with memory tools							