

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 18/12/2009 05:00

Wellbore Name				WEST KINGFISH W26A
Rig Name 175	Rig Type Platform	Rig Service Type Drilling Rig (Conv)	Company Nabors	
Primary Job Type Drilling and Completion		Plan D&C		
Target Measured Depth (mWorking Elev) 3,831.06		Target Depth (TVD) (mWorking Elev) 2,384.01		
AFE or Job Number 609/09013.1.01		Total Original AFE Amount 12,797,234	Total AFE Supplement Amount	
Daily Cost Total 470,596		Cumulative Cost 2,447,466	Currency AUD	
Report Start Date/Time 17/12/2009 05:00		Report End Date/Time 18/12/2009 05:00	Report Number 4	

Management Summary

No accidents, incidents or environmental spills. PTSMs and JSAs held as required.

Drill 9-7/8" production hole w/Schlumberger Xceed RSS assy from 995m to 1106m. Platform activated Fire Alarm (no power to Geoservices & Anadril units), continue to circulate. Drill 9-7/8" production hole to 1579m, conduct H2S drill.

Last Survey: 5.8m Right, 1.9m Below

Activity at Report Time

PROOH w/ Anadril 9-7/8" RSS BHA at 1695m.

Next Activity

Continue to PROOH w/ Anadril 9-7/8" RSS BHA from 1695m.

Daily Operations: 24 HRS to 18/12/2009 06:00

Wellbore Name				MACKEREL A12
Rig Name Rig 22	Rig Type Platform	Rig Service Type Workover Rig (Conv)	Company Imperial Snubbing Services	
Primary Job Type Plug and Abandonment Only		Plan Plug & Abandon Well		
Target Measured Depth (mWorking Elev) 3,562.50		Target Depth (TVD) (mWorking Elev)		
AFE or Job Number 80005762		Total Original AFE Amount 1,790,000	Total AFE Supplement Amount	
Daily Cost Total 87,831		Cumulative Cost 891,989	Currency AUD	
Report Start Date/Time 17/12/2009 06:00		Report End Date/Time 18/12/2009 06:00	Report Number 9	

Management Summary

Continue POOH with 4" drill pipe from 2320m to surface. RIH with 7-5/8" casing scraper assembly down to 1150m in preparation for RTTS run.

Activity at Report Time

Continue to rih with scraper to 3329m

Next Activity

Run RTTS and locate leak path in casing.

Daily Operations: 24 HRS to 17/12/2009 09:00

Wellbore Name				TUNA A7
Rig Name Wireline	Rig Type Platform	Rig Service Type Wireline Unit	Company Halliburton / Schlumberger	
Primary Job Type Workover PI		Plan SBHP, FBHP, PLT, RST, Plug & Perf		
Target Measured Depth (mWorking Elev) 2,689.20		Target Depth (TVD) (mWorking Elev)		
AFE or Job Number 602/09033.1.01		Total Original AFE Amount 590,000	Total AFE Supplement Amount	
Daily Cost Total 5,382		Cumulative Cost 99,346	Currency AUD	
Report Start Date/Time 17/12/2009 06:00		Report End Date/Time 17/12/2009 09:00	Report Number 5	

Management Summary

Rig down off well, pressure test well head cap, hand well back to production operations.

Activity at Report Time

Next Activity

Rig up on the A-1L well.

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 18/12/2009 06:00

Wellbore Name			
TUNA A1			
Rig Name	Rig Type	Rig Service Type	Company
Wireline	Platform	Wireline Unit	Halliburton / Schlumberger
Primary Job Type		Plan	
Well Servicing Workover		SBHP, FBHP, PLT, Gyro surveys	
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)	
2,974.00			
AFE or Job Number		Total Original AFE Amount	Total AFE Supplement Amount
90019047		555,000	
Daily Cost Total		Cumulative Cost	Currency
14,219		14,219	AUD
Report Start Date/Time		Report End Date/Time	Report Number
17/12/2009 09:00		18/12/2009 06:00	1
Management Summary			
Rig up and pressure test, Rih with 2" drift and tag HUD at 2972 mtrs MDKB. Wait on weather, wind gusting 50 knots.			
Activity at Report Time			
SDFN			
Next Activity			
Rih and complete static PLT survey.			

Daily Operations: 24 HRS to 18/12/2009 05:00

Wellbore Name			
SOUTH EAST REMORA-1			
Rig Name	Rig Type	Rig Service Type	Company
Ocean Patriot	Semi-Submersible	Drilling Rig (Conv)	Diamond Offshore
Primary Job Type		Plan	
Drilling		Drill, Evaluate then P&A	
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)	
3,936.08		3,671.99	
AFE or Job Number		Total Original AFE Amount	Total AFE Supplement Amount
607/ 09000.1		41,700,820	
Daily Cost Total		Cumulative Cost	Currency
611,620		3,429,360	AUD
Report Start Date/Time		Report End Date/Time	Report Number
17/12/2009 05:00		18/12/2009 05:00	3
Management Summary			
Activity at Report Time			
Re-set #8 anchor			
Next Activity			
Complete 4 Primary anchors and run remaining 4			