

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 2/12/2009 05:00

Wellbore Name			
WEST KINGFISH W8A			
Rig Name 175	Rig Type Platform	Rig Service Type Drilling Rig (Conv)	Company Nabors
Primary Job Type Drilling and Completion		Plan D&C	
Target Measured Depth (mWorking Elev) 4,528.55		Target Depth (TVD) (mWorking Elev) 2,448.22	
AFE or Job Number 609/09015.1.01		Total Original AFE Amount 14,368,270	Total AFE Supplement Amount
Daily Cost Total 728,506		Cumulative Cost 1,599,656	Currency AUD
Report Start Date/Time 1/12/2009 05:00		Report End Date/Time 2/12/2009 05:00	Report Number 3

Management Summary

No accidents, incidents or environmental spills. PTSMs and JSAs held as required.

Cont' BOP test to 300/5000psi for 5min. Break down and L/D sideways f/171m to surface w/ jars & 5.5" HWDP. Conduct 10.75" Surface csg test to 1000psi for 15min. P/U f/pipe deck, M/U f/surface to 460m w/5.5" HWDP and 5.5" DP, POOH f/460m to surface and R/B same. R/U 1200bbl tank, test lines w/sea water. Cont' R/U MP3.

Activity at Report Time

R/U MP3 spooling

Next Activity

R/U Rig floor second escape access, P/U 9-7/8" Schlumberger RSS BHA.

Daily Operations: 24 HRS to 2/12/2009 06:00

Wellbore Name			
MACKEREL A22			
Rig Name Rig 22	Rig Type Platform	Rig Service Type Workover Rig (Conv)	Company Imperial Snubbing Services
Primary Job Type Plug and Abandonment Only		Plan P&A well in preparation for redrill	
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 80005600		Total Original AFE Amount 4,385,000	Total AFE Supplement Amount
Daily Cost Total 90,029		Cumulative Cost 3,984,512	Currency AUD
Report Start Date/Time 1/12/2009 06:00		Report End Date/Time 2/12/2009 06:00	Report Number 47

Management Summary

Pooh with 9-5/8" casing cutter to surface. Change out cutter knives. Rih and cut 9-5/8" casing at 129m. POOH. Gih with Itco spear pull casing. R/U testing bop's with combination test tool.

Activity at Report Time

Testing BOP's

Next Activity

R/U and GIH and Take stretch measurements on 9 5/8' csg.

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 1/12/2009 06:00

Wellbore Name			
SNAPPER A6			
Rig Name Wireline	Rig Type Platform	Rig Service Type Wireline Unit	Company Halliburton / Schlumberger
Primary Job Type Workover PI		Plan Gyro Survey	
Target Measured Depth (mWorking Elev) 1,320.00		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 609/09028.1.01		Total Original AFE Amount 60,000	Total AFE Supplement Amount
Daily Cost Total 7,324		Cumulative Cost 7,324	Currency AUD
Report Start Date/Time 1/12/2009 00:00		Report End Date/Time 1/12/2009 06:00	Report Number 1
Management Summary Obtain a GWP. Remove the deck cover and tree cap. Rig up the totco Bop's, A frame and lubricator. Rih and recover the SSSV from 452m. Start to rih with a 3.62" drift from surface.			
Activity at Report Time Drift run with 3.62" gauge ring.			
Next Activity Conduct a Gyro survey from 1328m to surface.			

Daily Operations: 24 HRS to 2/12/2009 06:00

Wellbore Name			
SNAPPER A6			
Rig Name Wireline	Rig Type Platform	Rig Service Type Wireline Unit	Company Halliburton / Schlumberger
Primary Job Type Workover PI		Plan Gyro Survey	
Target Measured Depth (mWorking Elev) 1,320.00		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 609/09028.1.01		Total Original AFE Amount 60,000	Total AFE Supplement Amount
Daily Cost Total 12,013		Cumulative Cost 19,337	Currency AUD
Report Start Date/Time 1/12/2009 06:00		Report End Date/Time 2/12/2009 06:00	Report Number 2
Management Summary Run in hole and recover the SSSV from 452 mtrs. Rig up the Gyro tools on the wireline, run in hole and perform the Gyro survey as per the program. Down load all Data and place on the "U" drive. Ran in hole and set the SSSV at 452 mtrs MDKB, perform an XOE test all OK. Start rigging down from the well, test cap, replace grating.			
Activity at Report Time Run the Gyro to the end of the tubing			
Next Activity Rig off the well and rig up on the A-15			

Daily Operations: 24 HRS to 2/12/2009 06:00

Wellbore Name			
SNAPPER A15			
Rig Name Wireline	Rig Type Platform	Rig Service Type Wireline Unit	Company Halliburton / Schlumberger
Primary Job Type Workover PI		Plan Gyro Survey	
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 609/09028.1.01		Total Original AFE Amount 60,000	Total AFE Supplement Amount
Daily Cost Total 36,968		Cumulative Cost 36,968	Currency AUD
Report Start Date/Time 1/12/2009 16:00		Report End Date/Time 2/12/2009 06:00	Report Number 1
Management Summary Rig up on the A-15 and pressure test solid test. Rih and recover the SSSV from 446m with no issues. Rih and drift to the end of tubing with a 2.8" gauge ring that hung up in the packer profile at 1330m then passed through with no further problems. Rih and complete a Gyro survey from 1528m to surface. Rih and set the SSSV at 446m. Perform an Xoe test.			
Activity at Report Time Conduct an XOE test on the SSSV			
Next Activity Rig down off the A-15 and rig up on the A-23			