

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 24/12/2009 05:00

Wellbore Name			
WEST KINGFISH W26A			
Rig Name 175	Rig Type Platform	Rig Service Type Drilling Rig (Conv)	Company Nabors
Primary Job Type Drilling and Completion		Plan D&C	
Target Measured Depth (mWorking Elev) 3,831.06		Target Depth (TVD) (mWorking Elev) 2,384.01	
AFE or Job Number 609/09013.1.01		Total Original AFE Amount 12,797,234	Total AFE Supplement Amount
Daily Cost Total 381,242		Cumulative Cost 5,168,285	Currency AUD
Report Start Date/Time 23/12/2009 05:00		Report End Date/Time 24/12/2009 05:00	Report Number 10

Management Summary

No accidents, incidents or environmental spills. PTSMs and JSAs held as required. RIH with 7" production casing from 792m to 3805m, P/U casing hanger, RIH from 3805m and land out 7" production casing string at 3829m. R/U Howco cement head and surface lines. Circulate 1x casing volume, drop sacrificial bottom plug, and displace. Howco mix and pump 71 bbls of 15.8 ppg Class G tail cement slurry. Rig pump and displace cement with 8.5 ppg inhibited SW with 2.5% radiogreen.

Activity at Report Time

Displacing 15.8 ppg Class G tail cement slurry.

Next Activity

Displace 15.8 ppg Class G tail cement slurry, R/D Howco, and install seal assembly.

Daily Operations: 24 HRS to 24/12/2009 06:00

Wellbore Name			
MACKEREL A12			
Rig Name Rig 22	Rig Type Platform	Rig Service Type Workover Rig (Conv)	Company Imperial Snubbing Services
Primary Job Type Plug and Abandonment Only		Plan Plug & Abandon Well	
Target Measured Depth (mWorking Elev) 3,562.50		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 80005762		Total Original AFE Amount 1,790,000	Total AFE Supplement Amount
Daily Cost Total 111,192		Cumulative Cost 1,460,824	Currency AUD
Report Start Date/Time 23/12/2009 06:00		Report End Date/Time 24/12/2009 06:00	Report Number 15

Management Summary

Pooh with 7-5/8" casing. Heavy external corrosion on jnts 65 and 66 and holes in jnts 67 and 68 of casing. This area is from 768 to 816m. Surface casing shoe at 806m. Casing checked for NORM. Rih with mule shoe and cementing string and tagged TOC at 900.5m with 5 klbs set down. P/u and circulate well clean with 566 bbls. Mix and pump 68 bbls of 16.5 ppg cement. WOC. Rih and tag TOC at 751m

Activity at Report Time

Prepare for KOP 1000 psi pressure test

Next Activity

Circulate well to ISW. Pooh. R/d off the well and install the abandonment flange.

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 24/12/2009 06:00

Wellbore Name				TUNA A6
Rig Name Wireline	Rig Type Platform	Rig Service Type Wireline Unit	Company Halliburton / Schlumberger	
Primary Job Type Workover PI		Plan RST, Plug T-120 and Perf in T-120/MKTA		
Target Measured Depth (mWorking Elev) 3,073.00		Target Depth (TVD) (mWorking Elev)		
AFE or Job Number 602/09032.1.01		Total Original AFE Amount 410,000	Total AFE Supplement Amount	
Daily Cost Total 24,274		Cumulative Cost 72,821	Currency AUD	
Report Start Date/Time 23/12/2009 06:00		Report End Date/Time 24/12/2009 06:00	Report Number 3	

Management Summary

Tool box Safety meeting with no first aid treatments or near misses to report. Run in hole and perform an RST Log over the interval from 3106 mtrs to 2925 mtrs MDKB and 2862 mtrs to 2525 mtrs MDKB at 900 ft/ hr making one pass only. Send all data to the "U" drive and wait for reservoir to evaluate the logs and come back with a gun length and perforation interval.

Activity at Report Time

SDFN

Next Activity

Wait on the results of the RST-A and perforate the well.

Daily Operations: 24 HRS to 24/12/2009 05:00

Wellbore Name				SOUTH EAST REMORA-1
Rig Name Ocean Patriot	Rig Type Semi-Submersible	Rig Service Type Drilling Rig (Conv)	Company Diamond Offshore	
Primary Job Type Drilling		Plan Drill, Evaluate then P&A		
Target Measured Depth (mWorking Elev) 3,936.08		Target Depth (TVD) (mWorking Elev) 3,671.99		
AFE or Job Number 607/ 09000.1		Total Original AFE Amount 41,700,820	Total AFE Supplement Amount	
Daily Cost Total 742,505		Cumulative Cost 8,537,545	Currency AUD	
Report Start Date/Time 23/12/2009 05:00		Report End Date/Time 24/12/2009 05:00	Report Number 9	

Management Summary

Drill 17.5" hole to 1073m

Activity at Report Time

Drill 17.5" hole

Next Activity

Drill to 1085, circ hole clean, spot pad mud, trip out of hole