

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 3/12/2009 05:00

Wellbore Name				WEST KINGFISH W8A
Rig Name 175	Rig Type Platform	Rig Service Type Drilling Rig (Conv)	Company Nabors	
Primary Job Type Drilling and Completion		Plan D&C		
Target Measured Depth (mWorking Elev) 4,528.55		Target Depth (TVD) (mWorking Elev) 2,448.22		
AFE or Job Number 609/09015.1.01		Total Original AFE Amount 14,368,270	Total AFE Supplement Amount	
Daily Cost Total 529,614		Cumulative Cost 2,129,270	Currency AUD	
Report Start Date/Time 2/12/2009 05:00		Report End Date/Time 3/12/2009 05:00	Report Number 4	

Management Summary

No accidents, incidents or environmental spills. PTSMs and JSAs held as required.

M/U f/surface to 733m w/9-7/8" Schlumberger Xceed RSS BHA. W/D f/733m to 757m, tag TOC w/10k at 757m. Displace to SBM. Clean out cmt f/757m to 830m. Commence KO f/830m to 856m. Pump into shoe f/856m to 821m. Perform FIT to 13ppg EMW. W/D f/821m to 856m, drill ahead f/856m to 860m.

Activity at Report Time

Drill 9-7/8" Production Hole at 860m.

Next Activity

Drill ahead 9-7/8" Production hole f/860m.

Daily Operations: 24 HRS to 4/12/2009 05:00

Wellbore Name				WEST KINGFISH W8A
Rig Name 175	Rig Type Platform	Rig Service Type Drilling Rig (Conv)	Company Nabors	
Primary Job Type Drilling and Completion		Plan D&C		
Target Measured Depth (mWorking Elev) 4,528.55		Target Depth (TVD) (mWorking Elev) 2,448.22		
AFE or Job Number 609/09015.1.01		Total Original AFE Amount 14,368,270	Total AFE Supplement Amount	
Daily Cost Total 421,482		Cumulative Cost 2,550,752	Currency AUD	
Report Start Date/Time 3/12/2009 05:00		Report End Date/Time 4/12/2009 05:00	Report Number 5	

Management Summary

No accidents, incidents or environmental spills. PTSMs and JSAs held as required.

Drill from 860m to 1841m with 9-7/8" production hole w/Schlumberger Xceed RSS assy. 3.64m Right, 1.7m Above of plan.

Activity at Report Time

Drill 9-7/8" Production Hole at 1841m.

Next Activity

Drill ahead 9-7/8" Production hole f/1841m.

Daily Operations: 24 HRS to 3/12/2009 06:00

Wellbore Name				MACKEREL A22
Rig Name Rig 22	Rig Type Platform	Rig Service Type Workover Rig (Conv)	Company Imperial Snubbing Services	
Primary Job Type Plug and Abandonment Only		Plan P&A well in preparation for redrill		
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)		
AFE or Job Number 80005600		Total Original AFE Amount 4,385,000	Total AFE Supplement Amount	
Daily Cost Total 103,585		Cumulative Cost 4,088,098	Currency AUD	
Report Start Date/Time 2/12/2009 06:00		Report End Date/Time 3/12/2009 06:00	Report Number 48	

Management Summary

Conduct Fortnightly BOP pressure tests, all tests solid. M/u 9-5/8" casing spear assy. Rih and latch fish at 131m. Pooh with 1840m of 9-5/8" casing.

Activity at Report Time

Pulling 9 5/8" casing

Next Activity

RIH with Baker scraper assembly

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 4/12/2009 06:00

Wellbore Name				MACKEREL A22
Rig Name Rig 22	Rig Type Platform	Rig Service Type Workover Rig (Conv)	Company Imperial Snubbing Services	
Primary Job Type Plug and Abandonment Only		Plan P&A well in preparation for redrill		
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)		
AFE or Job Number 80005600		Total Original AFE Amount 4,385,000	Total AFE Supplement Amount	
Daily Cost Total 103,443		Cumulative Cost 4,191,541	Currency AUD	
Report Start Date/Time 3/12/2009 06:00		Report End Date/Time 4/12/2009 06:00	Report Number 49	
Management Summary Pooh with 9-5/8" casing from jnt 25 to jnt 136. WOW 3 hrs with storm front passing through				
Activity at Report Time Pulling 9 5/8" casing				
Next Activity RIH with Baker Scraper clean out assy Assembly				

Daily Operations: 24 HRS to 3/12/2009 06:00

Wellbore Name				SNAPPER A15
Rig Name Wireline	Rig Type Platform	Rig Service Type Wireline Unit	Company Halliburton / Schlumberger	
Primary Job Type Workover PI		Plan Gyro Survey		
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)		
AFE or Job Number 609/09028.1.01		Total Original AFE Amount 60,000	Total AFE Supplement Amount	
Daily Cost Total 4,209		Cumulative Cost 41,177	Currency AUD	
Report Start Date/Time 2/12/2009 06:00		Report End Date/Time 3/12/2009 06:00	Report Number 2	
Management Summary Rig up and pressure test as per the wellwork procedure. Recover the SSSV. Run in and drift the well. Run the gyro as per the program, replace the SSSV and perform an XOE.Rig off the well.				
Activity at Report Time Rigging off the well				
Next Activity Rigging up on the A-23				

Daily Operations: 24 HRS to 3/12/2009 06:00

Wellbore Name				SNAPPER A23
Rig Name Wireline	Rig Type Platform	Rig Service Type Wireline Unit	Company Halliburton / Schlumberger	
Primary Job Type Workover PI		Plan Gyro Survey		
Target Measured Depth (mWorking Elev) 2,600.00		Target Depth (TVD) (mWorking Elev)		
AFE or Job Number 609/09028.1.01		Total Original AFE Amount 70,000	Total AFE Supplement Amount	
Daily Cost Total 23,146		Cumulative Cost 23,146	Currency AUD	
Report Start Date/Time 2/12/2009 10:00		Report End Date/Time 3/12/2009 06:00	Report Number 1	
Management Summary Rig up on the well and pressure test as per the wellwork procedure.We have been held up with operator crew change and a night shift operator that hasn't been signed off on this platform. Time is running out for us to get the Gyro done and we have decided to pack up ready for the move to Cobia. Rig off the well and start packing up the spread.				
Activity at Report Time Packing up and preparing to move to Cobia.				
Next Activity Move to Cobia				

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 4/12/2009 06:00

Wellbore Name

COBIA F27

Rig Name Wireline	Rig Type Platform	Rig Service Type Wireline Unit	Company Halliburton / Schlumberger
Primary Job Type Well Servicing Workover		Plan Reconfigure gas lift	
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 90019088		Total Original AFE Amount 85,000	Total AFE Supplement Amount
Daily Cost Total 19,362		Cumulative Cost 19,362	Currency AUD
Report Start Date/Time 3/12/2009 06:00		Report End Date/Time 4/12/2009 06:00	Report Number 1

Management Summary

Travel to Cobia and stand by waiting on the Boat to arrive.
Night shift crew on Snapper wait on the weather to settle down wind speeds over 45 knots.

Activity at Report Time

Waiting on the Boat

Next Activity

Unloading the Boat and setting up on the platform.