

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 31/12/2009 05:00

Wellbore Name			
WEST KINGFISH W9A			
Rig Name 175	Rig Type Platform	Rig Service Type Drilling Rig (Conv)	Company Nabors
Primary Job Type Drilling and Completion		Plan D&C	
Target Measured Depth (mWorking Elev) 3,704.44		Target Depth (TVD) (mWorking Elev) 2,389.21	
AFE or Job Number 609/09030.1.01		Total Original AFE Amount 8,745,343	Total AFE Supplement Amount
Daily Cost Total 501,889		Cumulative Cost 3,701,153	Currency AUD
Report Start Date/Time 30/12/2009 05:00		Report End Date/Time 31/12/2009 05:00	Report Number 7
Management Summary			
No accidents, incidents, or environmental spills. PTSM's and JSA's held as required. Drill 9-7/8" production hole from 2512m to 2977m, circulate and rotate 3x BU racking back 1 stand each BU from 2977m to 2892m, RIH from 2892m to 2977m, drill 9-7/8" production hole from 2977m to 3370m.			
Activity at Report Time			
Drilling 9-7/8" production hole at 3370m.			
Next Activity			
Drill 9-7/8" production hole from 3370m.			

Daily Operations: 24 HRS to 31/12/2009 06:00

Wellbore Name			
MACKEREL A4			
Rig Name Rig 22	Rig Type Platform	Rig Service Type Workover Rig (Conv)	Company Imperial Snubbing Services
Primary Job Type Plug and Abandonment Only		Plan Plug & Abandon	
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 80005763		Total Original AFE Amount 1,688,000	Total AFE Supplement Amount
Daily Cost Total 190,648		Cumulative Cost 577,585	Currency AUD
Report Start Date/Time 30/12/2009 06:00		Report End Date/Time 31/12/2009 06:00	Report Number 5
Management Summary			
RIH with 2nd 3.65" tubing cutter and fired at 2611m. P/u on tubing and pulled free at 175 klbs. R/d Sch and pack away. Dress rig for Pooh with 4-1/2" EUE tubing. Pooh with completion. Inside of tubing tested positive for NORM. The ends of the tubing are being bagged and the bundles wrapped in plastic for transport.			
Activity at Report Time			
Pooh with redundant 4-1/2" completion			
Next Activity			
Rih and set 1st cement plug at 2611m.			

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 31/12/2009 06:00

Wellbore Name				TUNA A22
Rig Name Wireline	Rig Type Platform	Rig Service Type Wireline Unit	Company Halliburton / Schlumberger	
Primary Job Type Workover PI		Plan Data Collection, Plug T-130 and Perf in T-125		
Target Measured Depth (mWorking Elev) 2,070.00		Target Depth (TVD) (mWorking Elev)		
AFE or Job Number 602/09034.1.01		Total Original AFE Amount 350,000	Total AFE Supplement Amount	
Daily Cost Total 25,262		Cumulative Cost 25,262	Currency AUD	
Report Start Date/Time 30/12/2009 06:00		Report End Date/Time 31/12/2009 06:00	Report Number 1	

Management Summary

Run in hole with Omega Gauges and drift the well and confirm that we have clear access for our logging tools. Perform a BHP survey in the static condition at intervals from 2093 mtrs, 2091 mtrs 2085 mtrs and 2060 mtrs MDKB, POOH. Run hole and perform a gyro survey from the end of tubing at 1983 mtrs MDKB as per the program. Lay down Halliburton stand up Schlumberger and pressure test as per the wellwork procedure ready to run in the hole first thing in the morning. SDFN

Activity at Report Time

SDFN

Next Activity

RST-A and Upwards Completion

Daily Operations: 24 HRS to 31/12/2009 05:00

Wellbore Name				SOUTH EAST REMORA-1
Rig Name Ocean Patriot	Rig Type Semi-Submersible	Rig Service Type Drilling Rig (Conv)	Company Diamond Offshore	
Primary Job Type Drilling		Plan Drill, Evaluate then P&A		
Target Measured Depth (mWorking Elev) 3,936.08		Target Depth (TVD) (mWorking Elev) 3,671.99		
AFE or Job Number 607/ 09000.1		Total Original AFE Amount 41,700,820	Total AFE Supplement Amount	
Daily Cost Total 742,505		Cumulative Cost 14,067,080	Currency AUD	
Report Start Date/Time 30/12/2009 05:00		Report End Date/Time 31/12/2009 05:00	Report Number 16	

Management Summary

No Incidents
Stop Cards Red 30 Green 23
Hydro test rig floor and rotary pan with sea h2o, several leaks, repair same
Trip in hole tag cmt @ 1046m, displace hole to NAF mud, circ/cond mud

30"x20" Casing @ 148m
13.375 "Casing @ 1077m

Activity at Report Time

Circ/Cond mud

Next Activity

Test casing, drill shoe track, perform FIT