

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 9/12/2009 05:00

Wellbore Name				WEST KINGFISH W8A
Rig Name 175	Rig Type Platform	Rig Service Type Drilling Rig (Conv)	Company Nabors	
Primary Job Type Drilling and Completion		Plan D&C		
Target Measured Depth (mWorking Elev) 4,528.55		Target Depth (TVD) (mWorking Elev) 2,448.22		
AFE or Job Number 609/09015.1.01		Total Original AFE Amount 14,368,270	Total AFE Supplement Amount	
Daily Cost Total 581,204		Cumulative Cost 5,156,776	Currency AUD	
Report Start Date/Time 8/12/2009 05:00		Report End Date/Time 9/12/2009 05:00	Report Number 10	

Management Summary

No accidents, incidents or environmental spills. PTSMs and JSAs held as required.

Drill 9-7/8" production hole w/Schlumberger Xceed RSS assy from 4472m to TD at 4535m (2455.57mTVD). PROOH from 4535m to 4438m at racking back 1stand/BU. PROOH from 4438m to 2379m at 5mins/stand.

Activity at Report Time

PROOH at 2379m.

Next Activity

Continue to PROOH from 2379m .

Daily Operations: 24 HRS to 9/12/2009 06:00

Wellbore Name				MACKEREL A22
Rig Name Rig 22	Rig Type Platform	Rig Service Type Workover Rig (Conv)	Company Imperial Snubbing Services	
Primary Job Type Plug and Abandonment Only		Plan P&A well in preparation for redrill		
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)		
AFE or Job Number 80005600		Total Original AFE Amount 4,385,000	Total AFE Supplement Amount	
Daily Cost Total -260,038		Cumulative Cost 4,362,653	Currency AUD	
Report Start Date/Time 8/12/2009 06:00		Report End Date/Time 9/12/2009 06:00	Report Number 54	

Management Summary

Pooh with EZSV running tool. Rig up Schlumberger wireline and RIH with CCL tool string tag plug at 1915m & log well. Rig down wireline. Nipple down BOPs, remove riser sections and install and pressure test the abandonment flange to 300/1000psi.

Activity at Report Time

Replace wellhead grating and hand well back to pr

Next Activity

Skid to the A-12

Daily Operations: 24 HRS to 9/12/2009 06:00

Wellbore Name				TUNA A7
Rig Name Wireline	Rig Type Platform	Rig Service Type Wireline Unit	Company Halliburton / Schlumberger	
Primary Job Type Workover PI		Plan SBHP, FBHP, PLT, RST, Plug & Perf		
Target Measured Depth (mWorking Elev) 2,689.20		Target Depth (TVD) (mWorking Elev)		
AFE or Job Number 602/09033.1.01		Total Original AFE Amount 590,000	Total AFE Supplement Amount	
Daily Cost Total 24,481		Cumulative Cost 24,481	Currency AUD	
Report Start Date/Time 8/12/2009 06:00		Report End Date/Time 9/12/2009 06:00	Report Number 1	

Management Summary

Travel from Cobia to Tuna. Hold safety meeting and discuss Tuna wireline program. Rearrange and organize decks lining equipment up to the A-7 well.

Activity at Report Time

SDFN

Next Activity

Continue to set up equipment and rig up up on the A-7.