

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 27/02/2009 05:00

Wellbore Name

Rig Name Rig 175	Rig Type Platform	Rig Service Type Drilling Rig (Conv)	Company International Sea Drilling LTD (ISDL)
Primary Job Type Mobilization Only		Plan Move Rig	
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 609/08021.1.01		Total Original AFE Amount 16,315,448	Total AFE Supplement Amount 2,964,119
Daily Cost Total 245,939		Cumulative Cost 7,219,656	Currency AUD
Report Start Date/Time 26/02/2009 05:00		Report End Date/Time 27/02/2009 05:00	Report Number 31

Management Summary

No accidents, incidents, or environmental spills. PTSM and JSA's held as required. Conduct Hazard Hunts.

CBA Platform: Install mud centrifuge x 2, shaker walkways and services line suitcase. Continue with spooling in pit room and electric cables to rig. Spot elmagco brake and drawworks on rig floor. Continue to dress process modules and install shaker stairway landing. Unload choke wing basket, accumulator wing basket and dog house from boat. Install wind walls on shaker and process modules. Offload containers, set back wing basket and drillers roof from boat. Prep to install accumulator wing basket.

FTA Platform: Prep loads for backloading. Backload containers with degasser, spooling and miscellaneous rig equipment.

RIG MOVE: 74% of total rig move complete.

Rig Up Phase: 45% of total rig up complete, 89% of general rig up activities complete, 81% of drill module rig up complete, 85% of rig up DSM complete, 0% of mast rig up complete, 2% of tie-ins complete, 50% of workboats rig up phase.

Activity at Report Time

Prep to install accumulator wing basket.

Next Activity

Install accumulator wing bskt, choke wing bskt and dog house.

Daily Operations: 24 HRS to 27/02/2009 06:00

Wellbore Name

MARLIN A24

Rig Name SHU	Rig Type Platform	Rig Service Type	Company Imperial Snubbing Services
Primary Job Type Mobilization Only		Plan SHU Standby	
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 90016980		Total Original AFE Amount	Total AFE Supplement Amount
Daily Cost Total 20,008		Cumulative Cost 140,053	Currency AUD
Report Start Date/Time 26/02/2009 06:00		Report End Date/Time 27/02/2009 06:00	Report Number 7

Management Summary

Offload Rest of rig package.

Activity at Report Time

Resting crews

Next Activity

Finish backloading equipment

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 27/02/2009 06:00

Wellbore Name			
WEST KINGFISH W26			
Rig Name Rig 22	Rig Type Platform	Rig Service Type Workover Rig (Conv)	Company Imperial Snubbing Services
Primary Job Type Plug and Abandonment Only		Plan Plug & Abandon - stage 2	
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 80004827		Total Original AFE Amount 2,961,013	Total AFE Supplement Amount
Daily Cost Total 78,684		Cumulative Cost 1,281,694	Currency AUD
Report Start Date/Time 26/02/2009 06:00		Report End Date/Time 27/02/2009 06:00	Report Number 24
Management Summary Continue unloading work boat with rig equipment. Fit up purge fan assembly to generator. Fit up pipe work on mud tanks, unload work baskets on rig equipment. Continue rigging up rig equipment, running electrical cable and fitting up mud tank pipe work.			
Activity at Report Time Waiting on boat with rig equipment.			
Next Activity Wait on boat, unload boat & continue Rig up			

Daily Operations: 24 HRS to 27/02/2009 06:00

Wellbore Name			
BREAM A27A			
Rig Name Wireline	Rig Type Platform	Rig Service Type Wireline Unit	Company Halliburton / Schlumberger
Primary Job Type Workover PI		Plan RST, Plug & Perf	
Target Measured Depth (mWorking Elev) 3,458.00		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 602/09002.1.01		Total Original AFE Amount 355,000	Total AFE Supplement Amount
Daily Cost Total 253,148		Cumulative Cost 340,237	Currency AUD
Report Start Date/Time 26/02/2009 06:00		Report End Date/Time 27/02/2009 06:00	Report Number 5
Management Summary Run in hole with MPBT and set with the top of the sealing element at 3478 mtrs. Run in hole with the Dump Bailer loaded with fresh water and dump on top of the plug. Run back in the hole with the bailer again loaded with 16 lbs/gal cement and dump on top of the plug. Lay down Schlumberger read to rig down. The Platform has just received a slug of liquid from Bream B and it has shut Bream A down, waiting on this to be rectified before we can rig off. Start rigging off the well, rig down completed. SDFN.			
Activity at Report Time SDFN			
Next Activity Rigging off and moving to the A-15			