

# EAPL WellWork & Drilling Daily Operations Report

## Daily Operations: 24 HRS to 21/01/2009 05:00

<b>Wellbore Name</b>			
SNAPPER A26A			
<b>Rig Name</b> Rig 175	<b>Rig Type</b> Platform	<b>Rig Service Type</b> Drilling Rig (Conv)	<b>Company</b> International Sea Drilling LTD (ISDL)
<b>Primary Job Type</b> Drilling and Completion		<b>Plan</b> D&C	
<b>Target Measured Depth (mWorking Elev)</b> 6,463.00		<b>Target Depth (TVD) (mWorking Elev)</b> 2,373.28	
<b>AFE or Job Number</b> 609/08009.1.01		<b>Total Original AFE Amount</b> 36,643,311	<b>Total AFE Supplement Amount</b>
<b>Daily Cost Total</b> 294,856		<b>Cumulative Cost</b> 33,445,946	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 20/01/2009 05:00		<b>Report End Date/Time</b> 21/01/2009 05:00	<b>Report Number</b> 73
<b>Management Summary</b> No accidents, incidents, or environmental spills. PTSM and JSA's held as required, Prepare and pick up 4.5" production tbg to 2912m			
<b>Activity at Report Time</b> m			
<b>Next Activity</b>			

## Daily Operations: 24 HRS to 21/01/2009 06:00

<b>Wellbore Name</b>			
BARRACOUTA A3W			
<b>Rig Name</b> SHU	<b>Rig Type</b> Platform	<b>Rig Service Type</b> Snubbing Unit	<b>Company</b> Imperial Snubbing Services
<b>Primary Job Type</b> Well Servicing Workover		<b>Plan</b> Repair ICA by removing part of the 7" casing	
<b>Target Measured Depth (mWorking Elev)</b> 3,070.00		<b>Target Depth (TVD) (mWorking Elev)</b>	
<b>AFE or Job Number</b> 602/04002.1.01		<b>Total Original AFE Amount</b> 8,300,000	<b>Total AFE Supplement Amount</b> 20,273,000
<b>Daily Cost Total</b> 72,820		<b>Cumulative Cost</b> 12,732,009	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 20/01/2009 06:00		<b>Report End Date/Time</b> 21/01/2009 06:00	<b>Report Number</b> 145
<b>Management Summary</b> Pooh and change BHA for 6" rotary shoe. Rih and tagged fish at 996 mts and worked fish down to 1023 mts continue to mill on fish			
<b>Activity at Report Time</b> Continue milling on fish at 1023 mts			
<b>Next Activity</b> Continue milling on fish			

## Daily Operations: 24 HRS to 21/01/2009 06:00

<b>Wellbore Name</b>			
COBIA F2A			
<b>Rig Name</b> Wireline	<b>Rig Type</b> Platform	<b>Rig Service Type</b> Wireline Unit	<b>Company</b> Halliburton / Schlumberger
<b>Primary Job Type</b> Well Servicing Workover		<b>Plan</b> Tubing Integrity Test	
<b>Target Measured Depth (mWorking Elev)</b> 3,254.50		<b>Target Depth (TVD) (mWorking Elev)</b>	
<b>AFE or Job Number</b> 90015293		<b>Total Original AFE Amount</b> 60,000	<b>Total AFE Supplement Amount</b>
<b>Daily Cost Total</b> 11,018		<b>Cumulative Cost</b> 38,797	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 20/01/2009 06:00		<b>Report End Date/Time</b> 21/01/2009 06:00	<b>Report Number</b> 4
<b>Management Summary</b> Rih and recover the 3.688" R catcher plug from 2117m. R/d off the well. Pack away wireline and Maersk equipment. Pack up and prepare Pumping equipment for backloading to BMA for pipeline water out program.			
<b>Activity at Report Time</b> SDFN			
<b>Next Activity</b> Backload pumping equipment to BMA			

# EAPL WellWork & Drilling Daily Operations Report

**Daily Operations: 24 HRS to 21/01/2009 06:00**

**Wellbore Name**

HALIBUT A3A

<b>Rig Name</b> Wireline	<b>Rig Type</b> Platform	<b>Rig Service Type</b> Wireline Unit	<b>Company</b> Halliburton / Schlumberger
<b>Primary Job Type</b> Workover PI		<b>Plan</b> Logging / Set Plug / Add Perf / Reconfig GLVs	
<b>Target Measured Depth (mWorking Elev)</b> 2,975.00		<b>Target Depth (TVD) (mWorking Elev)</b>	
<b>AFE or Job Number</b> 90016362		<b>Total Original AFE Amount</b> 310,000	<b>Total AFE Supplement Amount</b>
<b>Daily Cost Total</b> 12,456		<b>Cumulative Cost</b> 235,349	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 20/01/2009 06:00		<b>Report End Date/Time</b> 21/01/2009 06:00	<b>Report Number</b> 8

**Management Summary**

Rig off the well, pack up the spread ready for the move to Marlin.

**Activity at Report Time**

SDFN

**Next Activity**