

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 22/01/2009 05:00

Wellbore Name			
SNAPPER A26A			
Rig Name Rig 175	Rig Type Platform	Rig Service Type Drilling Rig (Conv)	Company International Sea Drilling LTD (ISDL)
Primary Job Type Drilling and Completion		Plan D&C	
Target Measured Depth (mWorking Elev) 6,463.00		Target Depth (TVD) (mWorking Elev) 2,373.28	
AFE or Job Number 609/08009.1.01		Total Original AFE Amount 36,643,311	Total AFE Supplement Amount
Daily Cost Total 274,564		Cumulative Cost 33,609,460	Currency AUD
Report Start Date/Time 21/01/2009 05:00		Report End Date/Time 22/01/2009 05:00	Report Number 74

Management Summary

No accidents, incidents, or environmental spills. PTSM and JSA's held as required. RIH with 236 jts (535 total jts) of 4-1/2" production tubing from 2912m to 5207m, P/U TR-SSSV, connect control line and pressure test to 4000 psi for 15 mins (test good), RIH with TR-SSSV from 5207m to 5216m, RIH with 42 jts (577 total jts) of 4-1/2" production tubing from 5216m to 5620m, R/U XO and TIW circulating assembly, circulate surface to surface volume and remove 80 bbl LCM pill and 50 bbl Hi-Vis pill from well, break and R/D TIW and XO circulating assembly, RIH with 2 jts (579 total jts) of 4-1/2" production tubing from 5620m to 5639m, R/U XO and break circulation.

Activity at Report Time

RIH to locate seals and perform space out.

Next Activity

M/U tubing hanger and land tubing string.

Daily Operations: 24 HRS to 22/01/2009 06:00

Wellbore Name			
BARRACOUTA A3W			
Rig Name SHU	Rig Type Platform	Rig Service Type Snubbing Unit	Company Imperial Snubbing Services
Primary Job Type Well Servicing Workover		Plan Repair ICA by removing part of the 7" casing	
Target Measured Depth (mWorking Elev) 3,070.00		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 602/04002.1.01		Total Original AFE Amount 8,300,000	Total AFE Supplement Amount 20,273,000
Daily Cost Total 84,597		Cumulative Cost 12,816,606	Currency AUD
Report Start Date/Time 21/01/2009 06:00		Report End Date/Time 22/01/2009 06:00	Report Number 146

Management Summary

Continue to mill on fish at 1023m, spike in torque attempted to pick up on string noticed up to 10k drag. Moved up to 1010 mts mdrt Fish stuck at this point attempt to work free

Activity at Report Time

Jarring on fish at 1010 mts

Next Activity

Continue jarring on fish at 1010 mts