

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 28/01/2009 06:00

Wellbore Name			
BARRACOUTA A3W			
Rig Name SHU	Rig Type Platform	Rig Service Type Snubbing Unit	Company Imperial Snubbing Services
Primary Job Type Well Servicing Workover		Plan Repair ICA by removing part of the 7" casing	
Target Measured Depth (mWorking Elev) 3,070.00		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 602/04002.1.01		Total Original AFE Amount 8,300,000	Total AFE Supplement Amount 20,273,000
Daily Cost Total 87,297		Cumulative Cost 13,272,572	Currency AUD
Report Start Date/Time 27/01/2009 06:00		Report End Date/Time 28/01/2009 06:00	Report Number 152
Management Summary Attempted to pull wash pipe. Released spear pooh. lay out bha and make up new 6" mill bha. Rih			
Activity at Report Time Rih with 6" mill			
Next Activity Mill on wash pipe			

Daily Operations: 24 HRS to 28/01/2009 06:00

Wellbore Name			
COBIA A18B			
Rig Name Wireline	Rig Type Platform	Rig Service Type Wireline Unit	Company Halliburton / Schlumberger
Primary Job Type Well Servicing Workover		Plan Remove PA obstruction, flow well, test SSSV	
Target Measured Depth (mWorking Elev) 2,521.00		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 90015356		Total Original AFE Amount 110,000	Total AFE Supplement Amount
Daily Cost Total 14,061		Cumulative Cost 60,060	Currency AUD
Report Start Date/Time 27/01/2009 06:00		Report End Date/Time 28/01/2009 06:00	Report Number 4
Management Summary Rig up on A-18b and pressure test, drift tubing down to RR nipple at 1719m MDKB, Bullhead 90 bbls diesel down tubing, Rih and set positive plug in nipple at 1719m MDKB, Rih and attempt to pull GLV from SPM at 954m MDKB, attempt unsuccessful.			
Activity at Report Time SDFN			
Next Activity Rih and pull GLV, attempt to clear PA blockage			