

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 29/01/2009 06:00

Wellbore Name			
BARRACOUTA A3W			
Rig Name SHU	Rig Type Platform	Rig Service Type Snubbing Unit	Company Imperial Snubbing Services
Primary Job Type Well Servicing Workover		Plan Repair ICA by removing part of the 7" casing	
Target Measured Depth (mWorking Elev) 3,070.00		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 602/04002.1.01		Total Original AFE Amount 8,300,000	Total AFE Supplement Amount 20,273,000
Daily Cost Total 81,791		Cumulative Cost 13,354,363	Currency AUD
Report Start Date/Time 28/01/2009 06:00		Report End Date/Time 29/01/2009 06:00	Report Number 153
Management Summary Milled down to 996.0m Pooh with milling BHA			
Activity at Report Time Making up Ico spear BHA			
Next Activity Rih with spear to grab fish			

Daily Operations: 24 HRS to 29/01/2009 06:00

Wellbore Name			
COBIA A18B			
Rig Name Wireline	Rig Type Platform	Rig Service Type Wireline Unit	Company Halliburton / Schlumberger
Primary Job Type Well Servicing Workover		Plan Remove PA obstruction, flow well, test SSSV	
Target Measured Depth (mWorking Elev) 2,521.00		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 90015356		Total Original AFE Amount 110,000	Total AFE Supplement Amount
Daily Cost Total 19,462		Cumulative Cost 79,521	Currency AUD
Report Start Date/Time 28/01/2009 06:00		Report End Date/Time 29/01/2009 06:00	Report Number 5
Management Summary Rih and pull circulating GLV from SPM at 954m MDKB, forward circulate a total of 460 bbls of diesel to the effluent line, drain, disconnect and pack up hoses and pump.			
Activity at Report Time SDFN			
Next Activity Rih and set GLV, Test TR-SSSV and lock open if required			