

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 30/01/2009 05:00

Wellbore Name

Rig Name Rig 175	Rig Type Platform	Rig Service Type Drilling Rig (Conv)	Company International Sea Drilling LTD (ISDL)
Primary Job Type Mobilization Only		Plan Move Rig	
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 609/08021.1.01		Total Original AFE Amount 16,315,448	Total AFE Supplement Amount 2,964,119
Daily Cost Total 210,347		Cumulative Cost 530,930	Currency AUD
Report Start Date/Time 29/01/2009 05:00		Report End Date/Time 30/01/2009 05:00	Report Number 3

Management Summary

No accidents, incidents, or environmental spills. PTSM and JSA's held as required. Conduct Hazard Hunts. Backload mud lab and equipment baskets to boat, release boat to unload lifts at FTA and CBA then return to SNA, prep and scope down mast assist, lay out mast assist on pipe deck, prepare to remove TDS, R/D Epoch Rig Watch system, prepare to remove Canrig shack, R/D Palfinger electronics and Gaitronics at monkey board, R/D rig floor pressure sensors and exhausts off generators not in service, remove Canrig service loom from mast, clean and prep mast assist for backload to boat, load and prep baskets with equipment for backload to boat, backload equipment baskets to boat.

RIG MOVE: 84% of general rig down activities complete, 14% of mast rig down complete, 7% of rig floor and substructure rig down complete, 5% of pipe deck rig down complete, 14% of DSM rig down complete, 2% of work boats rig down phase, 25% of total rig down complete, 13% of total rig move complete.

Activity at Report Time

Preparing to backload Canrig shack to boat.

Next Activity

Lay out TDS.

Daily Operations: 24 HRS to 30/01/2009 06:00

Wellbore Name

BARRACOUTA A3W

Rig Name SHU	Rig Type Platform	Rig Service Type Snubbing Unit	Company Imperial Snubbing Services
Primary Job Type Well Servicing Workover		Plan Repair ICA by removing part of the 7" casing	
Target Measured Depth (mWorking Elev) 3,070.00		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 602/04002.1.01		Total Original AFE Amount 8,300,000	Total AFE Supplement Amount 20,273,000
Daily Cost Total 338,770		Cumulative Cost 13,697,510	Currency AUD
Report Start Date/Time 29/01/2009 06:00		Report End Date/Time 30/01/2009 06:00	Report Number 154

Management Summary

Rih with spear, drill jars and rattler attempted to jar fish down/up unable to recover pooh with spear assy. Make up 6" flat bottom mill , mud motor and rih

Activity at Report Time

Rih with 6" mill assy

Next Activity

Mill wash pipe

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 30/01/2009 06:00

Wellbore Name

COBIA A18B

Rig Name Wireline	Rig Type Platform	Rig Service Type Wireline Unit	Company Halliburton / Schlumberger
Primary Job Type Well Servicing Workover		Plan Remove PA obstruction, flow well, test SSSV	
Target Measured Depth (mWorking Elev) 2,521.00		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 90015356		Total Original AFE Amount 110,000	Total AFE Supplement Amount
Daily Cost Total 18,962		Cumulative Cost 97,203	Currency AUD
Report Start Date/Time 29/01/2009 06:00		Report End Date/Time 30/01/2009 06:00	Report Number 6

Management Summary

Rih and set Circulating GLV in SPM at 954m MDKB, Discover well isn't unloaded, Rih and pull circulating GLV from SPM at 954m MDKB, wait on production operator to unload well through open SPM.

Activity at Report Time

SDFN

Next Activity

Rih and set GLV, Test TR-SSSV and lock open if required