

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 07/07/2009 05:00

Wellbore Name				COBIA A28
Rig Name 175	Rig Type Platform	Rig Service Type Drilling Rig (Conv)	Company Nabors	
Primary Job Type Drilling and Completion		Plan D&C		
Target Measured Depth (mKB) 4,013.75		Target Depth (TVD) (mKB) 2,468.23		
AFE or Job Number 609/09017.1.01		Total Original AFE Amount 14,613,615	Total AFE Supplement Amount	
Daily Cost Total 545,536		Cumulative Cost 2,052,367	Currency AUD	
Report Start Date/Time 06/07/2009 05:00		Report End Date/Time 07/07/2009 05:00	Report Number 6	

Management Summary

No accidents, incidents or environmental spills. PTSMs and JSAs held as required.

Cont' L/D f/29m to surface w/14.75" Motor Gyro MWD BHA. Dress rig floor w/10.75" Surface csg handling equipment. P/U and M/U f/surface to 39m w/10.75" Surface csg shoe track assy, test floats. RIH 41jts f/39m to 584.96m w/10.75" 40.5" L-80 BTC Surface csg. R/U cmt head and install surface lines. Circulate 1x surface to surface at 6bpm. Cement 10.75" Surface csg, final displacement pressure 540psi, bumped plug at 1050psi, floats held, bled back 1.5bbl. WOC. Back flush riser, clean and prepare mud pits for SBM.

Activity at Report Time

Wait on Cement

Next Activity

R/D Diverter

Daily Operations: 24 HRS to 07/07/2009 06:00

Wellbore Name				MACKEREL A15
Rig Name Rig 22	Rig Type Platform	Rig Service Type Workover Rig (Conv)	Company Imperial Snubbing Services	
Primary Job Type Workover PI		Plan Tubing pull to replace failed SSSV control line		
Target Measured Depth (mKB)		Target Depth (TVD) (mKB)		
AFE or Job Number 90017255		Total Original AFE Amount 2,518,950	Total AFE Supplement Amount	
Daily Cost Total 60,957		Cumulative Cost 695,766	Currency AUD	
Report Start Date/Time 06/07/2009 06:00		Report End Date/Time 07/07/2009 06:00	Report Number 11	

Management Summary

Continue preparing decks for oncoming equipment. Halliburton checking RTTS & 3L tools. Baker checking casing scrapper BHA. Pick up and set in slips. Service work boat. RIH with 7-5/8" casing scrapper BHA down to 3510m.

Activity at Report Time

Scrape casing from 3655m to 3680m

Next Activity

Circulate well clean.

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 07/07/2009 06:00

Wellbore Name

HALIBUT A15

Rig Name Wireline	Rig Type Platform	Rig Service Type Wireline Unit	Company Halliburton / Schlumberger
Primary Job Type Workover PI		Plan Static and flowing PLT survey/Possible MPBT Plug	
Target Measured Depth (mKB) 2,729.00		Target Depth (TVD) (mKB)	
AFE or Job Number 90017686		Total Original AFE Amount 305,000	Total AFE Supplement Amount
Daily Cost Total 14,033		Cumulative Cost 121,642	Currency AUD
Report Start Date/Time 06/07/2009 06:00		Report End Date/Time 07/07/2009 06:00	Report Number 10

Management Summary

Service boat, pulled sssv, wait on weather. Conduct PLT survey , set sssv

Activity at Report Time

SDFN

Next Activity

Flow well overnight conduct flowing PLT