

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 15/07/2009 05:00

Wellbore Name				COBIA A28
Rig Name 175	Rig Type Platform	Rig Service Type Drilling Rig (Conv)	Company Nabors	
Primary Job Type Drilling and Completion		Plan D&C		
Target Measured Depth (mWorking Elev) 4,013.75		Target Depth (TVD) (mWorking Elev) 2,468.23		
AFE or Job Number 609/09017.1.01		Total Original AFE Amount 14,613,615	Total AFE Supplement Amount	
Daily Cost Total 4,890		Cumulative Cost 6,005,282	Currency AUD	
Report Start Date/Time 14/07/2009 05:00		Report End Date/Time 15/07/2009 05:00	Report Number 14	

Management Summary

No accidents, incidents or environmental spills. PTSMs and JSAs held as required.

Drill 9-7/8" production hole f/3498m to 3631m w/9-7/8" Xceed MWD/LWD Assy. Clear blockage in Scomi cuttings dryer overboard chute. Drill 9-7/8" production hole f/3631m to 3646m. Circulate 1x BU at 3646m. Drill 9-7/8" production hole f/3646m to 3696m. Clear blockage in Scomi cuttings dryer overboard chute. Drill 9-7/8" production hole f/3696m to 3900m.

Activity at Report Time

Drilling at 3900m w/9-7/8" Xceed MWD/LWD Assy

Next Activity

Cont' drilling f/3900m to TD w/9-7/8" Xceed MWD/LWD Assy

Daily Operations: 24 HRS to 15/07/2009 06:00

Wellbore Name				MACKEREL A15
Rig Name Rig 22	Rig Type Platform	Rig Service Type Workover Rig (Conv)	Company Imperial Snubbing Services	
Primary Job Type Workover PI		Plan Tubing pull to replace failed SSSV control line		
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)		
AFE or Job Number 90017255		Total Original AFE Amount 2,518,950	Total AFE Supplement Amount	
Daily Cost Total 71,941		Cumulative Cost 1,231,005	Currency AUD	
Report Start Date/Time 14/07/2009 06:00		Report End Date/Time 15/07/2009 06:00	Report Number 19	

Management Summary

Pooh with modified overshot assembly to surface, Make up the 6 3/4" burn shoe assembly and Rih, Tag top of the packer at 3698.2m. Commence milling on the HC packer.

Activity at Report Time

Continue to mill on the packer at 3698m.

Next Activity

Mill over the packer and Pooh and make up the over shot.

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 15/07/2009 06:00

Wellbore Name

HALIBUT A19

Rig Name Wireline	Rig Type Platform	Rig Service Type Wireline Unit	Company Halliburton / Schlumberger
Primary Job Type Well Servicing Workover		Plan Tubing Integrity Test	
Target Measured Depth (mWorking Elev) 2,595.90		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 90017666		Total Original AFE Amount 50,000	Total AFE Supplement Amount
Daily Cost Total 13,446		Cumulative Cost 27,313	Currency AUD
Report Start Date/Time 14/07/2009 06:00		Report End Date/Time 15/07/2009 06:00	Report Number 2

Management Summary

PTSM, Raised permit and RIH and recover SSSV from 123m MDKB. RIH and recover Circ GLV from SPM at 802.3m MDKB and POOH. Rigged-up pump and circulated 450bbls fwd circ to clean-up well. RIH and set dummy GLV in SPM at 802.3m KB. Conducted 500psi test on tubing for 15mins. Test Solid. Lined-up to conduct 500psi test on PA. Test Failed. Repeated test several times. Test Failed. RIH and set SSSV in landing nipple at 123m. KB. POOH. SDFN.

Activity at Report Time

SDFN

Next Activity

Commence WellKill Phase of Program