

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 16/07/2009 05:00

Wellbore Name			
COBIA A28			
Rig Name 175	Rig Type Platform	Rig Service Type Drilling Rig (Conv)	Company Nabors
Primary Job Type Drilling and Completion		Plan D&C	
Target Measured Depth (mWorking Elev) 4,013.75		Target Depth (TVD) (mWorking Elev) 2,468.23	
AFE or Job Number 609/09017.1.01		Total Original AFE Amount 14,613,615	Total AFE Supplement Amount
Daily Cost Total 317,993		Cumulative Cost 6,342,934	Currency AUD
Report Start Date/Time 15/07/2009 05:00		Report End Date/Time 16/07/2009 05:00	Report Number 15

Management Summary

No accidents, incidents or environmental spills. PTSMs and JSAs held as required.

Drill 9-7/8" Production hole f/3900m to 3995m(TD) w/9-7/8" Xceed MWD/LWD Assy. PROH f/3995m to 2652m w/9-7/8" Xceed LWD/MWD Assy.

Activity at Report Time

PROH at 2652m

Next Activity

Cont' PROH f/2652m to surface

Daily Operations: 24 HRS to 16/07/2009 06:00

Wellbore Name			
MACKEREL A15			
Rig Name Rig 22	Rig Type Platform	Rig Service Type Workover Rig (Conv)	Company Imperial Snubbing Services
Primary Job Type Workover PI		Plan Tubing pull to replace failed SSSV control line	
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 90017255		Total Original AFE Amount 2,518,950	Total AFE Supplement Amount
Daily Cost Total 60,880		Cumulative Cost 1,291,884	Currency AUD
Report Start Date/Time 15/07/2009 06:00		Report End Date/Time 16/07/2009 06:00	Report Number 20

Management Summary

Mill the HC packer until it moved down hole, Circulate out a gas bubble, Service the Far Scandia, Pooh with the burn shoe BHA, Rih with the short catch over shot dressed with a 4 5/8" grapple.

Activity at Report Time

Rih with the over shot BHA.

Next Activity

Engage the Packer down hole with the over shot and Pooh to surface.

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 16/07/2009 06:00

Wellbore Name

HALIBUT A19

Rig Name Wireline	Rig Type Platform	Rig Service Type Wireline Unit	Company Halliburton / Schlumberger
Primary Job Type Well Servicing Workover		Plan Tubing Integrity Test	
Target Measured Depth (mWorking Elev) 2,595.90		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 90017666		Total Original AFE Amount 50,000	Total AFE Supplement Amount
Daily Cost Total 12,190		Cumulative Cost 39,653	Currency AUD
Report Start Date/Time 15/07/2009 06:00		Report End Date/Time 16/07/2009 06:00	Report Number 3

Management Summary

Stand Lub, RIH and recover SSSV from 123m KB. POOH. RIH with 3.688" GS Pulling tool. Latched 3.688 R positive plug at 1286.7m KB and POOH. Weight dropped-off at 1140m. POOH. No toolstring at surface. Made-up 2.72" LIB and RIH. Tag inconclusive shows top of rope socket. RIH with 3.375" LIB and picked-up small wire tail. RIH with 2.5" RB pulling tool and could not get a strong latch on fish. POOH. RIH with 3.25 Blind Box and boxed-off rope socket. POOH and RIH to reinstate WR-SSSV. POOH and lay down lubricator for night.

Activity at Report Time

SDFN

Next Activity

Continue fishing plug and tools from 1140m KB