

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 17/07/2009 05:00

Wellbore Name				COBIA A28
Rig Name 175	Rig Type Platform	Rig Service Type Drilling Rig (Conv)	Company Nabors	
Primary Job Type Drilling and Completion		Plan D&C		
Target Measured Depth (mWorking Elev) 4,013.75		Target Depth (TVD) (mWorking Elev) 2,468.23		
AFE or Job Number 609/09017.1.01		Total Original AFE Amount 14,613,615	Total AFE Supplement Amount	
Daily Cost Total 316,433		Cumulative Cost 6,659,367	Currency AUD	
Report Start Date/Time 16/07/2009 05:00		Report End Date/Time 17/07/2009 05:00	Report Number 16	

Management Summary

No accidents, incidents or environmental spills. PTSMs and JSAs held as required.

PROH w/ 9-7/8" Xceed LWD/MWD Assy from 2652m to 735m.

Activity at Report Time

PROH at 735m

Next Activity

Cont' PROH f/735m to surface

Daily Operations: 24 HRS to 17/07/2009 06:00

Wellbore Name				MACKEREL A15
Rig Name Rig 22	Rig Type Platform	Rig Service Type Workover Rig (Conv)	Company Imperial Snubbing Services	
Primary Job Type Workover PI		Plan Tubing pull to replace failed SSSV control line		
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)		
AFE or Job Number 90017255		Total Original AFE Amount 2,518,950	Total AFE Supplement Amount	
Daily Cost Total 60,321		Cumulative Cost 1,352,205	Currency AUD	
Report Start Date/Time 16/07/2009 06:00		Report End Date/Time 17/07/2009 06:00	Report Number 21	

Management Summary

Rih with packer fishing BHA, Engage the fish at 3711m, Pooh to surface, Break out the over shot and Pooh with the 4 1/2" x 3 1/2" tail pipe, Make up the 3 1/2" vam top stinger and scraper BHA.

Activity at Report Time

Make up the scraper, Ready to Rih.

Next Activity

Rih to 3730m with the scraper and stinger assembly.

Daily Operations: 24 HRS to 17/07/2009 06:00

Wellbore Name				HALIBUT A19
Rig Name Wireline	Rig Type Platform	Rig Service Type Wireline Unit	Company Halliburton / Schlumberger	
Primary Job Type Well Servicing Workover		Plan Tubing Integrity Test		
Target Measured Depth (mWorking Elev) 2,595.90		Target Depth (TVD) (mWorking Elev)		
AFE or Job Number 90017666		Total Original AFE Amount 50,000	Total AFE Supplement Amount	
Daily Cost Total 12,275		Cumulative Cost 51,928	Currency AUD	
Report Start Date/Time 16/07/2009 06:00		Report End Date/Time 17/07/2009 06:00	Report Number 4	

Management Summary

RIH and pulled WR-SSSV from 123m MDKB. RIH with fishing toolstring and 3.45 LIB. Tagged fish at 1140,5m KB and POOH. Good clean rope-socket indicated. RIH w RJ pulling tool and could not get over top of fish. POOH. RIH with RJ pulling tool fitted with a 3.6" Bell Guide. Latched fish, jarred several times and POOH. Fish recovered to surface. RIH and installed WR-SSSV at 123m KB and POOH. SDFN.

Activity at Report Time

SDFN

Next Activity

Pull Safety Valve and Kill Well with Baracarb Pill.