

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 23/07/2009 05:00

Wellbore Name			
COBIA A28			
Rig Name 175	Rig Type Platform	Rig Service Type Drilling Rig (Conv)	Company Nabors
Primary Job Type Drilling and Completion		Plan D&C	
Target Measured Depth (mWorking Elev) 4,013.75		Target Depth (TVD) (mWorking Elev) 2,468.23	
AFE or Job Number 609/09017.1.01		Total Original AFE Amount 14,613,615	Total AFE Supplement Amount
Daily Cost Total 378,478		Cumulative Cost 9,593,477	Currency AUD
Report Start Date/Time 22/07/2009 05:00		Report End Date/Time 23/07/2009 05:00	Report Number 22

Management Summary

No accidents, incidents or environmental spills. PTSMs and JSAs held as required.

RIH 3-1/2" 9.2ppf 13Cr-80 VT production tubing & completion assemblies from 3341m to 3364m. M/U TRSV, connect control line & RIH to 3808m. RIH GR/CCL toolstring on Schlumberger wireline to 3807m, correlate for space out. M/U pup joint, tubing hanger & running tool, wrap TRSV control line & feed through hanger. RIH and land out tubing hanger in wellhead (EOT depth=3809.6m). RIH N-test tool on slickline, latch in XN Nipple at 3805.6m. Pressure up to 4500psi & hold for 15mins to set Halliburton 7" packers, POOH slickline. Attempt to pressure up on tubing & annulus to test packer integrity (unsuccessful), troubleshoot & test again (unsuccessful). Discuss forward options w/ town.

Activity at Report Time

Discuss options & prepare forward plan.

Next Activity

Test packer integrity & N/D BOPs.

Daily Operations: 24 HRS to 23/07/2009 06:00

Wellbore Name			
SNAPPER A7A			
Rig Name Rig 22	Rig Type	Rig Service Type	Company Imperial Snubbing Services
Primary Job Type Plug and Abandonment Only		Plan Plug and Abandon	
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 80005421		Total Original AFE Amount 3,360,920	Total AFE Supplement Amount
Daily Cost Total 81,604		Cumulative Cost 81,604	Currency AUD
Report Start Date/Time 22/07/2009 06:00		Report End Date/Time 23/07/2009 06:00	Report Number 1

Management Summary

Drain mud tanks & prepare equipment for back load. Halliburton packing up wireline spread. Maersk rig down H2S monitoring & pack away equipment. Load work boat with third party equipment for BBMT. Load work baskets with rig equipment. Rig down drill lines. Pack up equipment ready to backload.

Activity at Report Time

Load baskets with equipment ready to backload

Next Activity

R/D derrick when weather permits

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 23/07/2009 06:00

Wellbore Name

SNAPPER A7A

Rig Name Wireline	Rig Type Rigless	Rig Service Type	Company Halliburton / Schlumberger
Primary Job Type Plug and Abandonment Only		Plan Wireline P&A Prep	
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 80005421		Total Original AFE Amount	Total AFE Supplement Amount
Daily Cost Total 37,258		Cumulative Cost 37,258	Currency AUD
Report Start Date/Time 22/07/2009 06:00		Report End Date/Time 23/07/2009 06:00	Report Number 1

Management Summary

Rig up on well and pressure test, Bullhead 150 bbls into tubing, Rih with 2-1/8" drift and tag HUD at 2871 mtrs MDKB, Rig up Schlumberger and Rih with dummy MPBT, Wait on weather, Rih and set bottom MPBT at 2855 mtrs MDKB.

Activity at Report Time

Pooh after setting MPBT

Next Activity

Rih and dump cement on plug.