

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 24/07/2009 06:00

Wellbore Name			
SNAPPER A7A			
Rig Name Rig 22	Rig Type	Rig Service Type	Company Imperial Snubbing Services
Primary Job Type Plug and Abandonment Only		Plan Plug and Abandon	
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 80005421		Total Original AFE Amount 3,360,920	Total AFE Supplement Amount
Daily Cost Total 77,284		Cumulative Cost 158,887	Currency AUD
Report Start Date/Time 23/07/2009 06:00		Report End Date/Time 24/07/2009 06:00	Report Number 2

Management Summary

Continue rigging down, cleaning equipment & packing baskets. Roll up hydraulic hoses and winch cables in derrick. Rig down cement and stand pipe hoses. Fit up erection frame cables. Service work boat. Rig down monkey board. R/D derrick sections and ginpole. R/D cylinder package and erection frame. Clean and prepare equipment for backloading.

Activity at Report Time

Clean and preparing backloading.

Next Activity

R/D drillers console, choke manifold and rig floor sections.

Daily Operations: 24 HRS to 24/07/2009 06:00

Wellbore Name			
SNAPPER A7A			
Rig Name Wireline	Rig Type Rigless	Rig Service Type	Company Halliburton / Schlumberger
Primary Job Type Plug and Abandonment Only		Plan Wireline P&A Prep	
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 80005421		Total Original AFE Amount	Total AFE Supplement Amount
Daily Cost Total 37,258		Cumulative Cost 74,516	Currency AUD
Report Start Date/Time 23/07/2009 06:00		Report End Date/Time 24/07/2009 06:00	Report Number 2

Management Summary

Rih and set MPBT at 2760 mtrs MDKB and top with one bailer of cement, Rih and set MPBT at 2235 mtrs MDKB and top with one bailer of cement, Rih and set 2.313" XX plug at 1886 mtrs, Rih and pull GLV from top SPM, Bleed tubing and production annulus to zero, fill tubing and production annulus with sea water.

Activity at Report Time

Filling both Tubing and PA with sea water.

Next Activity

Continue changing out live GLV's with dummy GLV's