

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 29/07/2009 05:00

Wellbore Name			
COBIA A28			
Rig Name 175	Rig Type Platform	Rig Service Type Drilling Rig (Conv)	Company Nabors
Primary Job Type Drilling and Completion		Plan D&C	
Target Measured Depth (mWorking Elev) 4,013.75		Target Depth (TVD) (mWorking Elev) 2,468.23	
AFE or Job Number 609/09017.1.01		Total Original AFE Amount 14,613,615	Total AFE Supplement Amount
Daily Cost Total 340,603		Cumulative Cost 13,715,316	Currency AUD
Report Start Date/Time 28/07/2009 05:00		Report End Date/Time 29/07/2009 05:00	Report Number 28

Management Summary

No accidents, incidents or environmental spills. PTSMs and JSAs held as required. RIH with 3-1/2" production tubing string from 241m to 3805.1m. R/U XO, side entry sub, FOBV, and dual pakoff to tubing.

Activity at Report Time

R/U XO, SES, FOBV, and dual packoff.

Next Activity

RIH with Schlumberger wireline and correlate completion on depth.

Daily Operations: 24 HRS to 29/07/2009 06:00

Wellbore Name			
SNAPPER A7A			
Rig Name Rig 22	Rig Type Platform	Rig Service Type Workover Rig (Conv)	Company Imperial Snubbing Services
Primary Job Type Plug and Abandonment Only		Plan Plug and Abandon	
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 80005421		Total Original AFE Amount 3,360,920	Total AFE Supplement Amount
Daily Cost Total 83,309		Cumulative Cost 583,841	Currency AUD
Report Start Date/Time 28/07/2009 06:00		Report End Date/Time 29/07/2009 06:00	Report Number 7

Management Summary

Wind speed increase +40kts. Shut down crane operations continue with general cleaning. During wind abate managed to install 11" BOP's into transport frame and three pony structures rigged down.

Activity at Report Time

S/D due to wind again

Next Activity

Offload equip today

Daily Operations: 24 HRS to 29/07/2009 06:00

Wellbore Name			
FORTESCUE A4C			
Rig Name Wireline	Rig Type Rigless	Rig Service Type Wireline Unit	Company Halliburton / Schlumberger
Primary Job Type Workover PI		Plan RST Log and Add Perforations	
Target Measured Depth (mWorking Elev) 3,185.00		Target Depth (TVD) (mWorking Elev) 2,368.15	
AFE or Job Number 602/09019.1.01		Total Original AFE Amount 240,000	Total AFE Supplement Amount
Daily Cost Total 23,150		Cumulative Cost 60,633	Currency AUD
Report Start Date/Time 28/07/2009 06:00		Report End Date/Time 29/07/2009 06:00	Report Number 3

Management Summary

Wait on weather, complete servicing Schlumberger BOP's ans test. Rig up TOTCO BOP's and HES lubricator on wel. Press test .Test solid

Activity at Report Time

SDFN

Next Activity

Run RST survey as per program