

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 3/07/2009 05:00

Wellbore Name			
COBIA A28			
Rig Name 175	Rig Type Platform	Rig Service Type Drilling Rig (Conv)	Company Nabors
Primary Job Type Drilling and Completion		Plan D&C	
Target Measured Depth (mWorking Elev) 4,013.75		Target Depth (TVD) (mWorking Elev) 2,468.23	
AFE or Job Number 609/09017.1.01		Total Original AFE Amount 14,613,615	Total AFE Supplement Amount
Daily Cost Total 314,777		Cumulative Cost 571,188	Currency AUD
Report Start Date/Time 2/07/2009 05:00		Report End Date/Time 3/07/2009 05:00	Report Number 2

Management Summary

No accidents, incidents or environmental spills. PTSMs and JSAs held as required.

Cont' N/U diverter system and install koomey control lines to annular. Install and tie down East and West overboard vent lines. Erect scaffold around bell nipple riser. P/U, land and secure bell nipple, install flowline and dress w/service lines. Change out wash pipe.

Activity at Report Time

Dress bell nipple w/service lines

Next Activity

M/U 17.5" Conductor Cleanout BHA & Function Test Diverter.

Daily Operations: 24 HRS to 3/07/2009 06:00

Wellbore Name			
MACKEREL A15			
Rig Name Rig 22	Rig Type Platform	Rig Service Type Workover Rig (Conv)	Company Imperial Snubbing Services
Primary Job Type Workover PI		Plan Tubing pull to replace failed SSSV control line	
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 90017255		Total Original AFE Amount 2,518,950	Total AFE Supplement Amount
Daily Cost Total 76,011		Cumulative Cost 434,741	Currency AUD
Report Start Date/Time 2/07/2009 06:00		Report End Date/Time 3/07/2009 06:00	Report Number 7

Management Summary

Continue wait due to high winds blowing in excess of 40knots. Monitor wind. Conduct rig weekly safety meeting. Wind speed decrease, rig down Halliburton slickline. Dress rig floor & prepare to un-jay tubing. Un-jay tubing, control drink rate with 10bbl Hi-Vis pill and circulate well clean with 700bbls. Start to pooh with 4-1/2" completion, lay out hanger and continue ooh.

Activity at Report Time

Continue to pooh with 4-1/2" completion.

Next Activity

Make up & rih with casing scraper assembly

Daily Operations: 24 HRS to 3/07/2009 06:00

Wellbore Name			
HALIBUT A15			
Rig Name Wireline	Rig Type Platform	Rig Service Type Wireline Unit	Company Halliburton / Schlumberger
Primary Job Type Workover PI		Plan S/FBHP Survey	
Target Measured Depth (mWorking Elev) 2,729.00		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 90017686		Total Original AFE Amount 120,000	Total AFE Supplement Amount
Daily Cost Total 12,686		Cumulative Cost 66,109	Currency AUD
Report Start Date/Time 2/07/2009 06:00		Report End Date/Time 3/07/2009 06:00	Report Number 6

Management Summary

Wait on weather winds in excess of 40 knots. Forecast shows gusts in of 40 knots plus

Activity at Report Time

SDFN

Next Activity

Continue with PLT survey