

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 19/06/2009 05:00

Wellbore Name				COBIA A33
Rig Name 175	Rig Type Platform	Rig Service Type Drilling Rig (Conv)	Company Nabors	
Primary Job Type Drilling and Completion		Plan D&C		
Target Measured Depth (mKB) 2,552.44		Target Depth (TVD) (mKB) 2,478.20		
AFE or Job Number 609/09014.1.01		Total Original AFE Amount 13,009,093	Total AFE Supplement Amount	
Daily Cost Total 335,400		Cumulative Cost 1,431,697	Currency AUD	
Report Start Date/Time 18/06/2009 05:00		Report End Date/Time 19/06/2009 05:00	Report Number 5	

Management Summary

No accidents, incidents or environmental spills. PTSMs and JSAs held as required.

Drill from 222.5m to 589.6m w/ 14-3/4" Jet Drilling Assy. Pump & rotate OOH to 579m (4xBU pumped), shut down pumps for 10mins. Slowly RIH to 589.6m, no fill observed. POOH on elevators to 188m. Circulate 4xBU at 188m (13m inside 20" casing shoe). Function diverter. POOH on elevators from 188m to 56m.

Activity at Report Time

POOH HWDP and L/D BHA

Next Activity

Cont to POOH & L/D BHA, RIH 10-3/4" surface casing

Daily Operations: 24 HRS to 19/06/2009 06:00

Wellbore Name				MACKEREL A7
Rig Name Rig 22	Rig Type Platform	Rig Service Type Service Rig (Double)	Company Imperial Snubbing Services	
Primary Job Type Workover PI		Plan Tubing pull to replace split hydraulic SSSV line		
Target Measured Depth (mKB) 2,500.00		Target Depth (TVD) (mKB)		
AFE or Job Number 90017390		Total Original AFE Amount 3,287,720	Total AFE Supplement Amount 879,280	
Daily Cost Total 58,913		Cumulative Cost 2,822,687	Currency AUD	
Report Start Date/Time 18/06/2009 06:00		Report End Date/Time 19/06/2009 06:00	Report Number 43	

Management Summary

Continue P/u 4" DP sideways and Rih with 7-5/8" casing scraper BHA and work scraper over the packer setting interval 2430 to 2455m. Circulate the wellbore clean with 20 bbl HiVis sweeps. Pooh with scraper BHA and layout. P/u the 7-5/8" QRBP and Rih to 2237m.

Activity at Report Time

Rih with the 7-5/8" QRBP

Next Activity

Set the QRBP and test. Pooh and P/u the 7-5/8" RTTS and Rih and set at 298m. N/d the BOPs and riser.

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 19/06/2009 06:00

Wellbore Name

MARLIN A5

Rig Name Wireline	Rig Type Platform	Rig Service Type Wireline Unit	Company Halliburton / Schlumberger
Primary Job Type Workover PI		Plan RST and Pressure/Temperatur survery	
Target Measured Depth (mKB)		Target Depth (TVD) (mKB)	
AFE or Job Number		Total Original AFE Amount 135,000	Total AFE Supplement Amount
Daily Cost Total 17,774		Cumulative Cost 52,541	Currency AUD
Report Start Date/Time 18/06/2009 06:00		Report End Date/Time 19/06/2009 06:00	Report Number 4

Management Summary

Pulled ssv at 142mts, made gauge run to HUD of 2028mts WLM run Omega SBHPT and unload data . Ran static RST log from 2039 mts ELM to 1900mts ELM pooh with same reset WRSSSV at 142mts SDFD

Activity at Report Time

SDFD

Next Activity

Run flowing traverse RST log