

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 16/06/2009 05:00

Wellbore Name				COBIA A33
Rig Name 175	Rig Type Platform	Rig Service Type Drilling Rig (Conv)	Company Nabors	
Primary Job Type Drilling and Completion		Plan D&C		
Target Measured Depth (mKB) 2,552.44		Target Depth (TVD) (mKB) 2,478.20		
AFE or Job Number 609/09014.1.01		Total Original AFE Amount 13,009,093	Total AFE Supplement Amount	
Daily Cost Total 333,646		Cumulative Cost 433,423	Currency AUD	
Report Start Date/Time 15/06/2009 05:00		Report End Date/Time 16/06/2009 05:00	Report Number 2	

Management Summary

No accidents, incidents or environmental spills. PTSMs and JSAs held as required.

N/U diverter, overboard lines, bell nipple and riser. Connect koomey lines to diverter and diverter panel. Spot 1200bbl tank and support truss. Run kill line to wellhead. Install tie down lines to diverter overboard lines. Function test diverter. Hazard Hunt. Conduct Safety Stand Down and walk through Diverter Operations Procedure. Start M/U 17.5" Conductor Clean Out BHA.

Activity at Report Time

M/U 17.5" Conductor Clean Out BHA.

Next Activity

Cont' M/U 17.5" Conductor Clean out BHA, RIH and clean out cement

Daily Operations: 24 HRS to 16/06/2009 06:00

Wellbore Name				MACKEREL A7
Rig Name Rig 22	Rig Type Platform	Rig Service Type Service Rig (Double)	Company Imperial Snubbing Services	
Primary Job Type Workover PI		Plan Tubing pull to replace split hydraulic SSSV line		
Target Measured Depth (mKB) 2,500.00		Target Depth (TVD) (mKB)		
AFE or Job Number 90017390		Total Original AFE Amount 3,287,720	Total AFE Supplement Amount 879,280	
Daily Cost Total 80,641		Cumulative Cost 2,596,697	Currency AUD	
Report Start Date/Time 15/06/2009 06:00		Report End Date/Time 16/06/2009 06:00	Report Number 40	

Management Summary

Attempt to recover the RN plug from 2482m. Slick line wire damaged. Shear off plug and Pooh. Strip off 2500m of wire. Control well drink rate from 120 bph down to 6 bph using HiVis pills. Re tie rope socket and Rih and recover the RN plug from EOT at 2482m. Unjay tubing from the packer. Circulate the well clean. Spot a HiVis pill on the bottom. Pooh with 4-1/2" EUE completion.

Activity at Report Time

Pooh with 4-1/2" EUE completion

Next Activity

Rack out 4" DP & run 7-5/8" casing scraper assy to 2470m.