

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 03/03/2009 05:00

Wellbore Name

Rig Name Rig 175	Rig Type Platform	Rig Service Type Drilling Rig (Conv)	Company International Sea Drilling LTD (ISDL)
Primary Job Type Mobilization Only		Plan Move Rig	
Target Measured Depth (mKB)		Target Depth (TVD) (mKB)	
AFE or Job Number 609/08021.1.01		Total Original AFE Amount 16,315,448	Total AFE Supplement Amount 2,964,119
Daily Cost Total 245,939		Cumulative Cost 9,751,661	Currency AUD
Report Start Date/Time 02/03/2009 05:00		Report End Date/Time 03/03/2009 05:00	Report Number 35

Management Summary

No accidents, incidents, or environmental spills. PTSM and JSA's held as required. Conduct Hazard Hunts.

CBA Platform:

Install upper, intermediate and lower mast sections. Install man-rider on driller's roof. Make up monkey board on pipedeck and install on intermediate mast section. Offload Anadril unit, derrick assist and topdrive from boat and release boat at 16:30. Prepare for high wind conditions. High wind forces shutdown of crane at 17:45. Rigdown mast scoping slings. Install derrick safety tie-in clamps to A-legs. Nipple up flanges on BOPs with Hi-Torque machine. Erect scaffolding in pump room, rig up pneumatic actuators and spooling mud pits dump lines. Crane availability re-established at 04:30.

FTA Platform: All personnel (3) leave platform

RIG MOVE: 81% of total rig move complete.

Rig Up Phase: 60% of total rig up complete, 95% of general rig up activities complete, 98% of drill module rig up complete, 90% of rig up DSM complete, 58% of mast rig up complete, 5% of tie-ins complete, 57% of workboats rig up phase.

Activity at Report Time

Dress rigfloor, spooling in pit room, BOP flanges

Next Activity

Install topdrive and dress

Daily Operations: 24 HRS to 03/03/2009 06:00

Wellbore Name

WEST KINGFISH W26

Rig Name Rig 22	Rig Type Platform	Rig Service Type Workover Rig (Conv)	Company Imperial Snubbing Services
Primary Job Type Plug and Abandonment Only		Plan Plug & Abandon - stage 2	
Target Measured Depth (mKB)		Target Depth (TVD) (mKB)	
AFE or Job Number 80004827		Total Original AFE Amount 2,961,013	Total AFE Supplement Amount
Daily Cost Total 76,873		Cumulative Cost 1,623,838	Currency AUD
Report Start Date/Time 02/03/2009 06:00		Report End Date/Time 03/03/2009 06:00	Report Number 28

Management Summary

Continue building rig. Install erection fram and cylinder package. Fit up hydraulic hoses and run electrical cables. Wait on weather strong winds +45kts.

Activity at Report Time

Wait on weather & boats.

Next Activity

Wait on weather & boats.

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 03/03/2009 06:00

Wellbore Name				BREAM A2
Rig Name Wireline	Rig Type Platform	Rig Service Type Wireline Unit	Company Halliburton / Schlumberger	
Primary Job Type Workover PI		Plan TIT, Plug & perf		
Target Measured Depth (mKB) 2,352.70		Target Depth (TVD) (mKB)		
AFE or Job Number 602/09004.1.01		Total Original AFE Amount 255,000	Total AFE Supplement Amount	
Daily Cost Total 20,520		Cumulative Cost 29,852	Currency AUD	
Report Start Date/Time 02/03/2009 06:00		Report End Date/Time 03/03/2009 06:00	Report Number 2	

Management Summary

Have production bleed off the 13,000 kpa tubing head pressure so that we can pump into the well with a little less effort. Run in hole with Merla Kickover tool to recover the dummy gas lift valve at 1927 mtrs MDKB, latched the valve and jarred for 30 minutes and thought we had pulled the valve however at surface we didn't have the valve. Made three more attempt to recover the valve but couldn't latch the valve. Made one run in to the xn plug to see if it had fallen off and dropped down hole this was with no result either. SDFN.

Activity at Report Time

SDFN

Next Activity

Continue on with the integrity test

Daily Operations: 24 HRS to 03/03/2009 06:00

Wellbore Name				BREAM A26
Rig Name	Rig Type Rigless	Rig Service Type	Company Halliburton / Schlumberger	
Primary Job Type Well Servicing Workover		Plan Baracarb Pill in IA		
Target Measured Depth (mKB) 0.00		Target Depth (TVD) (mKB)		
AFE or Job Number 90016966		Total Original AFE Amount 15,000	Total AFE Supplement Amount	
Daily Cost Total 5,846		Cumulative Cost 15,641	Currency AUD	
Report Start Date/Time 02/03/2009 06:00		Report End Date/Time 03/03/2009 06:00	Report Number 3	

Management Summary

Activity at Report Time

SDFN

Next Activity

Monitor the Annuli for pressure increases