

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 17/03/2009 05:00

Wellbore Name			
COBIA A21A			
Rig Name Rig 175	Rig Type Platform	Rig Service Type Drilling Rig (Conv)	Company International Sea Drilling LTD (ISDL)
Primary Job Type Drilling and Completion		Plan D&C	
Target Measured Depth (mKB) 3,895.41		Target Depth (TVD) (mKB)	
AFE or Job Number		Total Original AFE Amount 15,073,528	Total AFE Supplement Amount
Daily Cost Total 313,843		Cumulative Cost 587,721	Currency AUD
Report Start Date/Time 16/03/2009 05:00		Report End Date/Time 17/03/2009 05:00	Report Number 2

Management Summary

No accidents, incidents, or environmental spills. PTSM and JSA's held as required.

Continue with BOP stack test, 300/5000psi, 3min. Conduct casing test, 1000psi, 15min. Install wear bushing. M/U BHA. RIH with Schlumberger 9 7/8" Exceed assy. on 5-1/2" DP. Shallow test same - OK. Tagged cement at 590m with 15k. Circulate and condition. Perform power choke drill. OK. Drill & C/O cmt from 590m - 614m prior to displacing to NADF. Displace well at 614m, from sea water to 11.5ppg NADF. Commence time drilling cement to achieve KO at 1m/hr from 644 - 648m.

Activity at Report Time

Performing grooving / ledging

Next Activity

Kick off 9-7/8" hole and PIT

Daily Operations: 24 HRS to 17/03/2009 06:00

Wellbore Name			
MARLIN A24			
Rig Name SHU	Rig Type Platform	Rig Service Type Snubbing Unit	Company Imperial Snubbing Services
Primary Job Type Completion		Plan Run 4-1/2" CRA completion	
Target Measured Depth (mKB) 2,534.50		Target Depth (TVD) (mKB)	
AFE or Job Number 602/09005.1.01		Total Original AFE Amount 4,132,000	Total AFE Supplement Amount
Daily Cost Total 56,066		Cumulative Cost 499,019	Currency AUD
Report Start Date/Time 16/03/2009 06:00		Report End Date/Time 17/03/2009 06:00	Report Number 10

Management Summary

Changed out Tbg Spool and tested void to 3000 psi for 15 minutes. Test solid

Activity at Report Time

Continue rig up operations

Next Activity

Wait on equipment and continue with rig up operations

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 17/03/2009 06:00

Wellbore Name			
WEST KINGFISH W26			
Rig Name Rig 22	Rig Type Platform	Rig Service Type Workover Rig (Conv)	Company Imperial Snubbing Services
Primary Job Type Plug and Abandonment Only		Plan Plug & Abandon - stage 2	
Target Measured Depth (mKB)		Target Depth (TVD) (mKB)	
AFE or Job Number 80004827		Total Original AFE Amount 2,961,013	Total AFE Supplement Amount
Daily Cost Total 79,790		Cumulative Cost 2,636,831	Currency AUD
Report Start Date/Time 16/03/2009 06:00		Report End Date/Time 17/03/2009 06:00	Report Number 42

Management Summary

Complete rig up checks and function test pumps and rig. Recover the 2WCV from the tubing hanger and make up the 3-1/2" landing joints. Dis-engage the hanger/string from the hanger bowl, slack off and work right hand rotations into completion string to un-jay from packer. Unable to free hanger bowl from tubing head, it appears to be lodged in the DSA above the tubing head. Back-out landing joints, Start preparing to lift the Bop stack and inspect the hanger.

Activity at Report Time

Wait on weather and nipple down the annular.

Next Activity

Lift the Bop stack and remove the hanger

Daily Operations: 24 HRS to 17/03/2009 06:00

Wellbore Name			
BREAM B2			
Rig Name Wireline	Rig Type Platform	Rig Service Type Wireline Unit	Company Halliburton / Schlumberger
Primary Job Type Workover PI		Plan Plug & Perf	
Target Measured Depth (mKB) 1,959.00		Target Depth (TVD) (mKB)	
AFE or Job Number 602/09000.1.01		Total Original AFE Amount 240,000	Total AFE Supplement Amount
Daily Cost Total 20,526		Cumulative Cost 125,352	Currency AUD
Report Start Date/Time 16/03/2009 06:00		Report End Date/Time 17/03/2009 06:00	Report Number 6

Management Summary

Wait on Bream A due to weather conditions, wind in excess of 30 knots with Gale warning issued.

Activity at Report Time

SDFN

Next Activity

Perforate and set MPBT