

# EAPL WellWork & Drilling Daily Operations Report

## Daily Operations: 24 HRS to 20/03/2009 05:00

<b>Wellbore Name</b>			
COBIA A21A			
<b>Rig Name</b> Rig 175	<b>Rig Type</b> Platform	<b>Rig Service Type</b> Drilling Rig (Conv)	<b>Company</b> International Sea Drilling LTD (ISDL)
<b>Primary Job Type</b> Drilling and Completion		<b>Plan</b> D&C	
<b>Target Measured Depth (mWorking Elev)</b> 3,904.00		<b>Target Depth (TVD) (mWorking Elev)</b> 2,458.14	
<b>AFE or Job Number</b> 609/08020.1.01		<b>Total Original AFE Amount</b> 15,073,528	<b>Total AFE Supplement Amount</b>
<b>Daily Cost Total</b> 342,896		<b>Cumulative Cost</b> 1,978,484	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 19/03/2009 05:00		<b>Report End Date/Time</b> 20/03/2009 05:00	<b>Report Number</b> 5
<b>Management Summary</b> No accidents, incidents, or environmental spills. PTSM and JSA's held as required. Drill 9-7/8" production hole w/Schlumberger RSS assembly from 1512 m to 1980 m. Conduct BCFT. Continue drilling from 1980-2130m.			
<b>Activity at Report Time</b> Drilling 9-7/8" hole at 2130m			
<b>Next Activity</b> Continue drilling 9-7/8" hole			

## Daily Operations: 24 HRS to 20/03/2009 06:00

<b>Wellbore Name</b>			
MARLIN A24			
<b>Rig Name</b> SHU	<b>Rig Type</b> Platform	<b>Rig Service Type</b> Snubbing Unit	<b>Company</b> Imperial Snubbing Services
<b>Primary Job Type</b> Completion		<b>Plan</b> Run 4-1/2" CRA completion	
<b>Target Measured Depth (mWorking Elev)</b> 2,535.00		<b>Target Depth (TVD) (mWorking Elev)</b>	
<b>AFE or Job Number</b> 602/09005.1.01		<b>Total Original AFE Amount</b> 4,132,000	<b>Total AFE Supplement Amount</b>
<b>Daily Cost Total</b> 71,387		<b>Cumulative Cost</b> 702,141	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 19/03/2009 06:00		<b>Report End Date/Time</b> 20/03/2009 06:00	<b>Report Number</b> 13
<b>Management Summary</b> Dressed & install new 11" Annular rubber. Installed ram blocks into BOP's. Installed 11" BOP's onto riser & Nipple up. Secure well for the night.			
<b>Activity at Report Time</b> SDFN			
<b>Next Activity</b> Position A-Frame over BOP's & well centre.			

## Daily Operations: 24 HRS to 20/03/2009 06:00

<b>Wellbore Name</b>			
WEST KINGFISH W26			
<b>Rig Name</b> Rig 22	<b>Rig Type</b> Platform	<b>Rig Service Type</b> Workover Rig (Conv)	<b>Company</b> Imperial Snubbing Services
<b>Primary Job Type</b> Plug and Abandonment Only		<b>Plan</b> Plug & Abandon - stage 2	
<b>Target Measured Depth (mWorking Elev)</b>		<b>Target Depth (TVD) (mWorking Elev)</b>	
<b>AFE or Job Number</b> 80004827		<b>Total Original AFE Amount</b> 1,708,658	<b>Total AFE Supplement Amount</b> 2,192,355
<b>Daily Cost Total</b> 82,420		<b>Cumulative Cost</b> 3,097,046	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 19/03/2009 06:00		<b>Report End Date/Time</b> 20/03/2009 06:00	<b>Report Number</b> 45
<b>Management Summary</b> Pooh with 376 jnts of 3-1/2" EUE completion. All components found NORM free. Bundle tubing and transfer 200 jnts to Lady Karri-Anne. Change out swabs and liners on mud pump #1.			
<b>Activity at Report Time</b> Rack, strap and clean threads on 4" DP.			
<b>Next Activity</b> Rih wi th DP and set cement plug #1.			

# EAPL WellWork & Drilling Daily Operations Report

## Daily Operations: 24 HRS to 20/03/2009 06:00

<b>Wellbore Name</b>				BREAM B2
<b>Rig Name</b> Wireline	<b>Rig Type</b> Platform	<b>Rig Service Type</b> Wireline Unit	<b>Company</b> Halliburton / Schlumberger	
<b>Primary Job Type</b> Workover PI		<b>Plan</b> Plug & Perf		
<b>Target Measured Depth (mWorking Elev)</b> 1,959.00		<b>Target Depth (TVD) (mWorking Elev)</b>		
<b>AFE or Job Number</b> 602/09000.1.01		<b>Total Original AFE Amount</b> 240,000	<b>Total AFE Supplement Amount</b> 170,000	
<b>Daily Cost Total</b> 157,675		<b>Cumulative Cost</b> 324,080	<b>Currency</b> AUD	
<b>Report Start Date/Time</b> 19/03/2009 06:00		<b>Report End Date/Time</b> 20/03/2009 06:00	<b>Report Number</b> 9	

### Management Summary

Travel to BMB stand up Schlumberger and run in hole with the MPBT, logged onto depth using our perforating log made one single pass confirming that we are on depth then placed the plug with the top of the element at 1959.6 mtrs MDKB. Plug set perfectly and POOH. At surface changed out the setting tool with Bailer and ran back in hole dumping the water on top of the plug. At surface filled the Bailer with 16 lbs / Gal Cement. Run back in the hole and dump the cement on top of the plug and POOH. Start packing up the spread while waiting on chopper. Travel back to BMA and SDFN.

### Activity at Report Time

SDFN

### Next Activity

Set the MPBT, run Water and Cement in the Dump bailer.

## Daily Operations: 24 HRS to 20/03/2009 06:00

<b>Wellbore Name</b>				HALIBUT A9
<b>Rig Name</b>	<b>Rig Type</b> Rigless	<b>Rig Service Type</b>	<b>Company</b>	
<b>Primary Job Type</b> Well Servicing Workover		<b>Plan</b> Repair corroded surface casing / Reinstate well		
<b>Target Measured Depth (mWorking Elev)</b> 2,562.50		<b>Target Depth (TVD) (mWorking Elev)</b>		
<b>AFE or Job Number</b> 90014892		<b>Total Original AFE Amount</b> 2,110,000	<b>Total AFE Supplement Amount</b>	
<b>Daily Cost Total</b> 5,300		<b>Cumulative Cost</b> 26,500	<b>Currency</b> AUD	
<b>Report Start Date/Time</b> 19/03/2009 06:00		<b>Report End Date/Time</b> 20/03/2009 06:00	<b>Report Number</b> 5	

### Management Summary

### Activity at Report Time

Sdfn

### Next Activity