

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 25/03/2009 05:00

Wellbore Name				COBIA A21A
Rig Name	Rig Type	Rig Service Type	Company	
Rig 175	Platform	Drilling Rig (Conv)	International Sea Drilling LTD (ISDL)	
Primary Job Type		Plan		
Drilling and Completion		D&C		
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)		
3,904.00		2,458.14		
AFE or Job Number		Total Original AFE Amount	Total AFE Supplement Amount	
609/08020.1.01		15,073,528		
Daily Cost Total		Cumulative Cost	Currency	
333,445		4,931,821	AUD	
Report Start Date/Time		Report End Date/Time	Report Number	
24/03/2009 05:00		25/03/2009 05:00	10	

Management Summary

No accidents, incidents, or environmental spills. PTSM and JSA's held as required.

RIH from 2440m to 3700m. Drill 9-7/8" production hole w/Schlumberger RSS from 3700m to 3923m. Circulate 3x BU from 3923m to 3850m, rack back 1 stand per BU, pump and rotate OOH from 3850m to 3097m at 10min per stand. Service Far Scandia from 03:00 to 05:00.

Last survey 1.07 m right, 1.09 above of plan.

Activity at Report Time

Pump and rotate OOH at 3097 m

Next Activity

Continue pump and rotate OOH

Daily Operations: 24 HRS to 25/03/2009 06:00

Wellbore Name				HALIBUT A10
Rig Name	Rig Type	Rig Service Type	Company	
Primary Job Type		Plan		
Well Servicing Workover		Repair corroded surface casing / Reinstate well		
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)		
2,480.00				
AFE or Job Number		Total Original AFE Amount	Total AFE Supplement Amount	
90014892		2,210,000		
Daily Cost Total		Cumulative Cost	Currency	
3,600		14,400	AUD	
Report Start Date/Time		Report End Date/Time	Report Number	
24/03/2009 06:00		25/03/2009 06:00	4	

Management Summary

Continued with diagnostic testing of wellhead.

Activity at Report Time

SDFN

Next Activity

Pack-up and leave well until "Sealtite" personnel arrive.

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 25/03/2009 06:00

Wellbore Name			
MARLIN A24			
Rig Name SHU	Rig Type Platform	Rig Service Type Snubbing Unit	Company Imperial Snubbing Services
Primary Job Type Completion		Plan Run 4-1/2" CRA completion	
Target Measured Depth (mWorking Elev) 2,535.00		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 602/09005.1.01		Total Original AFE Amount 4,132,000	Total AFE Supplement Amount
Daily Cost Total 68,318		Cumulative Cost 1,054,848	Currency AUD
Report Start Date/Time 24/03/2009 06:00		Report End Date/Time 25/03/2009 06:00	Report Number 18

Management Summary

Rig up SHU work basket. Continue rigging up SHU equipment. Clear & prepare pipe rack ready to receive 3-1/2" drill string. Rig up PZ-7 mud pump, 200bbl mud tank & surface circulating equipment.

Activity at Report Time

Rig up circulating manifold 2" pump hoses.

Next Activity

Pressure test BOP's & surface equipment.

Daily Operations: 24 HRS to 25/03/2009 06:00

Wellbore Name			
WEST KINGFISH W26			
Rig Name Rig 22	Rig Type Platform	Rig Service Type Workover Rig (Conv)	Company Imperial Snubbing Services
Primary Job Type Plug and Abandonment Only		Plan Plug & Abandon - stage 2	
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 80004827		Total Original AFE Amount 1,708,658	Total AFE Supplement Amount 2,192,355
Daily Cost Total 71,139		Cumulative Cost 3,534,358	Currency AUD
Report Start Date/Time 24/03/2009 06:00		Report End Date/Time 25/03/2009 06:00	Report Number 50

Management Summary

WOC. Rih and tag at 662m. Pressure test to 1000 psi 15 mins. Good test. Circulate the well to ISW. POOH with cementing string. Nipple down BOP's and riser's. Install and test abandonment flange. Test 1000 psi 5 mins. Install wellhead grating and hand the well back to production at 0600 hrs

Activity at Report Time

Prepare to skid to W-9

Next Activity

Skid rig to W-9