

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 26/03/2009 05:00

Wellbore Name				COBIA A21A
Rig Name Rig 175	Rig Type Platform	Rig Service Type Drilling Rig (Conv)	Company International Sea Drilling LTD (ISDL)	
Primary Job Type Drilling and Completion		Plan D&C		
Target Measured Depth (mWorking Elev) 3,904.00		Target Depth (TVD) (mWorking Elev) 2,458.14		
AFE or Job Number 609/08020.1.01		Total Original AFE Amount 15,073,528	Total AFE Supplement Amount	
Daily Cost Total 162,321		Cumulative Cost 5,094,142	Currency AUD	
Report Start Date/Time 25/03/2009 05:00		Report End Date/Time 26/03/2009 05:00	Report Number 11	

Management Summary

No accidents, incidents, or environmental spills. PTSM and JSA's held as required. Pump and rotate OOH with 5-1/2" DP from 2974m to 613m at 5mins/stand. Circulate 2x BU at 613m with 750 gpm and 120 rpm until shakers clean. POOH on elevators with 5-1/2" DP from 613m to 235m. POOH on elevators with 5-1/2" HWDP from 235m to 38m. Break out and lay down 9-7/8" drilling BHA from 38m to surface. Clean and clear rig floor of excess equipment. M/U wear bushing running tool and RIH. Retrieve wear bushing and POOH.

Service Far Scandia from 05:00 to 02:00.
Service Kerri Anne from 03:30 to 04:00.

Activity at Report Time

Jet BOP stack & wellhead

Next Activity

Run 7" production casing string.

Daily Operations: 24 HRS to 26/03/2009 06:00

Wellbore Name				MARLIN A24
Rig Name SHU	Rig Type Platform	Rig Service Type Snubbing Unit	Company Imperial Snubbing Services	
Primary Job Type Completion		Plan Run 4-1/2" CRA completion		
Target Measured Depth (mWorking Elev) 2,535.00		Target Depth (TVD) (mWorking Elev)		
AFE or Job Number 602/09005.1.01		Total Original AFE Amount 4,132,000	Total AFE Supplement Amount	
Daily Cost Total 68,318		Cumulative Cost 1,266,489	Currency AUD	
Report Start Date/Time 25/03/2009 06:00		Report End Date/Time 26/03/2009 06:00	Report Number 19	

Management Summary

Continue with the rig up of SHU equipment & function test. Start pressure testing choke / circulating manifold & surface safety valves. Work boat (Far Scandia) uploading 3-1/2" work string.

Activity at Report Time

Up-loading drill pipe from boat.

Next Activity

Pressure test 11" BOP stack.

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 26/03/2009 06:00

Wellbore Name

WEST KINGFISH W9

Rig Name Rig 22	Rig Type Platform	Rig Service Type Workover Rig (Conv)	Company Imperial Snubbing Services
Primary Job Type Plug and Abandonment Only		Plan Plug and Abandon	
Target Measured Depth (mWorking Elev) 3,070.50		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 80004987		Total Original AFE Amount 1,915,029	Total AFE Supplement Amount
Daily Cost Total 125,713		Cumulative Cost 125,713	Currency AUD
Report Start Date/Time 25/03/2009 06:00		Report End Date/Time 26/03/2009 06:00	Report Number 1

Management Summary

Skid the rig Nth and east to the W-9 well centre. R/u main stair tower and handrails. Raise GWP. R/d and reposition trip tank.. Disconnect Koomey remote. Reposition work window platforms. PTSM and JSA on removing deck grating.Rebuild emergency escape scaffold. Unload wireline spread and supplies from "Karri-Anne". Halliburton wireline crew sort out and prepare equipment. Install pump in flange on PA and top up.

Activity at Report Time

HES prep tools, Complete rig reinstatement after s

Next Activity

R/u wireline and Kill the well.