

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 24/04/2009 05:00

Wellbore Name				COBIA A19A
Rig Name Rig 175	Rig Type Platform	Rig Service Type Drilling Rig (Conv)	Company Nabors	
Primary Job Type Drilling and Completion		Plan D&C		
Target Measured Depth (mWorking Elev) 3,196.39		Target Depth (TVD) (mWorking Elev) 2,465.12		
AFE or Job Number 609/08019.1.01		Total Original AFE Amount 14,392,964	Total AFE Supplement Amount	
Daily Cost Total 408,392		Cumulative Cost 4,551,720	Currency AUD	
Report Start Date/Time 23/04/2009 05:00		Report End Date/Time 24/04/2009 05:00	Report Number 10	

Management Summary

No accidents, incidents or environmental spills. PTSMs and JSAs held as required.

Conduct gyro survey and align BHA toolface. Drill 8-1/2" hole from 615mMD to 731mMD. Last survey: 0.6m above, 10.0m right. R/D SLB wireline. POOH from 731m to 214m.

Activity at Report Time

POOH 8-1/2" SLB BHA on elevators

Next Activity

Break out & L/D BHA and M/U RSS BHA

Daily Operations: 24 HRS to 25/04/2009 05:00

Wellbore Name				COBIA A19A
Rig Name Rig 175	Rig Type Platform	Rig Service Type Drilling Rig (Conv)	Company Nabors	
Primary Job Type Drilling and Completion		Plan D&C		
Target Measured Depth (mWorking Elev) 3,196.39		Target Depth (TVD) (mWorking Elev) 2,465.12		
AFE or Job Number 609/08019.1.01		Total Original AFE Amount 14,392,964	Total AFE Supplement Amount	
Daily Cost Total 404,568		Cumulative Cost 4,956,288	Currency AUD	
Report Start Date/Time 24/04/2009 05:00		Report End Date/Time 25/04/2009 05:00	Report Number 11	

Management Summary

No accidents, incidents or environmental spills. PTSMs and JSAs held as required.

POOH & L/D mud motor & BHA. Service rig. P/U and M/U 8-1/2" RSS BHA. Drill 8-1/2" hole from 731mMD to 1063m. Last survey: 4.2m above, 4.3m right

Activity at Report Time

Drilling 8-1/2" hole at 1063m

Next Activity

Continue to drill 8-1/2" hole

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 26/04/2009 05:00

Wellbore Name				COBIA A19A
Rig Name Rig 175	Rig Type Platform	Rig Service Type Drilling Rig (Conv)	Company Nabors	
Primary Job Type Drilling and Completion		Plan D&C		
Target Measured Depth (mWorking Elev) 3,196.39		Target Depth (TVD) (mWorking Elev) 2,465.12		
AFE or Job Number 609/08019.1.01		Total Original AFE Amount 14,392,964	Total AFE Supplement Amount	
Daily Cost Total 404,568		Cumulative Cost 5,360,856	Currency AUD	
Report Start Date/Time 25/04/2009 05:00		Report End Date/Time 26/04/2009 05:00	Report Number 12	

Management Summary

No accidents, incidents or environmental spills. PTSMs and JSAs held as required.

Drill 8-1/2" hole from w/ 8-1/2" Anadril RSS BHA from 1063m to 1728m. Last survey: 2.0m above, 2.1m right

Activity at Report Time

Drilling 8-1/2" hole at 1728mMD

Next Activity

Continue to drill 8-1/2" hole

Daily Operations: 24 HRS to 27/04/2009 05:00

Wellbore Name				COBIA A19A
Rig Name Rig 175	Rig Type Platform	Rig Service Type Drilling Rig (Conv)	Company Nabors	
Primary Job Type Drilling and Completion		Plan D&C		
Target Measured Depth (mWorking Elev) 3,196.39		Target Depth (TVD) (mWorking Elev) 2,465.12		
AFE or Job Number 609/08019.1.01		Total Original AFE Amount 14,392,964	Total AFE Supplement Amount	
Daily Cost Total 413,290		Cumulative Cost 5,774,146	Currency AUD	
Report Start Date/Time 26/04/2009 05:00		Report End Date/Time 27/04/2009 05:00	Report Number 13	

Management Summary

No accidents, incidents or environmental spills. PTSMs and JSAs held as required.

Drill 8-1/2" hole from w/ 8-1/2" Anadril RSS BHA from 1728m to 2280m. Last survey: 0.5m below, 0.6m right
Shutdown drilling from 18:15 to 02:15 due to high winds (over 60knots).

Activity at Report Time

Drilling 8-1/2" hole at 2280mMD

Next Activity

Continue to drill 8-1/2" hole

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 28/04/2009 05:00

Wellbore Name				COBIA A19A			
Rig Name		Rig Type		Rig Service Type		Company	
Rig 175		Platform		Drilling Rig (Conv)		Nabors	
Primary Job Type				Plan			
Drilling and Completion				D&C			
Target Measured Depth (mWorking Elev)				Target Depth (TVD) (mWorking Elev)			
3,196.39				2,465.12			
AFE or Job Number			Total Original AFE Amount			Total AFE Supplement Amount	
609/08019.1.01			14,392,964				
Daily Cost Total			Cumulative Cost			Currency	
430,833			6,204,979			AUD	
Report Start Date/Time				Report End Date/Time		Report Number	
27/04/2009 05:00				28/04/2009 05:00		14	

Management Summary

No accidents, incidents or environmental spills. PTSMs and JSAs held as required.

Drill 8-1/2" hole from w/ 8-1/2" Anadril RSS BHA from 2280m 3050m. Last survey: 3.5m above, 3.3m right. TOL observed at 3041mMD (2354mTVD). Top of Lakes Entrance formation observed at 2821mMD (2211mTVD).

Activity at Report Time

Drilling 8-1/2" hole at 3050mMD

Next Activity

Continue to drill 8-1/2" hole

Daily Operations: 24 HRS to 29/04/2009 05:00

Wellbore Name				COBIA A19A			
Rig Name		Rig Type		Rig Service Type		Company	
Rig 175		Platform		Drilling Rig (Conv)		Nabors	
Primary Job Type				Plan			
Drilling and Completion				D&C			
Target Measured Depth (mWorking Elev)				Target Depth (TVD) (mWorking Elev)			
3,196.39				2,465.12			
AFE or Job Number			Total Original AFE Amount			Total AFE Supplement Amount	
609/08019.1.01			14,392,964				
Daily Cost Total			Cumulative Cost			Currency	
433,349			6,638,328			AUD	
Report Start Date/Time				Report End Date/Time		Report Number	
28/04/2009 05:00				29/04/2009 05:00		15	

Management Summary

No accidents, incidents or environmental spills. PTSMs and JSAs held as required.

Drill 8-1/2" hole from w/ 8-1/2" Anadril RSS BHA from 3050m to 3200m. Last survey: 3.5m above, 3.3m right. Circulate 3x BU from 3200m to 3144m. Pump and rotate OOH from 3144m to 1409m at 5-10 min per std.

Activity at Report Time

PROOH w/ 8-1/2" BHA at 1409mMD

Next Activity

Continue to PROOH 8-1/2" hole

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 30/04/2009 05:00

Wellbore Name				COBIA A19A
Rig Name Rig 175	Rig Type Platform	Rig Service Type Drilling Rig (Conv)	Company Nabors	
Primary Job Type Drilling and Completion		Plan D&C		
Target Measured Depth (mWorking Elev) 3,196.39		Target Depth (TVD) (mWorking Elev) 2,465.12		
AFE or Job Number 609/08019.1.01		Total Original AFE Amount 14,392,964	Total AFE Supplement Amount	
Daily Cost Total 406,594		Cumulative Cost 7,044,921	Currency AUD	
Report Start Date/Time 29/04/2009 05:00		Report End Date/Time 30/04/2009 05:00	Report Number 16	

Management Summary

No accidents, incidents or environmental spills. PTSMs and JSAs held as required.

Continue pump & rotate OOH from 1409m to 594m. Circulate 2x BU from 594m to 566m. Conduct BCFT (OK). POOH and lay down 8-1/2" Anadril RSS BHA. Retrieve wear bushing. M/U Jet tool and jet BOP and wellhead. M/U 7" csg handling equipment. RIH 7" L-80 26# VTHC production csg on elevators to 453m.

Activity at Report Time

RIH 7" casing at 453m

Next Activity

Continue to RIH 7" casing

Daily Operations: 24 HRS to 1/05/2009 05:00

Wellbore Name				COBIA A19A
Rig Name Rig 175	Rig Type Platform	Rig Service Type Drilling Rig (Conv)	Company Nabors	
Primary Job Type Drilling and Completion		Plan D&C		
Target Measured Depth (mWorking Elev) 3,196.39		Target Depth (TVD) (mWorking Elev) 2,465.12		
AFE or Job Number 609/08019.1.01		Total Original AFE Amount 14,392,964	Total AFE Supplement Amount	
Daily Cost Total 357,968		Cumulative Cost 7,402,890	Currency AUD	
Report Start Date/Time 30/04/2009 05:00		Report End Date/Time 1/05/2009 05:00	Report Number 17	

Management Summary

No accidents, incidents or environmental spills. PTSMs and JSAs held as required.

Continue to RIH 7" L-80 26# VTHC production csg from 453m to 3196.6m, land casing hanger. Break circulation at shoe and at 2200m, stage up to 5bbl/min, no losses. Cement 7" casing.

Activity at Report Time

Displace cement slurry w/ inhibited seawater

Next Activity

POOH casing hanger running tool, RIH seal assembly

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 24/04/2009 06:00

Wellbore Name				MARLIN A23
Rig Name SHU	Rig Type Platform	Rig Service Type	Company Imperial Snubbing Services	
Primary Job Type Workover		Plan Pull 4 1/2" completion, run 3 1/2" completion		
Target Measured Depth (mWorking Elev) 2,350.60		Target Depth (TVD) (mWorking Elev)		
AFE or Job Number 90017342		Total Original AFE Amount 2,800,000	Total AFE Supplement Amount	
Daily Cost Total 72,018		Cumulative Cost 1,089,552	Currency AUD	
Report Start Date/Time 23/04/2009 06:00		Report End Date/Time 24/04/2009 06:00	Report Number 13	
Management Summary Rack out 3-1/2" 13cr completion and tally. Rih with completion. Total jnts run so far is 167 jnts at a depth of 1762m.				
Activity at Report Time Running 3-1/2" 13cr tubing				
Next Activity Land out on the 4-1/2" tubing stub. Run S/L in well with 2.5" gauge to EOT at 2400m				

Daily Operations: 24 HRS to 24/04/2009 06:00

Wellbore Name				WEST KINGFISH W5
Rig Name Rig 22	Rig Type Platform	Rig Service Type	Company Imperial Snubbing Services	
Primary Job Type Plug and Abandonment Only		Plan Plug and Abandon		
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)		
AFE or Job Number 80005068		Total Original AFE Amount 1,835,699	Total AFE Supplement Amount	
Daily Cost Total 81,059		Cumulative Cost 1,054,540	Currency AUD	
Report Start Date/Time 23/04/2009 06:00		Report End Date/Time 24/04/2009 06:00	Report Number 13	
Management Summary Complete the nipple up on BOP connection. Change out BOP top ram blocks to 7-5/8". Pressure BOP rams & shell test riser connections to 1000 psi. Pick up & make up 7-5/8" multi-string cutter BHA. RIH & cut casing @ 763.4m. No indications that casing has cut. Attempt to gain circulation, no good. POOH & inspect cutter knives. Change knives with new 3" knives & RIH to cut 7-5/8" casing.				
Activity at Report Time Cut 7-5/8" casing with Baker Multi-string cutterr				
Next Activity Install Itco spear into casing & recover 7-5/8" casing.				

Daily Operations: 24 HRS to 25/04/2009 06:00

Wellbore Name				MARLIN A23
Rig Name SHU	Rig Type Platform	Rig Service Type	Company Imperial Snubbing Services	
Primary Job Type Workover		Plan Pull 4 1/2" completion, run 3 1/2" completion		
Target Measured Depth (mWorking Elev) 2,350.60		Target Depth (TVD) (mWorking Elev)		
AFE or Job Number 90017342		Total Original AFE Amount 2,800,000	Total AFE Supplement Amount	
Daily Cost Total 65,538		Cumulative Cost 1,155,090	Currency AUD	
Report Start Date/Time 24/04/2009 06:00		Report End Date/Time 25/04/2009 06:00	Report Number 14	
Management Summary Rih with 3-1/2" 13 Cr completion and land out onto the 4-1/2" tubing stub at 2341.4m Circulated wellbore to Inhib 8.9 ppg brine, 270 bbl's. M/u tubing hanger space out assembly. Rih and land hanger. Test hanger seals to 5000 psi, solid test. Test SSSV to 1000 psi 15 min, solid test. Waiting on weather winds gusting of 42 knots.				
Activity at Report Time Waiting on weather				
Next Activity Run n-test tool and set packer				

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 25/04/2009 06:00

Wellbore Name			
WEST KINGFISH W5			
Rig Name Rig 22	Rig Type Platform	Rig Service Type	Company Imperial Snubbing Services
Primary Job Type Plug and Abandonment Only		Plan Plug and Abandon	
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 80005068		Total Original AFE Amount 1,835,699	Total AFE Supplement Amount
Daily Cost Total 84,173		Cumulative Cost 1,138,713	Currency AUD
Report Start Date/Time 24/04/2009 06:00		Report End Date/Time 25/04/2009 06:00	Report Number 14
Management Summary Completed Casing cut @ 763. Recover 7-5/8" casing. Change out top ram block back to VBR's & pressure test. RIH with mule shoe & conduct 73 bbl cement job. Wait on cement samples to harden.			
Activity at Report Time Wait on cement.			
Next Activity TAG TOC & pressure test.			

Daily Operations: 24 HRS to 26/04/2009 06:00

Wellbore Name			
MARLIN A23			
Rig Name SHU	Rig Type Platform	Rig Service Type	Company Imperial Snubbing Services
Primary Job Type Workover		Plan Pull 4 1/2" completion, run 3 1/2" completion	
Target Measured Depth (mWorking Elev) 2,350.60		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 90017342		Total Original AFE Amount 2,800,000	Total AFE Supplement Amount
Daily Cost Total 61,417		Cumulative Cost 1,216,507	Currency AUD
Report Start Date/Time 25/04/2009 06:00		Report End Date/Time 26/04/2009 06:00	Report Number 15
Management Summary WOW. Rih with N test tool and set the ARC Pkr. Test Pkr on the backside, solid test. POOH with N-Test tool ran Pump out plug in XN nipple and set two way check in tubing hanger. R/D and pack up as much as we can to backload. Weather came up again winds in excess of 40 knots Crane activity S/D			
Activity at Report Time Waiting on weather winds too high to run crane			
Next Activity R/D bop's and install wellhead			

Daily Operations: 24 HRS to 26/04/2009 06:00

Wellbore Name			
WEST KINGFISH W5			
Rig Name Rig 22	Rig Type Platform	Rig Service Type	Company Imperial Snubbing Services
Primary Job Type Plug and Abandonment Only		Plan Plug and Abandon	
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 80005068		Total Original AFE Amount 1,835,699	Total AFE Supplement Amount
Daily Cost Total 72,516		Cumulative Cost 1,211,229	Currency AUD
Report Start Date/Time 25/04/2009 06:00		Report End Date/Time 26/04/2009 06:00	Report Number 15
Management Summary Wait on cement. Service boat, Lady Karri-Ann. RIH & TAG TOC @ 676m. Conduct 17 bbl top up cement job. Wait on cement. RIH & TAG TOC @ 616.5m. Circulate well to inhibited seawater. Pressure cement plug to 1000 psi. Test solid. Service Boat, Far Scandia. Wait on weather conditions to improve, 45+ knot winds gusting up to 55+ knots. While waiting on weather, lubricate S/A & P/A full with ISW on the WKF W-12 well.			
Activity at Report Time Wait on weather.			
Next Activity POOH with 4" drill pipe & rig down BOP's			

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 27/04/2009 06:00

Wellbore Name			
MARLIN A23			
Rig Name SHU	Rig Type Platform	Rig Service Type	Company Imperial Snubbing Services
Primary Job Type Workover		Plan Pull 4 1/2" completion, run 3 1/2" completion	
Target Measured Depth (mWorking Elev) 2,350.60		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 90017342		Total Original AFE Amount 2,800,000	Total AFE Supplement Amount
Daily Cost Total 61,417		Cumulative Cost 1,277,924	Currency AUD
Report Start Date/Time 26/04/2009 06:00		Report End Date/Time 27/04/2009 06:00	Report Number 16
Management Summary R/d the BOP stack and remove from under the rig A frame. Weather hit 65+knots winds S/D all operations pulled crews inside. Weather still at 6:00A.M. 45 to 55knots			
Activity at Report Time Waiting on weather			
Next Activity Finish R/D riser and N/U tree			

Daily Operations: 24 HRS to 27/04/2009 06:00

Wellbore Name			
WEST KINGFISH W5			
Rig Name Rig 22	Rig Type Platform	Rig Service Type	Company Imperial Snubbing Services
Primary Job Type Plug and Abandonment Only		Plan Plug and Abandon	
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 80005068		Total Original AFE Amount 1,835,699	Total AFE Supplement Amount
Daily Cost Total 68,169		Cumulative Cost 1,279,398	Currency AUD
Report Start Date/Time 26/04/2009 06:00		Report End Date/Time 27/04/2009 06:00	Report Number 16
Management Summary Wait on weather conditions to improve. 55 knot winds			
Activity at Report Time Wait on weather.			
Next Activity POOH with 4" drill pipe & rig down BOP's			

Daily Operations: 24 HRS to 28/04/2009 06:00

Wellbore Name			
MARLIN A23			
Rig Name SHU	Rig Type Platform	Rig Service Type	Company Imperial Snubbing Services
Primary Job Type Workover		Plan Pull 4 1/2" completion, run 3 1/2" completion	
Target Measured Depth (mWorking Elev) 2,350.60		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 90017342		Total Original AFE Amount 2,800,000	Total AFE Supplement Amount
Daily Cost Total 52,485		Cumulative Cost 1,330,408	Currency AUD
Report Start Date/Time 27/04/2009 06:00		Report End Date/Time 28/04/2009 06:00	Report Number 17
Management Summary WOW. N/d riser sections . Terminate control line. N/u tree. Test void to 5000 psi 15 min, good test . Test SRL seals, 800 psi, good test. R/u Wireline. Recover plug at 2327.7m. R/d W/L for load out. Test tree cap, OK. Finished with well workover program at 0600 hrs. Continue R/D rig for demob.			
Activity at Report Time Continue with R/D rig			
Next Activity Continue R/D rig			

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 28/04/2009 00:00

Wellbore Name			
WEST KINGFISH W5			
Rig Name Rig 22	Rig Type Platform	Rig Service Type	Company Imperial Snubbing Services
Primary Job Type Plug and Abandonment Only		Plan Plug and Abandon	
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 80005068		Total Original AFE Amount 1,835,699	Total AFE Supplement Amount
Daily Cost Total 57,845		Cumulative Cost 1,337,243	Currency AUD
Report Start Date/Time 27/04/2009 06:00		Report End Date/Time 28/04/2009 00:00	Report Number 17
Management Summary Continue to wait on weather conditions to improve. POOH with cementing string from 615m to surface. Nipple down 13-5/8" BOP's & riser section. Install Abandonment flange & pressure test. Install deck grating above well head & hand well back to production.			
Activity at Report Time Rig-up on W-12			
Next Activity W-12 P&A			

Daily Operations: 24 HRS to 28/04/2009 06:00

Wellbore Name			
WEST KINGFISH W12			
Rig Name Rig 22	Rig Type Platform	Rig Service Type	Company Imperial Snubbing Services
Primary Job Type Plug and Abandonment Only		Plan Plug and Abandon	
Target Measured Depth (mWorking Elev) 2,307.00		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 80005215		Total Original AFE Amount 1,570,557	Total AFE Supplement Amount
Daily Cost Total 37,107		Cumulative Cost 37,107	Currency AUD
Report Start Date/Time 28/04/2009 00:00		Report End Date/Time 28/04/2009 06:00	Report Number 1
Management Summary Prepare rig ready for skidding. Skid Rig-22 from W-5 to W-12 well center.			
Activity at Report Time Skid rig South 2 meter to W-12 well center.			
Next Activity Rig up wire line onto well head.			

Daily Operations: 24 HRS to 29/04/2009 06:00

Wellbore Name			
MARLIN A23			
Rig Name SHU	Rig Type Platform	Rig Service Type	Company Imperial Snubbing Services
Primary Job Type Workover		Plan Pull 4 1/2" completion, run 3 1/2" completion	
Target Measured Depth (mWorking Elev) 2,350.60		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 90017342		Total Original AFE Amount 2,800,000	Total AFE Supplement Amount
Daily Cost Total 50,402		Cumulative Cost 1,380,810	Currency AUD
Report Start Date/Time 28/04/2009 06:00		Report End Date/Time 29/04/2009 06:00	Report Number 18
Management Summary Continue Rig down of SHU and 3rd party equipment and prepare for backloading. Rig down mud pumps, H2S equipment. Rig down gin and tong pole and stand pipe, roll up hydraulic hoses and prepare to rig down work basket.			
Activity at Report Time Continue with rig down.			
Next Activity Continue with rig down.			

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 29/04/2009 06:00

Wellbore Name			
WEST KINGFISH W12			
Rig Name Rig 22	Rig Type Platform	Rig Service Type	Company Imperial Snubbing Services
Primary Job Type Plug and Abandonment Only		Plan Plug and Abandon	
Target Measured Depth (mWorking Elev) 2,307.00		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 80005215		Total Original AFE Amount 1,570,557	Total AFE Supplement Amount
Daily Cost Total 68,451		Cumulative Cost 105,558	Currency AUD
Report Start Date/Time 28/04/2009 06:00		Report End Date/Time 29/04/2009 06:00	Report Number 2
Management Summary Skid to the W-12 well center and re-instate hand-rails, stairways, plumbing and electrics. Pressure test choke manifold and safety valves, rig up wireline, recover SSSV from 448m then recover the 2.75" positive plug set in the landing nipple at 1326m.			
Activity at Report Time POOH with 2.75" positive plug from 1326m.			
Next Activity Bullhead well and control drink rate.			

Daily Operations: 24 HRS to 30/04/2009 06:00

Wellbore Name			
MARLIN A23			
Rig Name SHU	Rig Type Platform	Rig Service Type	Company Imperial Snubbing Services
Primary Job Type Workover		Plan Pull 4 1/2" completion, run 3 1/2" completion	
Target Measured Depth (mWorking Elev) 2,350.60		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 90017342		Total Original AFE Amount 2,800,000	Total AFE Supplement Amount
Daily Cost Total 44,574		Cumulative Cost 1,425,383	Currency AUD
Report Start Date/Time 29/04/2009 06:00		Report End Date/Time 30/04/2009 06:00	Report Number 19
Management Summary Continue Rig down of SHU and prepare for backloading.			
Activity at Report Time Continue with rig down.			
Next Activity Load work boat with rig equipment & continue rigging down.			

Daily Operations: 24 HRS to 30/04/2009 06:00

Wellbore Name			
WEST KINGFISH W12			
Rig Name Rig 22	Rig Type Platform	Rig Service Type	Company Imperial Snubbing Services
Primary Job Type Plug and Abandonment Only		Plan Plug and Abandon	
Target Measured Depth (mWorking Elev) 2,307.00		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 80005215		Total Original AFE Amount 1,570,557	Total AFE Supplement Amount
Daily Cost Total 68,451		Cumulative Cost 174,009	Currency AUD
Report Start Date/Time 29/04/2009 06:00		Report End Date/Time 30/04/2009 06:00	Report Number 3
Management Summary Rig down HES lubricator. Cameron install BPV. Attempt to remove Xmas tree by pulling and working w/ 80kbs. Raise permit and and cut all bolts between tree and "B" section. Cameron terminate control line. Lift tree out of wellbay. Check threads in tubing hanger and begin removing cut bolts from flange.			
Activity at Report Time Remove studs from tubing head flange			
Next Activity Nipple up riser and BOP stack			

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 1/05/2009 06:00

Wellbore Name			
MARLIN A23			
Rig Name SHU	Rig Type Platform	Rig Service Type	Company Imperial Snubbing Services
Primary Job Type Workover		Plan Pull 4 1/2" completion, run 3 1/2" completion	
Target Measured Depth (mWorking Elev) 2,350.60		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 90017342		Total Original AFE Amount 2,800,000	Total AFE Supplement Amount
Daily Cost Total 41,536		Cumulative Cost 1,466,919	Currency AUD
Report Start Date/Time 30/04/2009 06:00		Report End Date/Time 1/05/2009 06:00	Report Number 20
Management Summary Continue rig down of SHU and prepare for backloading. Load work boat with some rig lifts, boat deck full. Continue rig down of jack and work window and landings, prepare back load.			
Activity at Report Time Continue with rig down			
Next Activity Rig down A frame prepare back load.			

Daily Operations: 24 HRS to 1/05/2009 06:00

Wellbore Name			
WEST KINGFISH W12			
Rig Name Rig 22	Rig Type Platform	Rig Service Type	Company Imperial Snubbing Services
Primary Job Type Plug and Abandonment Only		Plan Plug and Abandon	
Target Measured Depth (mWorking Elev) 2,307.00		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 80005215		Total Original AFE Amount 1,570,557	Total AFE Supplement Amount
Daily Cost Total 90,351		Cumulative Cost 264,360	Currency AUD
Report Start Date/Time 30/04/2009 06:00		Report End Date/Time 1/05/2009 06:00	Report Number 4
Management Summary Remove studs from tubing head flange, nipple up riser and BOPs. Hy-Torc bolts, build access scaffold, install bell nipple and 10" flowline, test BOP and riser. Remove TWC valve. R/u HES to pull blanking plug.			
Activity at Report Time Rig up HES.			
Next Activity Recover 2.75" positive plug from nipple profile at 1326m			

Daily Operations: 24 HRS to 24/04/2009 06:00

Wellbore Name			
PERCH 3			
Rig Name Wireline	Rig Type Platform	Rig Service Type Wireline Unit	Company Halliburton / Schlumberger
Primary Job Type Well Servicing Workover		Plan Replace SC-SSV & Pressure Survey	
Target Measured Depth (mWorking Elev) 1,160.00		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 90017166		Total Original AFE Amount 75,000	Total AFE Supplement Amount 140,000
Daily Cost Total 10,393		Cumulative Cost 158,159	Currency AUD
Report Start Date/Time 23/04/2009 06:00		Report End Date/Time 24/04/2009 06:00	Report Number 13
Management Summary No travel to Perch from Longford on the 07:00 flight today due to Heliops not being able to lift any equipment off for us.			
Activity at Report Time SDFN			
Next Activity Packing up the Wireline spread ready to ship off			

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 25/04/2009 06:00

Wellbore Name			
PERCH 3			
Rig Name Wireline	Rig Type Platform	Rig Service Type Wireline Unit	Company Halliburton / Schlumberger
Primary Job Type Well Servicing Workover		Plan Replace SC-SSV & Pressure Survey	
Target Measured Depth (mWorking Elev) 1,160.00		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 90017166	Total Original AFE Amount 75,000	Total AFE Supplement Amount 140,000	
Daily Cost Total 13,993	Cumulative Cost 172,153	Currency AUD	
Report Start Date/Time 24/04/2009 06:00		Report End Date/Time 25/04/2009 06:00	
		Report Number 14	

Management Summary

Travel to Perch from Longford on the 07:00 flight however on arrival at Perch there appeared to be a Gas cloud coming out from under the Helipad and a slick of some substance leaving the Platform. We made several passes around the Platform keeping at a safe distance and up wind to survey and try to ascertain where the problem was coming from. It was decided to call Production control to have the Platform shut down, it was also decided not to put anyone at risk and return to the Heliport. On arrival at longford I informed our Superintendent of the situation. I was then informed that it had been reported by the Bream A Supervisor and that the damage control team including the WellWork Supervisor were to travel to Bream A where they would put a plan together for boarding the Platform and reporting the findings. The plan was put together and submitted to the Superintendents and approved, we flew to Perch and with breathing apparatus two production personnel made their way down stairs at this point in time it was apparent that the breathing apparatus was not required and we found that a Flow line had a hole in it, this was the root cause of the problem, traveled back to Bream A / Longford.

Activity at Report Time

SDFN

Next Activity

Packing up the Wireline spread ready to ship off.

Daily Operations: 24 HRS to 26/04/2009 06:00

Wellbore Name			
PERCH 3			
Rig Name Wireline	Rig Type Platform	Rig Service Type Wireline Unit	Company Halliburton / Schlumberger
Primary Job Type Well Servicing Workover		Plan Replace SC-SSV & Pressure Survey	
Target Measured Depth (mWorking Elev) 1,160.00		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 90017166	Total Original AFE Amount 75,000	Total AFE Supplement Amount 140,000	
Daily Cost Total 10,393	Cumulative Cost 182,546	Currency AUD	
Report Start Date/Time 25/04/2009 06:00		Report End Date/Time 26/04/2009 06:00	
		Report Number 15	

Management Summary

No work completed due to ongoing flow pipe integrity issue to be resolved.

Activity at Report Time

SDFN

Next Activity

Packing up the Wireline spread ready to ship off.

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 27/04/2009 06:00

Wellbore Name			
PERCH 3			
Rig Name Wireline	Rig Type Platform	Rig Service Type Wireline Unit	Company Halliburton / Schlumberger
Primary Job Type Well Servicing Workover		Plan Replace SC-SSV & Pressure Survey	
Target Measured Depth (mWorking Elev) 1,160.00		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 90017166		Total Original AFE Amount 75,000	Total AFE Supplement Amount 140,000
Daily Cost Total 10,393		Cumulative Cost 192,939	Currency AUD
Report Start Date/Time 26/04/2009 06:00		Report End Date/Time 27/04/2009 06:00	Report Number 16
Management Summary No work completed due to ongoing flow pipe integrity issue to be resolved.			
Activity at Report Time SDFN			
Next Activity Packing up the Wireline spread ready to ship off.			

Daily Operations: 24 HRS to 28/04/2009 06:00

Wellbore Name			
PERCH 3			
Rig Name Wireline	Rig Type Platform	Rig Service Type Wireline Unit	Company Halliburton / Schlumberger
Primary Job Type Well Servicing Workover		Plan Replace SC-SSV & Pressure Survey	
Target Measured Depth (mWorking Elev) 1,160.00		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 90017166		Total Original AFE Amount 75,000	Total AFE Supplement Amount 140,000
Daily Cost Total 10,393		Cumulative Cost 203,333	Currency AUD
Report Start Date/Time 27/04/2009 06:00		Report End Date/Time 28/04/2009 06:00	Report Number 17
Management Summary No work completed due to ongoing flow pipe integrity issue to be resolved. The mobilisation work will begin on Snapper tomorrow. The wireline spread and the Halliburton additional slickline equipment will stay on Perch until the integrity issue with the Perch flowline has been resolved and a crew is allowed to return to clean and remove the equipment.			
Activity at Report Time SDFN			
Next Activity Packing up the Wireline spread ready to ship off.			

Daily Operations: 24 HRS to 29/04/2009 06:00

Wellbore Name			
SNAPPER A5			
Rig Name Wireline	Rig Type Platform	Rig Service Type Wireline Unit	Company Halliburton / Schlumberger
Primary Job Type Well Servicing Workover		Plan Tubing Integrity Test	
Target Measured Depth (mWorking Elev) 1,816.10		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 90017124		Total Original AFE Amount 100,000	Total AFE Supplement Amount
Daily Cost Total 11,068		Cumulative Cost 11,068	Currency AUD
Report Start Date/Time 28/04/2009 06:00		Report End Date/Time 29/04/2009 06:00	Report Number 1
Management Summary Mobilize Wireline crew from Onshore to Snapper and check on what equipment we have on board.			
Activity at Report Time SDFN			
Next Activity Rearrange deck in readiness for the slickline spread to be sent across from Marlin.			

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 30/04/2009 06:00

Wellbore Name			
SNAPPER A5			
Rig Name Wireline	Rig Type Platform	Rig Service Type Wireline Unit	Company Halliburton / Schlumberger
Primary Job Type Well Servicing Workover		Plan Tubing Integrity Test	
Target Measured Depth (mWorking Elev) 1,816.10		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 90017124		Total Original AFE Amount 100,000	Total AFE Supplement Amount
Daily Cost Total 12,215		Cumulative Cost 23,284	Currency AUD
Report Start Date/Time 29/04/2009 06:00		Report End Date/Time 30/04/2009 06:00	Report Number 2

Management Summary

Rearrange deck in readiness for when slickline equipment arrives. Wait on crane mechanics for access to main deck, boom layed down across well head area. Make up ISS pump power pack to fluid end.

Activity at Report Time

SDFN

Next Activity

Wait on Slickline equipment to arrive and start setting up.

Daily Operations: 24 HRS to 1/05/2009 06:00

Wellbore Name			
SNAPPER A5			
Rig Name Wireline	Rig Type Platform	Rig Service Type Wireline Unit	Company Halliburton / Schlumberger
Primary Job Type Well Servicing Workover		Plan Tubing Integrity Test	
Target Measured Depth (mWorking Elev) 1,816.10		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 90017124		Total Original AFE Amount 100,000	Total AFE Supplement Amount
Daily Cost Total 12,215		Cumulative Cost 35,499	Currency AUD
Report Start Date/Time 30/04/2009 06:00		Report End Date/Time 1/05/2009 06:00	Report Number 3

Management Summary

Wait on crane mechanics for access to main deck, boom layed down across well head area, Service both vessels, Kari-Ann and Far Scandia.

Activity at Report Time

SDFN

Next Activity

Set up wireline equipment and stump test Bop's