

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 13/05/2009 05:00

Wellbore Name				COBIA F27
Rig Name Rig 175	Rig Type Platform	Rig Service Type Drilling Rig (Conv)	Company Nabors	
Primary Job Type Drilling and Completion		Plan D&C		
Target Measured Depth (mWorking Elev) 3,983.00		Target Depth (TVD) (mWorking Elev) 2,459.83		
AFE or Job Number 609/09008.1.01		Total Original AFE Amount 14,928,760	Total AFE Supplement Amount	
Daily Cost Total 919,118		Cumulative Cost 2,607,252	Currency AUD	
Report Start Date/Time 12/05/2009 05:00		Report End Date/Time 13/05/2009 05:00	Report Number 6	

Management Summary

No accidents, incidents or environmental spills. PTSMs and JSAs held as required.

Drill and slide w/Schlumberger 8.5" Motor Pilot Hole assembly from 590m to 599m(TD). Circulate and rotate OOH 2x BU f/599m to 564m. Pump and rotate OOH f/564m to 190m. POOH on elevators f/190m to surface and L/D same . P/U and M/U 9-7/8" Hole Opener BHA. Shallow hole test, ok. RIH on elevators f/52m to 272m w/9-7/8" Hole Opener Assy.W/D f/272m to 599m. Pumped and reamed down at the intervals, 272m to 288m, 427m to 432m, 534 to 549m and 564m to 599m. Diverter drill, function diverter and close west vent line, ok. Circulate and rotate OOH 2x BU f/599m to 432m. POOH on elevators f/432m to 31m. Break and L/D f/31m to surface w/ 9-7/8" Hole Opener BHA.

Activity at Report Time

L/D 9-7/8" Hole Opener BHA

Next Activity

RIH 3x std 6-3/4" DC break and L/D, R/U 14-3/4" Hole Opener BHA

Daily Operations: 24 HRS to 13/05/2009 06:00

Wellbore Name				MACKEREL A7
Rig Name Rig 22	Rig Type Platform	Rig Service Type Service Rig (Double)	Company Imperial Snubbing Services	
Primary Job Type Workover PI		Plan Tubing pull to replace split hydraulic SSSV line		
Target Measured Depth (mWorking Elev) 2,500.00		Target Depth (TVD) (mWorking Elev)		
AFE or Job Number 90017390		Total Original AFE Amount 3,287,720	Total AFE Supplement Amount	
Daily Cost Total 55,506		Cumulative Cost 359,416	Currency AUD	
Report Start Date/Time 12/05/2009 06:00		Report End Date/Time 13/05/2009 06:00	Report Number 6	

Management Summary

Rig down rig floor equipment. Rig down the drillers shack and the rig floor pin boards. Continue with rigging down and preparing equipment for backloading on the next boat.

Activity at Report Time

Prepare backloading.

Next Activity

Continue with rigging down and preparing backloads.

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 13/05/2009 06:00

Wellbore Name

SNAPPER A13

Rig Name Wireline	Rig Type Platform	Rig Service Type Wireline Unit	Company Halliburton / Schlumberger
Primary Job Type Workover PI		Plan Shift SSD, RST, Plug & Perf	
Target Measured Depth (mWorking Elev) 1,902.00		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 602/09008.1.01		Total Original AFE Amount 490,000	Total AFE Supplement Amount
Daily Cost Total 33,179		Cumulative Cost 62,140	Currency AUD
Report Start Date/Time 12/05/2009 06:00		Report End Date/Time 13/05/2009 06:00	Report Number 2

Management Summary

RIH & perforate well @ 1718.0m to 1724.0m MDKB, Run in hole with dummy MPBT to 1840m MDKB, Run in the hole with the MPBT and set with the top of the element at 1832 mtrs MDKB. Run back in the hole with the Dump Bailer and dump one load of fresh water on top of the plug.

Activity at Report Time

SDFN

Next Activity

Make two runs with the Bailer loaded with Cement and dump on top of the Plug.