

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 6/05/2009 05:00

Wellbore Name				COBIA A19A
Rig Name Rig 175	Rig Type Platform	Rig Service Type Drilling Rig (Conv)	Company Nabors	
Primary Job Type Drilling and Completion		Plan D&C		
Target Measured Depth (mWorking Elev) 3,196.39		Target Depth (TVD) (mWorking Elev) 2,465.12		
AFE or Job Number 609/08019.1.01		Total Original AFE Amount 14,392,964	Total AFE Supplement Amount	
Daily Cost Total 158,738		Cumulative Cost 8,656,644	Currency AUD	
Report Start Date/Time 5/05/2009 05:00		Report End Date/Time 6/05/2009 05:00	Report Number 22	
Management Summary No accidents, incidents or environmental spills. PTSMs and JSAs held as required.				
N/D BOPs and riser. Cameron/PSN orientate and install xmas tree. Pressure test upper void to 5000psi for 15mins, pressure test SRL to 800psi for 15mins. Open upper sliding side door on slickline, install Sand Separation Tool in upper sliding side door on slickline. Prepare for rig skid to well F27. Skid lower rig package 2.15m East. Hand well over to production @ 02:00hrs.				
Activity at Report Time Skid lower rig package 3.20m North				
Next Activity Skid rig and install 3rd mud pump.				

Daily Operations: 24 HRS to 6/05/2009 06:00

Wellbore Name				MARLIN A23
Rig Name SHU	Rig Type Platform	Rig Service Type	Company Imperial Snubbing Services	
Primary Job Type Workover		Plan Pull 4 1/2" completion, run 3 1/2" completion		
Target Measured Depth (mWorking Elev) 2,350.60		Target Depth (TVD) (mWorking Elev)		
AFE or Job Number 90017342		Total Original AFE Amount 2,800,000	Total AFE Supplement Amount	
Daily Cost Total 229,941		Cumulative Cost 2,038,823	Currency AUD	
Report Start Date/Time 5/05/2009 06:00		Report End Date/Time 6/05/2009 06:00	Report Number 25	
Management Summary Move tanks & workshop, clean decks.				
Activity at Report Time Wait for boat				
Next Activity Load boat				

Daily Operations: 24 HRS to 6/05/2009 06:00

Wellbore Name				WEST KINGFISH W12
Rig Name Rig 22	Rig Type Platform	Rig Service Type	Company Imperial Snubbing Services	
Primary Job Type Plug and Abandonment Only		Plan Plug and Abandon		
Target Measured Depth (mWorking Elev) 2,307.00		Target Depth (TVD) (mWorking Elev)		
AFE or Job Number 80005215		Total Original AFE Amount 1,570,557	Total AFE Supplement Amount	
Daily Cost Total 78,723		Cumulative Cost 785,072	Currency AUD	
Report Start Date/Time 5/05/2009 06:00		Report End Date/Time 6/05/2009 06:00	Report Number 9	
Management Summary Make up Multi-string cutter BHA. Test cutter on surface. RIH tag cmt at 720m. P/u to 717.6m and cut 7-5/8" csg. Monitor well. POOH L/d cutting assy and P/u spear and pack-off. RIH to 13m. Engage and pull csg. Remove casing slip and seal assy. POOH L/d csg. Change slips to drill pipe. Prepare to RIH.				
Activity at Report Time				
Next Activity				

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 5/05/2009 12:00

Wellbore Name			
SNAPPER A3			
Rig Name Wireline	Rig Type Platform	Rig Service Type Wireline Unit	Company Halliburton / Schlumberger
Primary Job Type Well Servicing Workover		Plan Tubing Integrity Test	
Target Measured Depth (mWorking Elev) 1,667.10		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 90017125		Total Original AFE Amount 70,000	Total AFE Supplement Amount
Daily Cost Total 9,736		Cumulative Cost 39,833	Currency AUD
Report Start Date/Time 5/05/2009 06:00		Report End Date/Time 5/05/2009 12:00	Report Number 3
Management Summary XOE test SSSV, Rig down off well and hand back to production operations.			
Activity at Report Time Rigged off well			
Next Activity Rig up on A-17			

Daily Operations: 24 HRS to 6/05/2009 06:00

Wellbore Name			
SNAPPER A17			
Rig Name Wireline	Rig Type Platform	Rig Service Type Wireline Unit	Company Halliburton / Schlumberger
Primary Job Type Workover PI		Plan TIT, Shift SSD, RST, Plug & Perf	
Target Measured Depth (mWorking Elev) 2,186.00		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 602/09010.1.01		Total Original AFE Amount 410,000	Total AFE Supplement Amount
Daily Cost Total 25,806		Cumulative Cost 25,806	Currency AUD
Report Start Date/Time 5/05/2009 12:00		Report End Date/Time 6/05/2009 06:00	Report Number 1
Management Summary Rig up and pressure test, Recover WR-SSSV from 451 mtrs, Run in hole with 2.25" gauge ring and tag HUD at 2182 mtrs MDKB. Set R-plug in SSD nipple 1931m. Open SSD @ 1188m. Circulate annulus and tubing clean with 298bbbls of ISW. Closed SSD & pressure test PA 1000psi-15min, good test.			
Activity at Report Time Pressure testing PA to 1000psi, good test			
Next Activity Complete tubing integrity test, rig up & run Schlumberger RST survey			