

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 10/11/2009 05:00

Wellbore Name			
WEST KINGFISH W5A			
Rig Name 175	Rig Type Platform	Rig Service Type Drilling Rig (Conv)	Company Nabors
Primary Job Type Drilling and Completion		Plan D&C	
Target Measured Depth (mKB) 3,367.74		Target Depth (TVD) (mKB) 2,378.23	
AFE or Job Number 609/09011.1.01		Total Original AFE Amount 12,355,210	Total AFE Supplement Amount
Daily Cost Total 443,857		Cumulative Cost 1,978,342	Currency AUD
Report Start Date/Time 09/11/2009 05:00		Report End Date/Time 10/11/2009 05:00	Report Number 3

Management Summary

No accidents, incidents or environmental spills. PTSMs and JSAs held as required.

Drill 9-7/8" production hole w/Schlumberger Xceed assy from 854m to 1870m. 0.9m Right & 1.35m Below of plan.

Activity at Report Time

Drill 9-7/8" Production hole at 1870m

Next Activity

Cont' drill 9-7/8" Production Hole f/1870m w/9-7/8" Schlumberger Xceed Assy.

Daily Operations: 24 HRS to 10/11/2009 06:00

Wellbore Name			
MACKEREL A22			
Rig Name Rig 22	Rig Type Platform	Rig Service Type Workover Rig (Conv)	Company Imperial Snubbing Services
Primary Job Type Plug and Abandonment Only		Plan P&A well in preparation for redrill	
Target Measured Depth (mKB)		Target Depth (TVD) (mKB)	
AFE or Job Number 80005600		Total Original AFE Amount 4,385,000	Total AFE Supplement Amount
Daily Cost Total 99,930		Cumulative Cost 1,791,261	Currency AUD
Report Start Date/Time 09/11/2009 06:00		Report End Date/Time 10/11/2009 06:00	Report Number 25

Management Summary

Set the 2.562" plug @ and test tubing OK, Set a catcher plug at 1600m, Change out gas lift valves for dummies. Attempt to secure the well.

Activity at Report Time

Pooh with Kot.

Next Activity

Test the Tubing and P/A rig down slick line

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 10/11/2009 06:00

Wellbore Name

BREAM A3

Rig Name Wireline	Rig Type Platform	Rig Service Type Wireline Unit	Company Halliburton / Schlumberger
Primary Job Type Workover PI		Plan Plug & Perf	
Target Measured Depth (mKB)		Target Depth (TVD) (mKB)	
AFE or Job Number 60209029		Total Original AFE Amount 295,000	Total AFE Supplement Amount
Daily Cost Total 21,791		Cumulative Cost 21,791	Currency AUD
Report Start Date/Time 09/11/2009 18:00		Report End Date/Time 10/11/2009 06:00	Report Number 1

Management Summary

We have some deluge testing to do in the wellhead area by Union Hydraulic. Start rigging up on the well and pressure test as per the wellwork procedure. We had some problems getting the SSSV open with the Halliburton pump due to a leaking check valve. Run in hole with a 2.27" Gauge Ring to tag HUD, at 3120 mtrs we hung up, worked the tools hard down and made it down to 3278 mtrs MDKB, POOH. Talked to town and decided to run a Bailer with roller stem and some extra weight. Run in hole with 1-3/4" Bailer c/w roller stem ran down all the way to 3299 mtrs MDKB, this is slickline measurement and is often less than E line. The amount of sand in the Bailer was only a cup full of very fine. Decided to build the 6 mtr gun. The perforation interval is at 3281 mtrs to 3287 mtrs MDKB. Lay down Halliburton and rig up Schlumberger pressure test as per the wellwork procedure. There isn't enough time to run the gun today but all is ready to run tomorrow.

Activity at Report Time

Rigging up on the A-3 and tag HUD.

Next Activity

Perforate well and set MPBT