

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 11/18/2009 05:00

Wellbore Name				WEST KINGFISH W5A
Rig Name 175	Rig Type Platform	Rig Service Type Drilling Rig (Conv)	Company Nabors	
Primary Job Type Drilling and Completion		Plan D&C		
Target Measured Depth (ftKB) 11,049.0		Target Depth (TVD) (ftKB) 7,802.6		
AFE or Job Number 609/09011.1.01		Total Original AFE Amount 12,355,210	Total AFE Supplement Amount	
Daily Cost Total 345,381		Cumulative Cost 5,110,976	Currency AUD	
Report Start Date/Time 11/17/2009 05:00		Report End Date/Time 11/18/2009 05:00	Report Number 11	

Management Summary

No accidents, incidents or environmental spills. PTSMs and JSAs held as required.

RIH f/1257m to 3217.23m with (326jts total)2-7/8" 6.4# 13Cr-80 VT Production Tbg. Engage tbg hanger, PU 120k(10K overpull) to confirm lockdown ring engaged. Test upper test port in compact housing to 5000psi for 15min. R/U and pressure test FOBV and lubricator to 300/4500psi for 5min. Conduct 7" Production csg test to 2500psi for 15min. Function test TR-SSSV w/1000psi. RIH f/surface to 3214.8m w/N-Test tool on slickline. Set 7" AHC Packer, pressure up tbg to 4500psi for 15min.

Activity at Report Time

Set 7" Packer.

Next Activity

Test 7" packer, R/D slickline, N/D BOP.

Daily Operations: 24 HRS to 11/18/2009 06:00

Wellbore Name				MACKEREL A22
Rig Name Rig 22	Rig Type Platform	Rig Service Type Workover Rig (Conv)	Company Imperial Snubbing Services	
Primary Job Type Plug and Abandonment Only		Plan P&A well in preparation for redrill		
Target Measured Depth (ftKB)		Target Depth (TVD) (ftKB)		
AFE or Job Number 80005600		Total Original AFE Amount 4,385,000	Total AFE Supplement Amount	
Daily Cost Total 97,503		Cumulative Cost 2,673,630	Currency AUD	
Report Start Date/Time 11/17/2009 06:00		Report End Date/Time 11/18/2009 06:00	Report Number 33	

Management Summary

Nipple down BOPs/riser and remove tubing head from casing head. Install 13-5/8" 3k x 5k DSA and nipple up BOPs and riser. Test same to 350psi as/per dispensation from J.Mohr due to A-section csg. seals leaking to S/A M/U BOT 8.25" MS cutter RIH

Activity at Report Time

GIH with BOT 8.25" MS cutter BHA

Next Activity

Cut 9 5/8" CSG at 2173m mdkb

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 11/18/2009 06:00

Wellbore Name			
SNAPPER A11AST1			
Rig Name	Rig Type	Rig Service Type	Company
Primary Job Type Well Servicing Workover		Plan Adjust wellhead configuration	
Target Measured Depth (ftKB) 15,718.2		Target Depth (TVD) (ftKB) 5,405.9	
AFE or Job Number 609/09005		Total Original AFE Amount 160,000	Total AFE Supplement Amount
Daily Cost Total 29,855		Cumulative Cost 124,887	Currency AUD
Report Start Date/Time 11/17/2009 06:00		Report End Date/Time 11/18/2009 06:00	Report Number 3

Management Summary

Construction continue work on main deck beams and removing scaffolding from well head area. Concurrently setting up wireline and pumping equipment. Cameron soft bolt and prepare A-16 and A-11 trees for removal. Shut down for night, helicopter unable to transport night shift crew from Bram-A to Snapper.

Activity at Report Time

Preparing to rig up on well

Next Activity

Rig up on well