

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 11/11/2009 05:00

Wellbore Name			
WEST KINGFISH W5A			
Rig Name 175	Rig Type Platform	Rig Service Type Drilling Rig (Conv)	Company Nabors
Primary Job Type Drilling and Completion		Plan D&C	
Target Measured Depth (mWorking Elev) 3,375.27		Target Depth (TVD) (mWorking Elev) 2,385.76	
AFE or Job Number 609/09011.1.01		Total Original AFE Amount 12,355,210	Total AFE Supplement Amount
Daily Cost Total 454,470		Cumulative Cost 2,432,812	Currency AUD
Report Start Date/Time 10/11/2009 05:00		Report End Date/Time 11/11/2009 05:00	Report Number 4

Management Summary

No accidents, incidents or environmental spills. PTSMs and JSAs held as required.

Drill 9-7/8" production hole w/Schlumberger Xceed assy from 1870m to 2774m. 3.56m Right & 1.95m Above of plan. Work pipe f/2764m to 2758m while replacing a washed seal on high pressure std pipe in pump room.

Activity at Report Time

Replacing a seal on high pressure std pipe.

Next Activity

Cont' drill 9-7/8" Production Hole f/2774m w/9-7/8" Schlumberger Xceed Assy.

Daily Operations: 24 HRS to 11/11/2009 06:00

Wellbore Name			
MACKEREL A22			
Rig Name Rig 22	Rig Type Platform	Rig Service Type Workover Rig (Conv)	Company Imperial Snubbing Services
Primary Job Type Plug and Abandonment Only		Plan P&A well in preparation for redrill	
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 80005600		Total Original AFE Amount 4,385,000	Total AFE Supplement Amount
Daily Cost Total 102,629		Cumulative Cost 1,893,890	Currency AUD
Report Start Date/Time 10/11/2009 06:00		Report End Date/Time 11/11/2009 06:00	Report Number 26

Management Summary

Continue With removing tree and stabbing bop's Lubricate and bleed P/A of Oil 7 to 8 bbls N/D tree removed and stabbed riser.

Activity at Report Time

Continue rigging up bop stack on Riser

Next Activity

M/U bop's and stump test same

Daily Operations: 24 HRS to 11/11/2009 06:00

Wellbore Name			
BREAM A3			
Rig Name Wireline	Rig Type Platform	Rig Service Type Wireline Unit	Company Halliburton / Schlumberger
Primary Job Type Workover PI		Plan Plug & Perf	
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 60209029		Total Original AFE Amount 295,000	Total AFE Supplement Amount
Daily Cost Total 21,791		Cumulative Cost 43,581	Currency AUD
Report Start Date/Time 10/11/2009 06:00		Report End Date/Time 11/11/2009 06:00	Report Number 2

Management Summary

Perforated interval 3281 mts mdr to 3287 mts mdr with 6 SPF,45 Deg phased Powerjets. Run dummy MPBT and rih and set MPBT, with top of elements at at 3294.5 mts mdr

Activity at Report Time

SDFN

Next Activity

Dump bail water and cement ontop of plug, Rig down complete fortnightly stump test on BOP's and rig up on A-4