

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 12/11/2009 05:00

Wellbore Name				WEST KINGFISH W5A
Rig Name 175	Rig Type Platform	Rig Service Type Drilling Rig (Conv)	Company Nabors	
Primary Job Type Drilling and Completion		Plan D&C		
Target Measured Depth (mWorking Elev) 3,375.27		Target Depth (TVD) (mWorking Elev) 2,385.76		
AFE or Job Number 609/09011.1.01		Total Original AFE Amount 12,355,210	Total AFE Supplement Amount	
Daily Cost Total 472,388		Cumulative Cost 2,905,200	Currency AUD	
Report Start Date/Time 11/11/2009 05:00		Report End Date/Time 12/11/2009 05:00	Report Number 5	

Management Summary

No accidents, incidents or environmental spills. PTSMs and JSAs held as required.

Drill 9-7/8" production hole w/Schlumberger Xceed assy from 2774m to 3390m(TD). PROOH f/3390m(TD) to 3350m, R/B 1std per BU.

Activity at Report Time

PROOH at 3350m.

Next Activity

Cont' PROOH f/3350m to csg shoe.

Daily Operations: 24 HRS to 12/11/2009 06:00

Wellbore Name				MACKEREL A22
Rig Name Rig 22	Rig Type Platform	Rig Service Type Workover Rig (Conv)	Company Imperial Snubbing Services	
Primary Job Type Plug and Abandonment Only		Plan P&A well in preparation for redrill		
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)		
AFE or Job Number 80005600		Total Original AFE Amount 4,385,000	Total AFE Supplement Amount	
Daily Cost Total 101,045		Cumulative Cost 1,994,935	Currency AUD	
Report Start Date/Time 11/11/2009 06:00		Report End Date/Time 12/11/2009 06:00	Report Number 27	

Management Summary

Install and nipple up the 13-5/8" BOPs, bell nipple and erect scaffold around BOP stack. Stump test BOP's 300/3000psi R/U W/L gih and pull packoff at 447.8m mdkb R/U E/L test lubricator 300/3000psi load 2.5" power cutter

Activity at Report Time

Stand E/L lubricator up with CCL power cutter tool

Next Activity

GIH and cut tubulars at 4536m mdkb

Daily Operations: 24 HRS to 12/11/2009 06:00

Wellbore Name				BREAM A3
Rig Name Wireline	Rig Type Platform	Rig Service Type Wireline Unit	Company Halliburton / Schlumberger	
Primary Job Type Workover PI		Plan Plug & Perf		
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)		
AFE or Job Number 60209029		Total Original AFE Amount 295,000	Total AFE Supplement Amount	
Daily Cost Total 8,277		Cumulative Cost 51,858	Currency AUD	
Report Start Date/Time 11/11/2009 06:00		Report End Date/Time 12/11/2009 06:00	Report Number 3	

Management Summary

Dumped water and cement ontop of MPBT. rig down off well , replace and test wellhead cap. replace grating above the wellhead area and hand well back to production

Activity at Report Time

SDFD

Next Activity

Stump test BOP's

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 12/11/2009 06:00

Wellbore Name

BREAM A4B

Rig Name Wireline	Rig Type Platform	Rig Service Type Wireline Unit	Company Halliburton / Schlumberger
Primary Job Type Workover PI		Plan RST, Plug & Perf	
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 60209028		Total Original AFE Amount 343,500	Total AFE Supplement Amount
Daily Cost Total 16,175		Cumulative Cost 16,175	Currency AUD
Report Start Date/Time 12/11/2009 00:00		Report End Date/Time 12/11/2009 06:00	Report Number 1

Management Summary

Completed fortnightly stump test on all bop's. Rigged up on A-4 and pressure tested BOP's and lub to 300/3000 psi for 5 minutes

Activity at Report Time

SDFD

Next Activity

Conduct RST survey