

# EAPL WellWork & Drilling Daily Operations Report

## Daily Operations: 24 HRS to 01/09/2009 05:00

<b>Wellbore Name</b>				COBIA F35
<b>Rig Name</b> 175	<b>Rig Type</b> Platform	<b>Rig Service Type</b> Drilling Rig (Conv)	<b>Company</b> Nabors	
<b>Primary Job Type</b> Drilling and Completion		<b>Plan</b> D&C		
<b>Target Measured Depth (mKB)</b> 4,562.21		<b>Target Depth (TVD) (mKB)</b> 2,463.72		
<b>AFE or Job Number</b> 609/09024.1.01		<b>Total Original AFE Amount</b> 16,100,464	<b>Total AFE Supplement Amount</b>	
<b>Daily Cost Total</b> 383,410		<b>Cumulative Cost</b> 1,006,155	<b>Currency</b> AUD	
<b>Report Start Date/Time</b> 31/08/2009 05:00		<b>Report End Date/Time</b> 01/09/2009 05:00	<b>Report Number</b> 3	

### Management Summary

No accidents, incidents or environmental spills. PTSMs and JSAs held as required.

Jet drill & steer f/199m to 288m w/14.75" Jetting Assy. Rotary drill f/288m to 405m w/14.75" Jetting Assy. Circulate 2x BU. Pump and rotate OOH f/405m to 290m, pump into 20" csg shoe f/290m to 193m, circulate 2x BU. POOH f/193m to surface w/14.75" Jetting Assy. P/U and M/U f/surface to 130m w/14.75" Motor Gyro MWD BHA.

### Activity at Report Time

RIH at 130m w/14.75" Motor Gyro MWD BHA

### Next Activity

TIH to 405m, drill ahead w/14.75" Motor Gyro MWD Assy

## Daily Operations: 24 HRS to 01/09/2009 06:00

<b>Wellbore Name</b>				SNAPPER M29
<b>Rig Name</b> Rig 22	<b>Rig Type</b> Platform	<b>Rig Service Type</b> Workover Rig (Conv)	<b>Company</b> Imperial Snubbing Services	
<b>Primary Job Type</b> Plug and Abandonment Only		<b>Plan</b> Plug and Abandon		
<b>Target Measured Depth (mKB)</b>		<b>Target Depth (TVD) (mKB)</b>		
<b>AFE or Job Number</b> 80005440		<b>Total Original AFE Amount</b> 3,397,717	<b>Total AFE Supplement Amount</b>	
<b>Daily Cost Total</b> 81,209		<b>Cumulative Cost</b> 1,357,050	<b>Currency</b> AUD	
<b>Report Start Date/Time</b> 31/08/2009 06:00		<b>Report End Date/Time</b> 01/09/2009 06:00	<b>Report Number</b> 14	

### Management Summary

Continue to mill on packer, Pooh with rotary shoe, Rih with 8-1/8" overshot, Work drill pipe and jars to release packer.

### Activity at Report Time

Jarring on packer

### Next Activity

Release overshot off packer and Pooh

## Daily Operations: 24 HRS to 01/09/2009 06:00

<b>Wellbore Name</b>				WEST TUNA W14
<b>Rig Name</b> Wireline	<b>Rig Type</b> Platform	<b>Rig Service Type</b> Wireline Unit	<b>Company</b> Halliburton / Schlumberger	
<b>Primary Job Type</b> Workover PI		<b>Plan</b> Add perms to gas sand for M-1 gas injection		
<b>Target Measured Depth (mKB)</b> 1,908.00		<b>Target Depth (TVD) (mKB)</b>		
<b>AFE or Job Number</b> 602/09021.1.01		<b>Total Original AFE Amount</b> 260,000	<b>Total AFE Supplement Amount</b>	
<b>Daily Cost Total</b> 23,323		<b>Cumulative Cost</b> 350,611	<b>Currency</b> AUD	
<b>Report Start Date/Time</b> 31/08/2009 06:00		<b>Report End Date/Time</b> 01/09/2009 06:00	<b>Report Number</b> 9	

### Management Summary

Change out gas lift valves for dummy valves. Pressure test PA to 1000 psi for 15 minutes. Test solid. Pull XX plug at 1745 mts mdrt. Lubricate and bleed PA until returns clean. Rig down from W-14

### Activity at Report Time

SDFN

### Next Activity

Rig up on W-19

# EAPL WellWork & Drilling Daily Operations Report

**Daily Operations: 24 HRS to 01/09/2009 06:00**

**Wellbore Name**

WEST TUNA W23

<b>Rig Name</b> Wireline	<b>Rig Type</b> Platform	<b>Rig Service Type</b>	<b>Company</b> Halliburton / Schlumberger
<b>Primary Job Type</b> Workover PI		<b>Plan</b> Convert to gas injector	
<b>Target Measured Depth (mKB)</b> 1,656.50		<b>Target Depth (TVD) (mKB)</b>	
<b>AFE or Job Number</b> 602/09023.1.01		<b>Total Original AFE Amount</b> 220,000	<b>Total AFE Supplement Amount</b>
<b>Daily Cost Total</b> 3,945		<b>Cumulative Cost</b> 3,945	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 31/08/2009 18:00		<b>Report End Date/Time</b> 01/09/2009 06:00	<b>Report Number</b> 1

**Management Summary**

SDFN

**Activity at Report Time**

SDFN

**Next Activity**

Rig up on well tag HUD and perforate