

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 11/09/2009 05:00

Wellbore Name				COBIA F35
Rig Name 175	Rig Type Platform	Rig Service Type Drilling Rig (Conv)	Company Nabors	
Primary Job Type Drilling and Completion		Plan D&C		
Target Measured Depth (mWorking Elev) 4,562.21		Target Depth (TVD) (mWorking Elev) 2,463.72		
AFE or Job Number 609/09024.1.01		Total Original AFE Amount 16,100,464	Total AFE Supplement Amount	
Daily Cost Total 366,516		Cumulative Cost 5,909,110	Currency AUD	
Report Start Date/Time 10/09/2009 05:00		Report End Date/Time 11/09/2009 05:00	Report Number 12	

Management Summary

No accidents, incidents or environmental spills. PTSMs and JSAs held as required.

PROOH from 4203m to 4194m, circulate 1xBU. Drill 9-7/8" hole w/ Anadril RSS BHA from 4203m to 4311m. Scomi mono pump failure, conduct repairs & circulate. Drill 9-7/8" production hole w/RSS Powerdrive assembly from 4311m to 4408m. Crack in box of DP tooljoint, L/D single & replace w/ new joint. Drill 9-7/8" production hole w/RSS Powerdrive assembly from 4408m to TD at 4573.0m (2364.8mTVD). Final survey 5.7m left, 0.2m below. PROOH from 4573.0m to 4349m.

Activity at Report Time

Pump & ream OOH at 4349m.

Next Activity

Continue to pump & ream OOH from 4349m.

Daily Operations: 24 HRS to 11/09/2009 06:00

Wellbore Name				SNAPPER M29
Rig Name Rig 22	Rig Type Platform	Rig Service Type Workover Rig (Conv)	Company Imperial Snubbing Services	
Primary Job Type Plug and Abandonment Only		Plan Plug and Abandon		
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)		
AFE or Job Number 80005440		Total Original AFE Amount 3,397,717	Total AFE Supplement Amount	
Daily Cost Total 91,811		Cumulative Cost 2,422,311	Currency AUD	
Report Start Date/Time 10/09/2009 06:00		Report End Date/Time 11/09/2009 06:00	Report Number 24	

Management Summary

Continue & set 9-5/8" RTTS @ 290m. POOH with storm valve stinger. Change out BOP VBR blocks to 2-3/8" solid rams & pressure test. RIH & recover 9-5/8" RTTS. POOH & lay out. Prepare rig ready to run 2-3/8" tubing. RIH with mule shoe on 2-3/8" tubing.

Activity at Report Time

RIH with mule shoe on 2-3/8" tubing.

Next Activity

Spot a 10 bbl cement plug @ 5820m

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 11/09/2009 06:00

Wellbore Name				FLOUNDER A8
Rig Name	Rig Type	Rig Service Type	Company	
Wireline	Platform	Wireline Unit	Halliburton / Schlumberger	
Primary Job Type		Plan		
Workover PI		Plug & Perf		
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)		
2,656.00				
AFE or Job Number		Total Original AFE Amount	Total AFE Supplement Amount	
		260,000		
Daily Cost Total		Cumulative Cost	Currency	
24,216		96,700	AUD	
Report Start Date/Time		Report End Date/Time	Report Number	
10/09/2009 06:00		11/09/2009 06:00	4	

Management Summary
 Wait on weather with windspeeds 35 - >40kts. Waited on Operations due to leaks and other issues with test separator and other ops. RIH with dummy MPBT and tagged HUD at 2674m. No issues noted in wellbore. POOH and laid down lubricator. SDFN

Activity at Report Time
 SDFN

Next Activity
 RIH with MPBT and set plug at 2656m. RIH w water and RIH w cement