

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 18/09/2009 05:00

Wellbore Name			
COBIA F35			
Rig Name 175	Rig Type Platform	Rig Service Type Drilling Rig (Conv)	Company Nabors
Primary Job Type Drilling and Completion		Plan D&C	
Target Measured Depth (mWorking Elev) 4,562.21		Target Depth (TVD) (mWorking Elev) 2,463.72	
AFE or Job Number 609/09024.1.01		Total Original AFE Amount 16,100,464	Total AFE Supplement Amount
Daily Cost Total 300,539		Cumulative Cost 9,146,264	Currency AUD
Report Start Date/Time 17/09/2009 05:00		Report End Date/Time 18/09/2009 05:00	Report Number 20

Management Summary

No accidents, incidents or environmental spills. PTSMs and JSAs held as required.

Break out 15jts of 5-1/2" HT55 DP from derrick & L/D sideways. Pressure test 7" Production Csg to 3000psi for 15min. Break out 153jts of 5-1/2" HT55 DP from derrick & L/D sideways. Change middle pipe rams f/3.5"x5.5" VBR to 2-7/8" solids. Attempt to pressure test annular to 300/5000psi, no go. Cont' pressure testing choke manifold to 300/5000psi for 5min.

Activity at Report Time

Testing BOPs to 300/5000psi.

Next Activity

Change annular, cont' BOP test, RIH w/MAXR guns

Daily Operations: 24 HRS to 18/09/2009 06:00

Wellbore Name			
SNAPPER M29			
Rig Name Rig 22	Rig Type Platform	Rig Service Type Workover Rig (Conv)	Company Imperial Snubbing Services
Primary Job Type Plug and Abandonment Only		Plan Plug and Abandon	
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 80005440		Total Original AFE Amount 3,397,717	Total AFE Supplement Amount
Daily Cost Total 84,491		Cumulative Cost 3,037,177	Currency AUD
Report Start Date/Time 17/09/2009 06:00		Report End Date/Time 18/09/2009 06:00	Report Number 31

Management Summary

Continue to pooh with 4" drill-pipe from 1573m back to surface. Remove wear bushing. Service boat 23 lifts up & 39 down. Nipple down bell nipple and Annular. Wait on weather, wind gusting to 50 knots. Continue to nipple down BOP.

Activity at Report Time

Continue to nipple down BOP and riser

Next Activity

Nipple up abandonment flange

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 18/09/2009 06:00

Wellbore Name			
FLOUNDER A15			
Rig Name Wireline	Rig Type Platform	Rig Service Type Wireline Unit	Company Halliburton / Schlumberger
Primary Job Type Workover PI		Plan Plug and perforate	
Target Measured Depth (mWorking Elev) 3,072.50		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 602\09017.1.01		Total Original AFE Amount 325,000	Total AFE Supplement Amount
Daily Cost Total 75,469		Cumulative Cost 150,938	Currency
Report Start Date/Time 17/09/2009 06:00		Report End Date/Time 18/09/2009 06:00	Report Number 2

Management Summary

Perforate interval 3064.0 mts mdrt to 3065.5 mts mdrt with 2 1/8" 6spf 45 deg phased Powerjets. Rih with dummy MPBT tagged HUD at 3074 mts mdrt. Still a problem with Schlumberger cable spooling. Pull out cable drum and replace with new drum

Activity at Report Time

SDFN

Next Activity

Set MPBT dump water and cement ontop of plug

Daily Operations: 24 HRS to 18/09/2009 06:00

Wellbore Name			
FLOUNDER A24			
Rig Name	Rig Type Rigless	Rig Service Type Wellhead Maintenance	Company
Primary Job Type Well Servicing Workover		Plan Replace Wing Valve	
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number		Total Original AFE Amount 20,000	Total AFE Supplement Amount
Daily Cost Total		Cumulative Cost 7,200	Currency AUD
Report Start Date/Time 17/09/2009 06:00		Report End Date/Time 18/09/2009 06:00	Report Number 3

Management Summary

Crews move to TNA

Activity at Report Time

SDFN

Next Activity