

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 23/09/2009 05:00

Wellbore Name			
COBIA F35			
Rig Name 175	Rig Type Platform	Rig Service Type Drilling Rig (Conv)	Company Nabors
Primary Job Type Mobilization Only		Plan Move Rig from CBA to WKF	
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 609/09010.1.01		Total Original AFE Amount 15,405,920	Total AFE Supplement Amount
Daily Cost Total 273,806		Cumulative Cost 377,550	Currency AUD
Report Start Date/Time 22/09/2009 05:00		Report End Date/Time 23/09/2009 05:00	Report Number 2

Management Summary

No accidents, incidents or environmental spills. PTSMs and JSAs held as required.

Strip drill floor and mast, remove handling equipment and X/O's. Remove std pipe, poor boy separator vent lines, R/D inner and outer electrical/hydraulic loom f/TDS and mast, install scoping slings. Strip v/v's and stems f/pit room. Remove mouse hole, drillers TDS console. Remove west side pipe deck stairs. R/D and backload exhaust tower and base, Cameron riser section, inner and outer electric/hydraulic looms f/TDS, Howco CMS unit, v-door, catwalk, Palfinger.

RIG MOVE: 71% of general rig down activities complete, 17% of mast rig down complete, 2% of rig floor and substructure rig down complete, 2% of pipe deck rig down complete, 3% of DSM rig down complete, 7% of work boats rig down phase, 19% of total rig down complete, 9% of total rig move complete.

Activity at Report Time

Prepare mast for scoping

Next Activity

Prepare to R/D mast assist

Daily Operations: 24 HRS to 23/09/2009 06:00

Wellbore Name			
SNAPPER A24A			
Rig Name Rig 22	Rig Type Platform	Rig Service Type Workover Rig (Conv)	Company Imperial Snubbing Services
Primary Job Type Workover		Plan Reclaim conductor	
Target Measured Depth (mWorking Elev) 242.90		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 60909016.1.01		Total Original AFE Amount 3,241,000	Total AFE Supplement Amount
Daily Cost Total 90,715		Cumulative Cost 1,247,607	Currency AUD
Report Start Date/Time 22/09/2009 06:00		Report End Date/Time 23/09/2009 06:00	Report Number 5

Management Summary

Prepare rig to run pilot milling assembly. Make up milling BHA. Commence milling 10-3/4" surface casing at 1.5 mtrs/hr.

Activity at Report Time

Perform rig service

Next Activity

Continue to mill 10-3/4" surface casing from 36.4 mtrs MDKB

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 23/09/2009 06:00

Wellbore Name

FLOUNDER A11

Rig Name Wireline	Rig Type Platform	Rig Service Type Wireline Unit	Company Halliburton / Schlumberger
Primary Job Type Well Servicing Workover		Plan Plug & Secure	
Target Measured Depth (mWorking Elev) 4,468.30		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 90017867		Total Original AFE Amount 50,000	Total AFE Supplement Amount
Daily Cost Total 15,593		Cumulative Cost 53,858	Currency
Report Start Date/Time 22/09/2009 06:00		Report End Date/Time 23/09/2009 06:00	Report Number 3

Management Summary

Continue circulating until returns clean. Set dummy gas lift valve at 1151 mts mdr. Pressure test PA/TBG against RN plug to 1000 psi for 15 minutes. Test solid. Rig down and hand well back to production

Activity at Report Time

SDFN

Next Activity

Move to MKA