

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 24/09/2009 05:00

Wellbore Name			
COBIA F35			
Rig Name 175	Rig Type Platform	Rig Service Type Drilling Rig (Conv)	Company Nabors
Primary Job Type Mobilization Only		Plan Move Rig from CBA to WKF	
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 609/09010.1.01		Total Original AFE Amount 15,405,920	Total AFE Supplement Amount
Daily Cost Total 273,806		Cumulative Cost 651,356	Currency AUD
Report Start Date/Time 23/09/2009 05:00		Report End Date/Time 24/09/2009 05:00	Report Number 3

Management Summary

No accidents, incidents or environmental spills. PTSMs and JSAs held as required.

Cont' prepare mast assist to be scoped down. Cont' remove pit room sensors and floats. Remove hydra-cats and camera's f/mast. Remove choke and kill lines, poor boy degasser mud return hose. R/D and preserve MP2. Prepare cable drag chain for removal f/drill floor. R/D all lines to choke wing basket. Remove mud mixing discharge lines, high pressure jumper hose in sub base and kooomey hoses. Vent barite from pods, cont' R/D cmt and barite lines. Clear decks and prepare for R/D mast assist.

RIG MOVE: 71% of general rig down activities complete, 17% of mast rig down complete, 2% of rig floor and substructure rig down complete, 5% of pipe deck rig down complete, 3% of DSM rig down complete, 7% of work boats rig down phase, 20% of total rig down complete, 11% of total rig move complete.

Activity at Report Time

Prepare pipe deck for R/D mast assist

Next Activity

R/D mast assist

Daily Operations: 24 HRS to 24/09/2009 06:00

Wellbore Name			
SNAPPER A24A			
Rig Name Rig 22	Rig Type Platform	Rig Service Type Workover Rig (Conv)	Company Imperial Snubbing Services
Primary Job Type Workover		Plan Reclaim conductor	
Target Measured Depth (mWorking Elev) 242.90		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 60909016.1.01		Total Original AFE Amount 3,241,000	Total AFE Supplement Amount
Daily Cost Total 85,451		Cumulative Cost 1,332,258	Currency AUD
Report Start Date/Time 23/09/2009 06:00		Report End Date/Time 24/09/2009 06:00	Report Number 6

Management Summary

Continue to mill on 10-3/4" casing from 36.4 mtrs down to 54.65 mtrs pumping sweep pills as required.

Activity at Report Time

Perform rig service

Next Activity

Continue to mill 10-3/4" surface casing from 54.65 mtrs MDKB

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 24/09/2009 06:00

Wellbore Name

MACKEREL A3

Rig Name Wireline	Rig Type Platform	Rig Service Type Wireline Unit	Company Halliburton / Schlumberger
Primary Job Type Well Servicing Workover		Plan Replace Tubing Neck Seals	
Target Measured Depth (mWorking Elev) 2,583.00		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number		Total Original AFE Amount 160,000	Total AFE Supplement Amount
Daily Cost Total 12,299		Cumulative Cost 12,299	Currency AUD
Report Start Date/Time 23/09/2009 06:00		Report End Date/Time 24/09/2009 06:00	Report Number 1

Management Summary

Winds in excess of 45 knots unable to backload equipment onto boat for move to MKA

Activity at Report Time

SDFN

Next Activity

Back load equipmnt onto boat and move to MKA