

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 3/09/2009 05:00

Wellbore Name			
COBIA F35			
Rig Name 175	Rig Type Platform	Rig Service Type Drilling Rig (Conv)	Company Nabors
Primary Job Type Drilling and Completion		Plan D&C	
Target Measured Depth (mWorking Elev) 4,562.21		Target Depth (TVD) (mWorking Elev) 2,463.72	
AFE or Job Number 609/09024.1.01		Total Original AFE Amount 16,100,464	Total AFE Supplement Amount
Daily Cost Total 618,478		Cumulative Cost 2,017,156	Currency AUD
Report Start Date/Time 2/09/2009 05:00		Report End Date/Time 3/09/2009 05:00	Report Number 5

Management Summary

No accidents, incidents or environmental spills. PTSMs and JSAs held as required.

Break out & L/D 14-3/4" Motor Gyro MWD BHA from 195m to surface. R/U Weatherford. RIH 10-3/4" 40.5ppf L-80 BTC surface casing to 654m. P/U Cameron MC-2 housing, orientate and land out (shoe depth 678.54m). R/U cement head & circulate 2xcasing volume. Mix & pump 424bbl of 12.5ppg Lead slurry, 39bbl of 15.8ppg Tail slurry. Displace w/ 206bbl of 8.6ppg seawater, bump plug w/ 500psi overpressure.

Activity at Report Time

Wait on cement, dress mud pumps w/ 5-1/2" liners.

Next Activity

R/D cement head & L/D MC2 housing running tool

Daily Operations: 24 HRS to 3/09/2009 06:00

Wellbore Name			
SNAPPER M29			
Rig Name Rig 22	Rig Type Platform	Rig Service Type Workover Rig (Conv)	Company Imperial Snubbing Services
Primary Job Type Plug and Abandonment Only		Plan Plug and Abandon	
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 80005440		Total Original AFE Amount 3,397,717	Total AFE Supplement Amount
Daily Cost Total 83,624		Cumulative Cost 1,600,873	Currency AUD
Report Start Date/Time 2/09/2009 06:00		Report End Date/Time 3/09/2009 06:00	Report Number 16

Management Summary

Milling on HVT packer at 665m vary milling parameters to try and produce some cutting torque.

Activity at Report Time

Milling over HVT packer.

Next Activity

Continue to mill HVT packer

Daily Operations: 24 HRS to 3/09/2009 06:00

Wellbore Name			
WEST TUNA W19			
Rig Name Wireline	Rig Type Platform	Rig Service Type	Company Halliburton / Schlumberger
Primary Job Type Workover PI		Plan Add perms to gas sand for M-1 gas injection	
Target Measured Depth (mWorking Elev) 2,715.00		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 602/09022.1.01		Total Original AFE Amount 250,000	Total AFE Supplement Amount
Daily Cost Total 23,005		Cumulative Cost 23,005	Currency AUD
Report Start Date/Time 2/09/2009 06:00		Report End Date/Time 3/09/2009 06:00	Report Number 1

Management Summary

Rigged-up on well. Pressure tested 300 / 3000psi. Test Solid. Halliburton RIH with 2.25 gauge ring to tag HUD at 2743m MDKB. POOH. Made-up Schlumberger BOP's and tested solid. Made-up 5m perforating gun and RIH. Correlated at depth and perforated 2020 - 2025m MDKB. POOH, SDFN,

Activity at Report Time

SDFN

Next Activity

Run in with 5m HSD guns and perforate interval 2715m - 2720m