

# EAPL WellWork & Drilling Daily Operations Report

## Daily Operations: 24 HRS to 9/09/2009 06:00

<b>Wellbore Name</b>			
SNAPPER M29			
<b>Rig Name</b> Rig 22	<b>Rig Type</b> Platform	<b>Rig Service Type</b> Workover Rig (Conv)	<b>Company</b> Imperial Snubbing Services
<b>Primary Job Type</b> Plug and Abandonment Only		<b>Plan</b> Plug and Abandon	
<b>Target Measured Depth (mWorking Elev)</b>		<b>Target Depth (TVD) (mWorking Elev)</b>	
<b>AFE or Job Number</b> 80005440		<b>Total Original AFE Amount</b> 3,397,717	<b>Total AFE Supplement Amount</b>
<b>Daily Cost Total</b> 91,325		<b>Cumulative Cost</b> 2,265,116	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 8/09/2009 06:00		<b>Report End Date/Time</b> 9/09/2009 06:00	<b>Report Number</b> 22
<b>Management Summary</b> Continue to RIH with over-shot assy from 3724m to 5027.6m. Circulate well to Radi-green EME salt. Latch & recover tubing stump packer seal stinger. POOH. Wait on weather, high winds.			
<b>Activity at Report Time</b> POOH with tapered work string & recovered fish.			
<b>Next Activity</b> RIH hole with cementing string.			

## Daily Operations: 24 HRS to 9/09/2009 06:00

<b>Wellbore Name</b>			
FLOUNDER A8			
<b>Rig Name</b> Wireline	<b>Rig Type</b> Platform	<b>Rig Service Type</b> Wireline Unit	<b>Company</b> Halliburton / Schlumberger
<b>Primary Job Type</b> Workover PI		<b>Plan</b> Plug & Perf	
<b>Target Measured Depth (mWorking Elev)</b> 2,656.00		<b>Target Depth (TVD) (mWorking Elev)</b>	
<b>AFE or Job Number</b>		<b>Total Original AFE Amount</b> 260,000	<b>Total AFE Supplement Amount</b>
<b>Daily Cost Total</b> 24,216		<b>Cumulative Cost</b> 48,269	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 8/09/2009 06:00		<b>Report End Date/Time</b> 9/09/2009 06:00	<b>Report Number</b> 2
<b>Management Summary</b> Completed Rig-up and pressure tests. Rigged-up on well and pressure tested lubricator, 300 / 3000psi. Test Solid. RIH with 2.2 gauge ring to HUD at 2675m. POOH. No issues experienced in wellbore. SDFN			
<b>Activity at Report Time</b> SDFN			
<b>Next Activity</b> Rig-up SCH, RIH with 1.5m perf gun and perforate 2643 - 2644.5m			