

**Well Site Manager: Dennis Bell / Kevin Monkhouse** **OIM: Rob Dotson**

| Well Data        |               |                        |  |          |         |                   |             |
|------------------|---------------|------------------------|--|----------|---------|-------------------|-------------|
| Country          | Australia     | Total Planned Days     | 27.60  | M. Depth | 2912.0m | Current Hole Size | 12.250in    |
| Field            | Otway Basin   | Actual Days            | 15.00  | TVD      | 2912.0m | Casing OD         | 13.375in    |
| Rig Contractor   | DOGC          | Planned Days Completed | 14.7   | Progress | 0.0m    | Shoe TVD          | 1278.5m     |
| Rig              | OCEAN PATRIOT | Days +/- Curve         | + 0.3<br>(Behind)  |          |         | FIT/LOT           | / 1.70sg    |
| Water Depth(LAT) | 503.0m        | Spud Date              | 19 Oct 2009  |          |         | Last BOP Test     | 23 Oct 2009 |
| RT-ASL(LAT)      | 21.5m         | Operations @ 0600      | Circulating well with 1.5 sg (12.5 ppg) kill weight fluid. |          |         |                   |             |
| RT-ML            | 524.5m        | Planned Op             | Continue well control operations.                          |          |         |                   |             |

| Cost Data    | Daily Cost: \$739,015 |                           |               |
|--------------|-----------------------|---------------------------|---------------|
|              | AFE (D&C)             | Actual Cost to Date (D&C) | EFC (D&C)     |
| Mob/Demob    | \$ 5,900,000          | \$ 3,182,286              | \$ 5,500,000  |
| Drilling     | \$ 23,100,000         | \$ 11,752,108             | \$ 21,500,000 |
| Completion   | \$ 0                  | \$ 0                      | \$ 0          |
| Testing      | \$ 0                  | \$ 0                      | \$ 0          |
| Intervention | \$ 0                  | \$ 0                      | \$ 0          |
| Well Total   | \$ 29,000,000         | \$ 14,934,394             | \$ 27,000,000 |

**Summary of Period 0000 to 2400 Hrs**  
 Shut in well and monitored pressures. Bled off 6.3m3 (40bbl) in two increments. Shut in and observed pressures return. Commenced circulating well.

| Operations For Period 0000 Hrs to 2400 Hrs on 29 Oct 2009 |      |    |      |      |      |         |   |
|---|------|----|------|------|------|---------|---|
| CLS   | PHSE | OP | From | To   | Hrs  | Depth   | Activity Description  |
| NPT (DHWC)  | IH1  | DA | 0000 | 0530 | 5.50 | 2912.0m | Continued circulating 1.5sg (12.5ppg) kill weight mud at 556 L/min (1.3 bpm) down the drill string and through the choke. Total displacement of 70m3 (440bbbls) of 1.5sg (12.5ppg) kill weight mud since midnight. SIDPP = 2965 kPa (430psi); SICP = 2205 kPa (320psi); KLM = 3100 kPa (450psi).        |
| NPT (DHWC)  | IH1  | DA | 0530 | 0700 | 1.50 | 2912.0m | Bled off pressure from well. SIDPP 275 kPa (40psi). SICP = 760kPa (110psi); KLM = 2480 kPa (360psi). Shut in and monitored pressures. Pressure increased; SIDPP 2413 kPa (350psi); SICP to 3450 kPa (500psi); KLM to 4480 kPa (650psi).   |
| NPT (DHWC)  | IH1  | DA | 0700 | 1000 | 3.00 | 2912.0m | Bled off pressure from well. Reduced drill pipe pressure by 205 kPa (30psi) via choke. Shut in and monitored pressures. SIDPP increased from 2068 kPa (300psi) to 2895 kPa (420psi); SICP increased from 3240 kPa (470psi) to 3930 kPa (570psi); KLM increased from 4205 kPa (610psi) to 4965 (720psi). |
| NPT (DHWC)  | IH1  | DA | 1000 | 1330 | 3.50 | 2912.0m | Bled off 3.2m3 (20bbbls) through choke. Shut in and monitored pressures. SIDPP increased from 825 kPa (120psi) to 2068 kPa (300psi). SICP increased from 2480 kPa (360psi) to 3450 kPa (500psi). KLM increased from 3380 kPa (490psi) to 4410 kPa (640psi).   |
| NPT (DHWC)  | IH1  | DA | 1330 | 1530 | 2.00 | 2912.0m | Held pre-job meeting. Bled off another 3.2m3 (20 bbls) through choke. Shut in and monitored pressures. SIDPP decreased from 2345 kPa (340psi) to 1100 kPa (160psi). SICP decreased from 3725 kPa (540psi) to 3450 kPa (500psi). KLM pressure decreased from 4690 kPa (680psi) to 4345 kPa (630psi).     |
| NPT (DHWC)  | IH1  | DA | 1530 | 1630 | 1.00 | 2912.0m | Shut in choke and monitored pressure build up.  |
| NPT (DHWC)  | IH1  | DA | 1630 | 2400 | 7.50 | 2912.0m | Circulated 1.5sg (12.5ppg) mud down drill string and through choke. Initial pressures: SIDP = 1930 kPa (280psi); SICP = 3585 kPa (520psi) and KLM = 4690 kPa (680psi). Total pumped 134m3 (835bbbls).   |
| Total Duration  |      |    |      |      | 24   |         |   |

| Operations For Period 0000 Hrs to 0600 Hrs on 30 Oct 2009 |      |    |      |      |      |         |   |
|---|------|----|------|------|------|---------|---|
| CLS   | PHSE | OP | From | To   | Hrs  | Depth   | Activity Description  |
| NPT (DHWC)  | IH1  | DA | 0000 | 0100 | 1.00 | 2912.0m | Continued circulating 1.5sg (12.5ppg) kill weight mud down drill string and through choke at 318 L/min (2 bpm). DP = 3975 kPa (1050 psi) and CP = 1862 kPa (270psi). Pumped 10m3 (64bbbls) of containment mud/seawater to slug pit & dumped same. |
| NPT (DHWC)  | IH1  | DA | 0100 | 0230 | 1.50 | 2912.0m | Increased pump rate to 477 L/min (3 bpm) down drill string. DP = 317kPa (1940psi); CP = 1792 kPa (260psi); KLM = 3585 kPa (520psi). Suspected plugged nozzles.  |
| NPT (DHWC)  | IH1  | DA | 0230 | 0400 | 1.50 | 2912.0m | Increased pump rate to 556 L/min (3.5 bpm) down drill string. DP = 17.2MPa (2500psi); CP = 1100kPa (160psi); KLM = 2965kPa (430psi). Total volume pumped 252m3 (1,574 bbls).  |
| NPT   | IH1  | DA | 0400 | 0600 | 2.00 | 2912.0m | (IN PROGRESS) Shut in well and monitored pressures. SIDPP increased from 2068 kPa   |

| CLS            | PHSE | OP | From | To | Hrs | Depth | Activity Description  |
|----------------|------|----|------|----|-----|-------|---|
| (DHC)          |      |    |      |    |     |       | (300psi) to 2413 kPa (350psi). SICP constant at 2413 kPa (350psi). KLM increased from 2965 kPa (430psi) to 3585 kPa (520psi). (Weighted up active pit to 1.58sg (13.2ppg)). |
| Total Duration |      |    |      |    | 6   |       |   |

| <b>Casing</b> |                 |                  |           |           |                 |         |           |              |  |
|---------------|-----------------|------------------|-----------|-----------|-----------------|---------|-----------|--------------|--|
| OD(in)        | Csg Shoe MD (m) | Csg Shoe TVD (m) | LOT (ppg) | FIT (ppg) | Weight (lbs/ft) | Grade   | KPI Score | Top of Liner |  |
| 30 "          | 569.44          | 569.44           |           |           | 310.0           | X56     |           |              |  |
| 13 3/8"       | 1278.57         | 1278.51          | 14.20     |           | 72.0            | N80 BTC |           |              |  |

| <b>Bit # 3</b> |          |           |                      | Wear           | I        | O1                              | D     | L                  | B                              | G          | O2 | R |
|----------------|----------|-----------|----------------------|----------------|----------|---------------------------------|-------|--------------------|--------------------------------|------------|----|---|
| Size:          | 12.250in | IADC#     | M423                 | <b>Nozzles</b> |          | <b>Drilled over last 24 hrs</b> |       |                    | <b>Calculated over Bit Run</b> |            |    |   |
| Manf:          | SMITH    | WOB (avg) |                      | No.            | Size     | Progress                        | 0.0m  | Cum. Progress      |                                | 1629.0m    |    |   |
| Type:          | PDC      | RPM (avg) |                      | 10             | 12/32nd" | On Bottom Hrs                   | 0.0h  | Cum. On Btm Hrs    |                                | 42.4h      |    |   |
| Serial No.:    | JD0772   | F. Rate   | 85.00gpm             |                |          | IADC Drill Hrs                  | 24.0h | Cum IADC Drill Hrs |                                | 102.0h     |    |   |
| Depth In       | 1284.0m  | SPP       |                      |                |          | Total Revs                      |       | Cum Total Revs     |                                | 236000     |    |   |
| Depth Out      |          | HSI       | 0.00HSI              |                |          | ROP (avg)                       | N/A   | ROP (avg)          |                                | 38.42 m/hr |    |   |
| Bit Model      | MDSi716  | TFA       | 1.104in <sup>2</sup> |                |          |                                 |       |                    |                                |            |    |   |

| <b>BHA # 3</b>            |          |                  |                   |                         |                       |      |
|---------------------------|----------|------------------|-------------------|-------------------------|-----------------------|------|
| Weight Below Jar          |          | 40.00klb         | <b>Parameters</b> |                         |                       |      |
| BHA Weight                | 65.00klb | Rot Weight       | 330.00klb         | Torque (max)            | D.P. Ann Velocity     | 0mpm |
| Bit to G.R Sensor Center  | 10.1m    | Pick-Up Weight   | 340.00klb         | Torque Off Bottom (avg) | D.C. (1) Ann Velocity | 0mpm |
| Bit to Dir. Sensor Center | 18.1m    | Slack-Off Weight | 330.00klb         | Torque On Bottom (avg)  | D.C. (2) Ann Velocity | 0mpm |

| <b>BHA Objective</b> |         |             |          |         |                 |
|----------------------|---------|-------------|----------|---------|-----------------|
| Equipment            | Length  | Cum. Length | OD       | ID      | Comment         |
| Bit                  | 0.33m   | 0.33 m      | 12.250in |         | w/ Ported Float |
| Near Bit Stab        | 2.56m   | 2.89 m      | 12.250in | 2.875in |                 |
| Pony NMDC            | 2.90m   | 5.79 m      | 8.000in  | 2.188in |                 |
| Stabilizer           | 1.75m   | 7.54 m      | 12.250in | 2.875in |                 |
| Saver Sub            | 0.38m   | 7.92 m      | 8.250in  | 3.000in |                 |
| ARC8                 | 5.44m   | 13.36 m     | 9.000in  | 2.813in |                 |
| ILS                  | 0.91m   | 14.27 m     | 12.125in | 4.250in |                 |
| Telescope            | 7.68m   | 21.95 m     | 8.250in  | 5.938in |                 |
| Saver Sub            | 0.38m   | 22.33 m     | 8.250in  | 3.000in |                 |
| Stabilizer           | 0.98m   | 23.31 m     | 12.125in | 3.000in |                 |
| Sonic 6              | 6.88m   | 30.19 m     | 9.063in  | 4.000in |                 |
| Saver Sub            | 0.32m   | 30.51 m     | 8.313in  | 4.250in |                 |
| ADN 8                | 6.37m   | 36.88 m     | 12.125in | 3.250in |                 |
| Saver Sub            | 2.48m   | 39.36 m     | 9.125in  | 3.000in |                 |
| 8in DC               | 54.68m  | 94.04 m     | 8.000in  | 2.750in |                 |
| Jars                 | 9.75m   | 103.79 m    | 8.063in  | 3.000in |                 |
| 8in DC               | 18.65m  | 122.44 m    | 8.500in  | 2.188in |                 |
| X/O                  | 1.11m   | 123.55 m    | 8.250in  | 2.750in |                 |
| HWDP                 | 142.17m | 265.72 m    | 5.000in  | 3.000in |                 |

| WBM Data     |  |              |             |           |           |               |       |           |                         |
|--------------|--|--------------|-------------|-----------|-----------|---------------|-------|-----------|-------------------------|
| Mud Type:    | Ultradril  | API FL:      | 4.0cc/30min | Cl:       | 42500mg/l | Solids(%vol): | 17.0% | Viscosity | 72sec/L                 |
| Sample-From: | Active   | Filter-Cake: | 1/32nd"     | K+C*1000: | 7%        | H2O:          | 83.0% | PV        | 24cp                    |
| Time:        | 10:00  | HTHP-FL:     |             | Hard/Ca:  | 1200mg/l  | Oil(%):       | 0.0%  | YP        | 39lb/100ft <sup>2</sup> |
| Weight:      | 1.50sg   | HTHP-cake:   |             | MBT:      | 3         | Sand:         | 0.5   | Gels 10s  | 9                       |
| Temp:        |  | Glycol:      |             | PM:       |           | pH:           | 7.5   | Gels 10m  | 11                      |
|              |  |              |             | PF:       | 0         | PHPA:         |       | Fann 003  | 9                       |
|              |  |              |             |           |           |               |       | Fann 006  | 11                      |
| Comment      | Had returns cut to 1.24 sg for 10mins from bottoms up. Corresponded with CO2 gas peak. Took on additional barite from L.Emerald while shut in. On second circulation took filtrate samples every 1/2 hour. Checked chlorides, pH and tracer concentration. Bottoms up again water cut with corresponding CO2 gas peak. |              |             |           |           |               |       | Fann 100  | 39                      |
|              |  |              |             |           |           |               |       | Fann 200  | 55                      |
|              |  |              |             |           |           |               |       | Fann 300  | 63                      |
|              |  |              |             |           |           |               |       | Fann 600  | 87                      |

| WBM Data     |           |              |             |           |           |               |       |           |                         |
|--------------|-----------|--------------|-------------|-----------|-----------|---------------|-------|-----------|-------------------------|
| Mud Type:    | Ultradril | API FL:      | 3.6cc/30min | Cl:       | 47000mg/l | Solids(%vol): | 17.0% | Viscosity | 65sec/L                 |
| Sample-From: | Active    | Filter-Cake: | 1/32nd"     | K+C*1000: | 8%        | H2O:          | 83.0% | PV        | 24cp                    |
| Time:        | 21:00     | HTHP-FL:     |             | Hard/Ca:  | 1200mg/l  | Oil(%):       | 0.0%  | YP        | 36lb/100ft <sup>2</sup> |
| Weight:      | 1.50sg    | HTHP-cake:   |             | MBT:      | 3         | Sand:         | 0.5   | Gels 10s  | 8                       |
| Temp:        |           | Glycol:      |             | PM:       |           | pH:           | 8.2   | Gels 10m  | 10                      |
|              |           |              |             | PF:       | 0         | PHPA:         |       | Fann 003  | 8                       |
|              |           |              |             |           |           |               |       | Fann 006  | 10                      |
| Comment      |           |              |             |           |           |               |       | Fann 100  | 37                      |
|              |           |              |             |           |           |               |       | Fann 200  | 53                      |
|              |           |              |             |           |           |               |       | Fann 300  | 60                      |
|              |           |              |             |           |           |               |       | Fann 600  | 84                      |

| Bulk Stock  |      |    |      |         |             |      |    |      |         |
|-------------|------|----|------|---------|-------------|------|----|------|---------|
| Name        | Unit | In | Used | Balance | Name        | Unit | In | Used | Balance |
| 'G' Cmt     | MT   | 0  | 0    | 57.0    | Drill Water | M3   | 0  | 17   | 366.0   |
| Fuel        | M3   | 0  | 8.7  | 278.2   | Barite      | MT   | 86 | 62   | 127.0   |
| Pot Water   | M3   | 38 | 27   | 339.0   | Bentonite   | MT   | 0  | 0    | 55.0    |
| Fresh water | M3   | 0  | 0    | 0.0     |             |      |    |      |         |

| Supply Vessel |            |          |               |            |          |                    |       |          |                    |       |          |  |  |
|---------------|------------|----------|---------------|------------|----------|--------------------|-------|----------|--------------------|-------|----------|--|--|
| Boats         |            | Status   |               | Bulks      |          |                    | Boats |          | Status             |       | Bulks    |  |  |
| Item          | Unit       | Quantity | Item          | Unit       | Quantity | Item               | Unit  | Quantity | Item               | Unit  | Quantity |  |  |
| Lewek Swift   | On Standby |          | Lewek Emerald | On Standby |          | Fuel               | m3    | 682.8    | Fuel               | m3    | 323.7    |  |  |
|               |            |          |               |            |          | Pot Water          | m3    | 485      | Pot Water          | m3    | 112      |  |  |
|               |            |          |               |            |          | Drill Water        | m3    | 511      | Drill Water        | m3    | 410      |  |  |
|               |            |          |               |            |          | CEMENT G           | mt    | 0        | CEMENT G           | mt    | 40       |  |  |
|               |            |          |               |            |          | CEMENT HT (SILICA) | mt    | 88       | CEMENT HT (SILICA) | mt    | 0        |  |  |
|               |            |          |               |            |          | Barite             | mt    | 105      | Barite             | mt    | 0        |  |  |
|               |            |          |               |            |          | Bentonite          | mt    | 8        | Bentonite          | mt    | 0        |  |  |
|               |            |          |               |            |          | BRINE              | bbbls | 0        | BRINE              | bbbls | 0        |  |  |

| Personnel On Board  |     |                         |     | Total : 97 |
|---------------------|-----|-------------------------|-----|------------|
| Company             | Pax | Company                 | Pax |            |
| Diamond Offshore    | 50  | MI Australia PTY LTD    | 2   |            |
| ESS                 | 8   | Schlumberger DD         | 2   |            |
| Woodside            | 8   | Schlumberger MWD/LWD    | 3   |            |
| BHI                 | 6   | Subsea 7                | 3   |            |
| BJ Tubulars         | 3   | Petrotech               | 2   |            |
| Dowell Schlumberger | 2   | Schlumberger (Wireline) | 7   |            |
| Dril-Quip           | 1   |                         |     |            |

| <b>Lagging Indicators</b> |     |     |     |     |      |     |           |              |                 |     |           |           |
|---------------------------|-----|-----|-----|-----|------|-----|-----------|--------------|-----------------|-----|-----------|-----------|
|                           | HPI | LTl | RWC | MTC | TROI | FAC | Env Cat C | Env Non Comp | Dropped Objects | HPH | Env Cat D | Env Cat E |
| 24hr                      | 0   | 0   | 0   | 0   | 0    | 0   | 0         | 0            | 0               | 0   | 0         | 0         |
| Well To Date              | 0   | 0   | 0   | 0   | 0    | 1   | 0         | 0            | 1               | 0   | 1         | 0         |
| Month To Date             | 0   | 0   | 0   | 0   | 0    | 1   | 0         | 0            | 1               | 0   | 1         | 0         |
| Year To Date              | 0   | 0   | 0   | 0   | 0    | 1   | 0         | 0            | 1               | 0   | 1         | 0         |
| Comments/ Findings        |     |     |     |     |      |     |           |              |                 |     |           |           |

| <b>Leading Indicators</b> |   |                 |           |                 |                         |            |        |                      |                                       |                |
|---------------------------|---|-----------------|-----------|-----------------|-------------------------|------------|--------|----------------------|---------------------------------------|----------------|
|                           | GSR Comp Checks   | JSA Comp Checks | PTW Audit | Area Inspection | 3rd Party Company Check | Mgt Visits | Drills | Number Observe Cards | ER Exercises                          | Env Insp Check |
| 24hr                      | 1   | 0               | 1         | 0               | 0                       | 0          | 0      | 93                   | 0                                     | 0              |
| Well To Date              | 9   | 4               | 7         | 4               | 0                       | 1          | 4      | 1413                 | 1                                     | 3              |
| Planned Targets per month | 10/m  | 4/m             | 8/m       | 4/m             | 1/qtr                   | 1/qtr      | 8      | N/A                  | 1 first month start up, 6 month after | 1/m            |
| Month Actual              | 9   | 4               | 7         | 4               | 0                       | 1          | 4      | 1413                 | 1                                     | 3              |
| Year To Date              | 9   | 4               | 7         | 4               | 0                       | 1          | 4      | 1413                 | 1                                     | 3              |
| Comments/ Findings        | GSR Comp Checks 1 - Electrical isolation: local isolation of AC motor to check cooling fan - compliant.<br>PTW Audit 1 - Routine check of AC motor cooling fan requiring a local isolation in the engine room - compliant.<br>Number Observe Cards 93 - Safe/Unsafe: 71/22 (DODI - 36; ESS - 13; TPC - 37; WEL - 7) |                 |           |                 |                         |            |        |                      |                                       |                |

| <b>Leading Indicators</b> |            |        |  |  |  |  |  |  |  |
|---------------------------|------------|--------|--|--|--|--|--|--|--|
|                           | H&S INC/NM | Env NM |  |  |  |  |  |  |  |
| 24hr                      | 0          | 0      |  |  |  |  |  |  |  |
| Well To Date              | 0          | 0      |  |  |  |  |  |  |  |
| Month To Date             | 0          | 0      |  |  |  |  |  |  |  |
| Year To Date              | 0          | 0      |  |  |  |  |  |  |  |
| Comments / Findings       |            |        |  |  |  |  |  |  |  |

| <b>General Comments</b>           |  |
|-----------------------------------|--|
| 00:00 to 24:00 Hrs on 29 Oct 2009 |  |
| <b>Operational Comments</b>       | Ditch Magnet Reading: 0 grams. (Section Total: 1349 grams).<br>Hours on Jars: 0 hrs. (Well Total: 74.6hrs).<br><br>CAR: 86/143 items closed (13 critical)<br>Top Stop Cards: #1 - Observed person using stairwell without using handrail. Stopped and advised person of dangers. He concurred. #2 - Saw a man about to walk downstairs with a load in both hands. Stopped him so he would have one hand free for holding the handrail.<br><br>Non-compliance trends: Items left in clothing pockets at the Laundry. Hands not on handrails. Laundry door continually tied open, explained to the laundry personnel this is a fire door that needs to be closed.<br>DODI Supervisor audits conducted: 4<br>DODI Interventions conducted: 5<br>Woodside Interventions conducted: 3<br>Daily Environmental Checklist findings: Cleaned excess hydraulic oil from anchor machine rooms and levers in moonpool. |

| <b>Performance Summary</b> |   |     |     |     |   |     |   |                 |       |      |       |     |   |     |      |       |
|----------------------------|---|-----|-----|-----|---|-----|---|-----------------|-------|------|-------|-----|---|-----|------|-------|
| Daily                      |   |     |     |     |   |     |   | Cumulative Well |       |      |       |     |   |     |      |       |
| P                          |   | NPT |     | SCC |   | NSC |   | P               |       | NPT  |       | SCC |   | NSC |      | Total |
| Hrs                        | % | Hrs | %   | Hrs | % | Hrs | % | Hrs             | %     | Hrs  | %     | Hrs | % | Hrs | %    | Hours |
|                            |   | 24  | 100 |     |   |     |   | 290.5           | 80.69 | 67.5 | 18.75 |     |   | 2   | 0.56 | 360   |