

Well Site Manager: Dennis Bell / Kevin Monkhouse				OIM: Rod Dotson			
Well Data							
Country	Australia	Total Planned Days	27.60	M. Depth	2912.0m	Current Hole Size	12.250in
Field	Otway Basin	Actual Days	18.00	TVD	2912.0m	Casing OD	13.375in
Rig Contractor	DOGC	Planned Days Completed	16.1	Progress	0.0m	Shoe TVD	1278.5m
Rig	OCEAN PATRIOT	Days +/- Curve	+ 1.9 (Behind)			FIT/LOT	/ 1.70sg
Water Depth(LAT)	503.0m	Spud Date	19 Oct 2009			Last BOP Test	23 Oct 2009
RT-ASL(LAT)	21.5m	Operations @ 0600	Monitoring static losses. Bit depth 780m				
RT-ML	524.5m	Planned Op	POOH and rack back 311mm (12.25") BHA. RIH with 5" DP to TD. Set barite plugs across the reservoir. Plug and abandon well.				

Cost Data			Daily Cost: \$739,015		
		AFE (D&C)	Actual Cost to Date (D&C)	EFC (D&C)	
Mob/Demob	\$	5,900,000	\$ 3,182,286	\$ 5,500,000	
Drilling	\$	23,100,000	\$ 13,969,153	\$ 21,900,000	
Completion	\$	0	\$ 0	\$ 0	
Testing	\$	0	\$ 0	\$ 0	
Intervention	\$	0	\$ 0	\$ 0	
Well Total	\$	29,000,000	\$ 17,151,439	\$ 27,400,000	

Summary of Period 0000 to 2400 Hrs
Completed hole displacement to 14.2ppg mud. Flow checked well. Pumped out of hole to 1321m. Lost circulation at 1321m. Pumped 201bbls to re-establish circulation. Continued to pump out of hole after flow check above shoe at 1273m.

Operations For Period 0000 Hrs to 2400 Hrs on 01 Nov 2009							
CLS	PHSE	OP	From	To	Hrs	Depth	Activity Description
NPT (DHWC)	IH1	DA	0000	0730	7.50	2912.0m	Continued well displacement to 1.7sg (14.2ppg) mud at 636L/min (4bpm). Rotated and reciprocated pipe 80 rpm, 2 kftlbs torque, 159mt (350klbs) RT weight, 159mt (350klbs) S/O weight, 163mt (360klbs) P/U weight. Pump pressure increased steadily as 1.7sg (14.2ppg) mud circulated up annulus. No losses observed.
NPT (DHWC)	IH1	DA	0730	0830	1.00	2912.0m	Increased pump rate to determine potential dynamic loss rate. 795L/min (5bpm) - no losses; 955L/min (6bpm) - 125L/min (0.8bpm) losses.
NPT (DHWC)	IH1	DA	0830	0900	0.50	2912.0m	Flow checked well - static.
NPT (DHWC)	IH1	DA	0900	1000	1.00	2912.0m	Held pre-job JSA with drill crew on pumping out of the hole. Flushed choke and kill lines with 1.7sg (14.2ppg) mud. Recorded SCRs and CLFLs.
NPT (DHWC)	IH1	DA	1000	2200	12.00	2912.0m	Pumped out of the hole from 2912m to 1321m at 3min/std, 955L/min (6 bpm), 15.2MPa (2200psi). Reamed tight spots at 2612m, 2537m and 1647m.
NPT (DHWC)	IH1	DA	2200	2300	1.00	2912.0m	Lost circulation at 1321m. Pumped total 32m3 (201bbls) mud to re-establish circulation and fill hole.
NPT (DHWC)	IH1	DA	2300	2330	0.50	2912.0m	Continued to pump out of the hole from 1321m to 1273m at 475L/min (3bpm).
NPT (DHWC)	IH1	DA	2330	2345	0.25	2912.0m	Flow checked well at 1273m - static.
NPT (DHWC)	IH1	DA	2345	2400	0.25	2912.0m	Continued to pump out of the hole from 1273m to 1244m.
Total Duration					24		

Operations For Period 0000 Hrs to 0600 Hrs on 02 Nov 2009							
CLS	PHSE	OP	From	To	Hrs	Depth	Activity Description
NPT (DHWC)	IH1	DA	0000	0330	3.50	2912.0m	Pumped out of the hole from 1244m to 800m at 3min/std, 955L/min (6 bpm), 4410kPa (640psi).
NPT (DHWC)	IH1	DA	0330	0345	0.25	2912.0m	Flow checked well at 800m with BHA below BOPs - well static.
NPT (DHWC)	IH1	DA	0345	0400	0.25	2912.0m	Commenced pumping out of hole to 780m. Experienced major losses. Pumped 32m3 (203bbls) 1.58sg (13.2ppg) mud down booster line to regain full mud column.
NPT (DHWC)	IH1	DA	0400	0430	0.50	2912.0m	Flow checked well at 780m - well static. (Commenced building additional 1.58sg (13.2ppg) mud).

CLS	PHSE	OP	From	To	Hrs	Depth	Activity Description
NPT (DHWC)	IH1	DA	0430	0600	1.50	2912.0m	While monitoring on trip tank major losses occurred again. Pumped 111m3 (700bbls) 1.5sg (12.5ppg) mud, down riser booster line and simultaneously top-filled riser with seawater from trip tank to fill hole.
Total Duration					6		

Casing									
OD(in)	Csg Shoe MD (m)	Csg Shoe TVD (m)	LOT (ppg)	FIT (ppg)	Weight (lbs/ft)	Grade	KPI Score	Top of Liner	
30 "	569.44	569.44			310.0	X56			
13 3/8"	1278.57	1278.51	14.20		72.0	N80 BTC			

Bit # 3				Wear	I	O1	D	L	B	G	O2	R
Size:	12.250in	IADC#	M423	Nozzles		Drilled over last 24 hrs			Calculated over Bit Run			
Manf:	SMITH	WOB (avg)		No.	Size	Progress	0.0m	Cum. Progress	1629.0m			
Type:	PDC	RPM (avg)		10	12/32nd"	On Bottom Hrs	0.0h	Cum. On Btm Hrs	42.4h			
Serial No.:	JD0772	F. Rate	168.00gpm			IADC Drill Hrs	0.0h	Cum IADC Drill Hrs	114.0h			
Depth In	1284.0m	SPP				Total Revs		Cum Total Revs	236000			
Depth Out		HSI	0.02HSI			ROP (avg)	N/A	ROP (avg)	38.42 m/hr			
Bit Model	MDSi716	TFA	1.104in ²									

BHA # 3		Parameters					
Weight Below Jar	40.00klb	Rot Weight	330.00klb	Torque (max)	2000ft.lbs	D.P. Ann Velocity	0mpm
BHA Weight	65.00klb	Pick-Up Weight	340.00klb	Torque Off Bottom (avg)	2000ft.lbs	D.C. (1) Ann Velocity	0mpm
Bit to G.R Sensor Center	10.1m	Slack-Off Weight	330.00klb	Torque On Bottom (avg)	2000ft.lbs	D.C. (2) Ann Velocity	0mpm
Bit to Dir. Sensor Center	18.1m						

BHA Objective						
Equipment	Length	Cum. Length	OD	ID	Comment	
Bit	0.33m	0.33 m	12.250in		w/ Ported Float	
Near Bit Stab	2.56m	2.89 m	12.250in	2.875in		
Pony NMDC	2.90m	5.79 m	8.000in	2.188in		
Stabilizer	1.75m	7.54 m	12.250in	2.875in		
Saver Sub	0.38m	7.92 m	8.250in	3.000in		
ARC8	5.44m	13.36 m	9.000in	2.813in		
ILS	0.91m	14.27 m	12.125in	4.250in		
Telescope	7.68m	21.95 m	8.250in	5.938in		
Saver Sub	0.38m	22.33 m	8.250in	3.000in		
Stabilizer	0.98m	23.31 m	12.125in	3.000in		
Sonic 6	6.88m	30.19 m	9.063in	4.000in		
Saver Sub	0.32m	30.51 m	8.313in	4.250in		
ADN 8	6.37m	36.88 m	12.125in	3.250in		
Saver Sub	2.48m	39.36 m	9.125in	3.000in		
8in DC	54.68m	94.04 m	8.000in	2.750in		
Jars	9.75m	103.79 m	8.063in	3.000in		
8in DC	18.65m	122.44 m	8.500in	2.188in		
X/O	1.11m	123.55 m	8.250in	2.750in		
HWDP	142.17m	265.72 m	5.000in	3.000in		

WBM Data									
Mud Type:	Ultradril	API FL:	3.6cc/30min	Cl:	46000mg/l	Solids(%vol):	23.0%	Viscosity	76sec/L
Sample-From:	Active	Filter-Cake:	1/32nd"	K+C*1000:	7%	H2O:	77.0%	PV	27cp
Time:	06:00	HTHP-FL:		Hard/Ca:	840mg/l	Oil(%):	0.0%	YP	42lb/100ft²
Weight:	1.70sg	HTHP-cake:		MBT:	3	Sand:	0.5	Gels 10s	8
Temp:		Glycol:		PM:		pH:	8.5	Gels 10m	9
				PF:	0.3	PHPA:		Fann 003	8
								Fann 006	11
								Fann 100	40
								Fann 200	59
								Fann 300	69
								Fann 600	96
Comment								Maintained mud density at 1.70 sg when circulating, dusting in barite as required. Backloaded 424 bbl of dirty KCl brine to L.Emerald for VDL requirements. Weighted up Pit 1 to 1.70 sg to replace active losses. NPT (fluid related) - 0.	

WBM Data									
Mud Type:	Ultradril	API FL:	3.6cc/30min	Cl:	44000mg/l	Solids(%vol):	23.0%	Viscosity	74sec/L
Sample-From:	Active	Filter-Cake:	1/32nd"	K+C*1000:	7%	H2O:	77.0%	PV	29cp
Time:	21:00	HTHP-FL:		Hard/Ca:	880mg/l	Oil(%):	0.0%	YP	39lb/100ft²
Weight:	1.70sg	HTHP-cake:		MBT:	3	Sand:	0.5	Gels 10s	8
Temp:		Glycol:		PM:		pH:	8.5	Gels 10m	9
				PF:	0.25	PHPA:		Fann 003	8
								Fann 006	11
								Fann 100	42
								Fann 200	60
								Fann 300	68
								Fann 600	97
Comment									

Bulk Stock										
Name	Unit	In	Used	Balance	Name	Unit	In	Used	Balance	
'G' Cmt	MT	0	0	57.0	Drill Water	M3	0	21	321.0	
Fuel	M3	0	8.7	243.5	Barite	MT	89	57	122.0	
Pot Water	M3	44	27	381.0	Bentonite	MT	0	0	55.0	
Fresh water	M3	0	0	0.0						

Supply Vessel													
Boats		Status		Bulks			Boats		Status		Bulks		
Lewek Swift	On Standby	Item	Unit	Quantity	Lewek Emerald	On route to Portland.	Item	Unit	Quantity				
		Fuel	m3	637			Fuel	m3	286.7				
		Pot Water	m3	481			Pot Water	m3	140				
		Drill Water	m3	511			Drill Water	m3	425				
		CEMENT G	mt	0			CEMENT G	mt	40				
		CEMENT HT (SILICA)	mt	88			CEMENT HT (SILICA)	mt	0				
		Barite	mt	0			Barite	mt	0				
		Bentonite	mt	8			Bentonite	mt	0				
		BRINE	bbbls	0			BRINE	bbbls	424				

Personnel On Board				Total : 97
Company	Pax	Company	Pax	
Diamond Offshore	53	MI Australia PTY LTD	2	
ESS	8	Schlumberger DD	2	
Woodside	7	Schlumberger MWD/LWD	3	
BHI	6	Subsea 7	3	
BJ Tubulars	5	Petrotech	2	
Dowell Schlumberger	2	Schlumberger (Wireline)	3	
Dril-Quip	1			

Lagging Indicators												
	HPI	LTl	RWC	MTC	TROI	FAC	Env Cat C	Env Non Comp	Dropped Objects	HPH	Env Cat D	Env Cat E
24hr	0	0	0	0	0	0	0	0	0	0	0	0
Well To Date	0	0	0	0	0	1	0	0	1	0	1	0
Month To Date	0	0	0	0	0	0	0	0	0	0	0	0
Year To Date	0	0	0	0	0	1	0	0	1	0	1	0
Comments/ Findings												

Leading Indicators										
	GSR Comp Checks	JSA Comp Checks	PTW Audit	Area Inspection	3rd Party Company Check	Mgt Visits	Drills	Number Observe Cards	ER Exercises	Env Insp Check
24hr	0	0	0	0	0	0	2	83	0	0
Well To Date	10	4	8	4	1	1	6	1669	1	3
Planned Targets per month	10/m	4/m	8/m	4/m	1/qtr	1/qtr	8	N/A	1 first month start up, 6 month after	1/m
Month Actual	0	0	0	0	0	0	2	83	0	0
Year To Date	10	4	8	4	1	1	6	1669	1	3
Comments/ Findings	Drills 2 - Fire and abandon drills held today. Number Observe Cards 83 - Safe/Unsafe: 68/15 (DODI - 37; ESS - 9; TPC - 30; WEL - 7).									

Leading Indicators										
	H&S INC/NM	Env NM								
24hr	0	0								
Well To Date	0	0								
Month To Date	0	0								
Year To Date	0	0								
Comments / Findings										

General Comments	
00:00 to 24:00 Hrs on 01 Nov 2009	
Operational Comments	<p>Ditch Magnet Reading: 0 grams. (Section Total: 1349 grams). Hours on Jars: 24 hrs. (Well Total: 146.6hrs).</p> <p>CAR: 86/143 items closed (13 critical) Top Stop Card: While on way from muster for fire alarm, noticed the fire main leaking outside the radio room / barge control office on stbd side. Unable to investigate because of the drill, but advised one of the roustabouts of its location.</p> <p>Non-compliance trends: Mentioned the need for personnel to keep checking clothing for personal items (lefts in pockets) before sending to laundry. DODI Supervisor audits conducted: 1 DODI Interventions conducted: 5 Woodside Interventions conducted: 3 Daily Environmental Checklist findings: Cleaned excess hydraulic oil from anchor machine rooms and moonpool levers. Assisted with cleaning duties around the rig. Conducted hose watch during brine transfer.</p> <p>Observed whale from bulk loading area on stbd side, approximately 1000m from rig for 1hr.</p>

Performance Summary																
Daily								Cumulative Well								
P		NPT		SCC		NSC		P		NPT		SCC		NSC		Total
Hrs	%	Hrs	%	Hrs	%	Hrs	%	Hrs	%	Hrs	%	Hrs	%	Hrs	%	Hours
		24	100					290.5	67.25	139.5	32.29			2	0.46	432