



03 Sep 2009

From: Tim Lee / Kevin Monkhouse
To: Iain Robertson

Well Data							
Country	Australia	MDBRT	m	Cur. Hole Size	in	AFE Cost	AUD 24,270,065
Field	Spikey Beach	TVDBRT	m	Last Casing OD	in	AFE No.	09/036
Drill Co.	Diamond Offshore	Progress		Shoe TVDBRT	m	Daily Cost	AUD 598,000
Rig	Ocean Patriot (semi)	Days From Spud	0.00	Shoe MDBRT	m	Cum Cost	AUD 2,256,000
Wtr Depth (MSL)	75 m	Days On Well	1.48	FIT/LOT	sg / sg		
Datum	21.50 m RT MSL	Planned TD MD	2,062 m	Current Op @ 0600	At position Lat 40 25.1'S.. Long 145 58.6'E heading 239deg at 3.26knts on tow to Spikey Beach-1. ETA 08:00hrs		
RT To Seabed	96.5 m	Planned TD TVDRT	2,062 m	Planned Op	Run Anchors on Spikey Beach-1 Location. Ballast down and prepare for Spud in		

Summary of Period 0000 to 2400 Hrs
Continued with rig move from Basker-7 to Spikey Beach-1 Location

HSE Summary					
Events	Num. Events	Days Since	Description	Remarks	
Incident	0	0			
Days Since LTI	0	972			
STOP Card	62	0	Safe 50 Unsafe 12	DODI 52 Third Party 1 ADA 2 Catering 7	
JSA	36	0		Drill 1 Trip 0 Pump Room 1 Crane Crew 15 Mechanic 8 Electrician 2 Welder 6 Subsea 3	
Permit To Work	21	0	Hot 13 Cold 8		
Safety Meeting	1	0	Spikey Beach 1 Prespud	Conducted prespud during all pre tour meetings.	
Abandon Drill	0	0			
Fire Drill	0	0			

Operations For Period 0000 Hrs to 2400 Hrs On 03 Sep 2009							
Phse	Cls (RC)	Op	From	To	Hrs	Depth	Activity Description
P1	P	M1	00:00	12:00	12.00	m	Continued rig move to Spikey Beach 1 location. 03:00....Lat 39 13.49'S.. Long 147 52.26'E..Speed 4.3knts...HDG 224deg... Travelled 68.8nm.. DTG 119.0nm.. ETA 04:10 4th 06:00....Lat 39 24.2'S.. Long 147 38.5'E..Speed 5.06knts...HDG 224deg... Travelled 83.8nm.. DTG 104nm.. ETA 02:48 4th 09:00....Lat 39 35.2'S.. Long 147 23.7'E..Speed 5.3knts...HDG 233deg... Travelled 99.7nm.. DTG 88nm.. ETA 03:10 4th



Operations For Period 0000 Hrs to 2400 Hrs On 03 Sep 2009

Phse	Cls (RC)	Op	From	To	Hrs	Depth	Activity Description
P1	P	M1	12:00	24:00	12.00	m	12:00....Lat 39 43.7'S.. Long 147 08.9'E..Speed 4.73knts...HDG 233deg... Travelled 113.9nm.. DTG 73.8nm.. ETA 03:10 4th 15:00....Lat 39 51.4'S.. Long 146 55.8'E..Speed 4.77knts...HDG 234deg... Travelled 126.6nm.. DTG 61.2nm.. ETA 03:50 4th 18:00....Lat 39 51.1'S.. Long 146 43.2'E..Speed 4.71knts...HDG 233deg... Travelled 139nm.. DTG 48.8nm.. ETA 06:12 4th 21:00....Lat 40 05.9'S.. Long 146 31.3'E..Speed 3.8knts...HDG 233deg... Travelled 150.4nm.. DTG 37.4nm.. ETA 06:20 4th 24:00....Lat 40 12.9'S.. Long 146 19.1'E..Speed 3.86knts...HDG 233deg... Travelled 162nm.. DTG 25.8nm.. ETA 07:00 4th Offline Activities....Pressure tested choke manifold and HP lines 250psi/7500psi 5min/10min (90% completed).... Pressure tested Stand Pipe manifold and lines 250psi/5000psi 5min/10min (90% completed).... Prepared BHA components on deck.... Prepared PGB and posts, installed bulls eye frame.

Operations For Period 0000 Hrs to 0600 Hrs On 04 Sep 2009

PHSE	CLS (RC)	OP	From	To	Hrs	Depth	Activity Description
P1	P	M1	00:00	06:00	6.00	m	Continued rig move to Spikey Beach 1 location. 03:00....Lat 40 19.1'S.. Long 146 08.7'E..Speed 3.36knts...HDG 239deg... Travelled 172.1nm.. DTG 15.7nm.. ETA 07:30 4th 06:00....Lat 40 25.1'S.. Long 145 58.6'E..Speed 3.26knts...HDG 239deg... Travelled 181.9nm.. DTG 5.9nm.. ETA 08:00 4th

Phase Data to 2400hrs, 03 Sep 2009

Phase	Phase Hrs	Start On	Finish On	Cum Hrs	Cum Days	Max Depth
Mob(P1)	35.50	02 Sep 2009	03 Sep 2009	35.50	1.479	

General Comments

00:00 TO 24:00 Hrs ON 03 Sep 2009

Operational Comments
Conducted Pre Spud review during pre tour meetings with on coming crews

Bulk Stocks

Name	Unit	In	Used	Adjust	Balance
Barite	MT	0.0	0.0	0.0	63.00
Bentonite	MT	0.0	0.0	0.0	51.00
Cement - G Neat	MT	0.0	0.0	0.0	103.00
Fuel	M3	0.0	5.4	0.0	454.60
Potable Water	m3	0.0	23.0	0.0	340.00
Drill Water	m3	0.0	14.0	0.0	475.00

Pumps

Pump Data - Last 24 Hrs									Slow Pump Data			
No.	Type	Liner (in)	MW (ppg)	Eff (%)	SPM	SPP (psi)	Flow (gpm)	Depth (m)	Check	SPM	Pressure ()	Flow ()
1	National	6.00		97								
2	National	6.00		97								
3	National	6.00		97								



Personnel On Board	
Company	Pax
Diamond Offshore	43
Diamond Offshore	13
Catering	8
ADA Services	5
Cameron	1
Dowell Schlumberger	1
Schlumberger (Wireline)	1
MI Drilling Fluids	1
BJ Tubulars	3
Subsea 7	3
Other Contractor	2
Go Offshore	1
Total	82

Marine							
Weather on 03 Sep 2009							
Visibility	Wind Speed	Wind Dir.	Pressure	Air Temp.	Wave Height	Wave Dir.	Wave Frequency
10.0 NM	15 kn	23.0 °	1,012.0 mbar	14 °C	0.5 m	23.0 °	2 s
Rig Dir.	Ris. Tension	VDL	Swell Height	Swell Dir.	Swell Frequency	Weather Comments	
°	klb	3,508.00 klb	1.5 m	45.0 °	11 s	Mainly Cloudy	
Comments							

Support Vessels										
Boats	Arrived Time	Departed Time	Status	Bulks						
Lewek Emerald	02 Sep 2009 12:30		On tow bridle	Item	Unit	In	Used	Transfer to Rig	Adjust	Quantity
				Cement - G Neat (MT)	MT	0.0	0.0	0.00	0.0	87
Barite (MT)	MT	0.0	0.0	0.00	0.0	75				
Bentonite Bulk (MT)	MT	0.0	0.0	0.00	0.0	43				
Brine (bbl)	bbl	0.0	0.0	0.00	0.0	462				
Fuel (M3)	M3	0.0	32.0	0.00	0.0	215.5				
Potable Water (m3)	m3	0.0	5.0	0.00	0.0	190				
Drill Water (m3)	m3	0.0	0.0	0.00	0.0	365				
Lewek Swift	02 Sep 2009 12:30		Tow Support	Item	Unit	In	Used	Transfer to Rig	Adjust	Quantity
Bentonite Bulk (MT)	MT	0.0	0.0	0.00	0.0	25				
Fuel (M3)	M3	0.0	9.6	0.00	0.0	301.4				
Potable Water (m3)	m3	0.0	4.0	0.00	0.0	462				
Drill Water (m3)	m3	0.0	0.0	0.00	0.0	335				
Brine (bbl)	bbl	0.0	0.0	0.00	0.0	1564				

Helicopter Movement				
Flight #	Company	Arr/Dep. Time	Pax In/Out	Comment
1	Bristow Helicopters	10:00 / 10:15	8/ 3	