

**02 Oct 2009**

 From: John McGarrity/ Paul Leatham  
 To: Texas Richards

**DRILLING MORNING REPORT # 12**  
**KTIV: Inclination Test**

Well Data							
Country	Australia	MDBRT	0.0m	Cur. Hole Size	0.000in	AFE Cost	US\$ 0
Field	Port Phillip Bay	TVDBRT	0.0m	Last Casing OD		AFE No.	
Drill Co.	Maersk	Progress	0.0m	Shoe TVDBRT	0.0m	Daily Cost	US\$ 0
Rig	Kan Tan IV	Days from spud		Shoe MDBRT	0.0m	Cum Cost	US\$ 0
Wtr Dpth(MSL)	0.0m	Days on well	10.73	FIT/LOT:	/		
RT-ASL(MSL)	0m	Planned TD MD		Current Op @ 0600			
RT-ML	0.0m	Planned TD TVDRT		Planned Op			

**Summary of Period 0000 to 2400 Hrs**
**Operations For Period 0000 Hrs to 2400 Hrs on 02 Oct 2009**

Phse	Cls (RC)	Op	From	To	Hrs	Depth	Activity Description
P1	P	G11	0000	0300	3.00	0.0m	Continued with sea fastening to make ready for tow to location. Continued with rig maintenance & housekeeping. Continued with ADA acceptance lists
P1	P	M1	0300	0500	2.00	0.0m	Begin tow from Port Phillip Bay to Trefoil-2 location.
P1	P	M1	0500	0600	1.00	0.0m	Far Fosna arrived from Melbourne. Rig reduced headway to take Pilot from Far Fosna.

**Phase Data to 2400hrs, 02 Oct 2009**

Phase	Phase Hrs	Start On	Finish On	Cum Hrs	Cum Days	Max Depth
Maintenance / Service(P27)	165.5	21 Sep 2009	28 Sep 2009	165.50	6.896	0.0m
Mob/Demob(P1)	92	28 Sep 2009	02 Oct 2009	257.50	10.729	0.0m