

**5 DAY TECHNICAL LIMIT FORECAST**

Well : Basker 2 Drill, Complete & Clean-up  
Forecast from : Mon, 05 Sep, 2005

Max POB next 5 days **90**  
Max POB on Rig **100**

Mon 05-Sep-05			Tue 06-Sep-05			Wed 07-Sep-05			Thu 08-Sep-05			Fri 09-Sep-05		
0:00	Drill 12.25" hole to csg point at 2962mMD (assu		0:00			0:00			0:00			0:00		
1:00			1:00			1:00			1:00			1:00		
2:00			2:00			2:00			2:00			2:00		
3:00			3:00			3:00			3:00			3:00		
4:00			4:00			4:00			4:00	Drill 8.5" hole to 3360m with GR-Res FEWD to		4:00	Circulate, POH, stand back out BHA to log with	
5:00			5:00	Pull w/bushing.		5:00			5:00			5:00		
6:00			6:00			6:00			6:00			6:00		
7:00			7:00	Rig up, Run & Cmt 9.625" csg.		7:00			7:00			7:00		
8:00			8:00			8:00			8:00			8:00		
9:00			9:00			9:00			9:00			9:00		
10:00			10:00			10:00			10:00			10:00		
11:00			11:00			11:00			11:00			11:00		
12:00			12:00			12:00			12:00			12:00		
13:00			13:00			13:00	Set & test Seal assy. POOH with R/tool		13:00			13:00		
14:00			14:00			14:00			14:00			14:00		
15:00			15:00			15:00	Lay out 12-1/4" BHA. Make up 8.5in BHA,		15:00			15:00		
16:00			16:00			16:00			16:00			16:00	Rig up & run wireline logs (3 runs including 2 M	
17:00			17:00			17:00			17:00			17:00		
18:00			18:00			18:00			18:00			18:00		
19:00			19:00			19:00			19:00			19:00		
20:00			20:00			20:00	RIH, drill shoe track, conduct FIT		20:00			20:00		
21:00	Circ btms up.POOH. Stand back BHA		21:00			21:00			21:00			21:00		
22:00			22:00			22:00			22:00			22:00		
23:00			23:00			23:00			23:00			23:00		
<b>TO</b>	<b>CREW MOVEMENTS</b>	<b>FROM</b>	<b>TO</b>	<b>CREW MOVEMENTS</b>	<b>FROM</b>	<b>TO</b>	<b>CREW MOVEMENTS</b>	<b>FROM</b>	<b>TO</b>	<b>CREW MOVEMENTS</b>	<b>FROM</b>	<b>TO</b>	<b>CREW MOVEMENTS</b>	<b>FROM</b>
	Upstream		7	Upstream			Upstream		3	Upstream			Upstream	3
	Diamond			Diamond	7		Diamond			Diamond			Diamond	
	ESS	1		ESS			ESS	1		ESS	1		ESS	
	Fugro	3		Fugro	3		Fugro			Fugro			Fugro	
	MI			MI	1		MI	1		MI			MI	
	Dowell			Dowell			Dowell			Dowell			Dowell	
	Geoservices	2		Geoservices	2	1	Geoservices	1		Geoservices			Geoservices	4
	Cameron			Cameron			Cameron	2		Cameron			Cameron	
	Schlumberger			Schlumberger	8		Schlumberger			Schlumberger			Schlumberger	
	Sperry			Sperry			Sperry	1		Sperry	1		Sperry	5
	Weatherford			Weatherford			Weatherford	6		Weatherford			Weatherford	
	Diamond 3rd party			Diamond 3rd party			Diamond 3rd party			Diamond 3rd party	6		Diamond 3rd party	
	Baker			Baker			Baker			Baker			Baker	
			13		12	10		11	4		2	6		12
POB at end of crew movements		88	POB at end of crew movements		89	POB at end of crew movements		88	POB at end of crew movements		90	POB at end of crew movements		84
<b>EQUIPMENT FROM RIG</b>			<b>EQUIPMENT FROM RIG</b>			<b>EQUIPMENT FROM RIG</b>			<b>EQUIPMENT FROM RIG</b>			<b>EQUIPMENT FROM RIG</b>		
						Excess 9-5/8" Csg / hanger Rubbish skips 12-1/4" BHA								
<b>EQUIPMENT TO RIG</b>			<b>EQUIPMENT TO RIG</b>			<b>EQUIPMENT TO RIG</b>			<b>EQUIPMENT TO RIG</b>			<b>EQUIPMENT TO RIG</b>		
Load 83 MT HTB Barite 40MT DOGC DP, HWDP, DC									Barite 40MT Completion Equipment 2000 bbl 18% KCl brine					
<b>VESSEL MOVEMENTS</b>			<b>VESSEL MOVEMENTS</b>			<b>VESSEL MOVEMENTS</b>			<b>VESSEL MOVEMENTS</b>			<b>VESSEL MOVEMENTS</b>		
Load P-Wrangler & sail to rig P Sentinal @ rig			P Sentinal & P-Wrangle @ rig			P-Sentinal to Melb			Load P-Sentimnal & sail to rig					
<b>Mon 05-Sep-05</b>			<b>Tue 06-Sep-05</b>			<b>Wed 07-Sep-05</b>			<b>Thu 08-Sep-05</b>			<b>Fri 09-Sep-05</b>		