



02 Sep 2009

DRILLING MORNING REPORT # 5
Basker 2009 D&WO Prog Rig Move off
location

Well Data							
Country	Australia	M. Depth	0.00m	Cur. Hole Size	AFE Cost	\$ 16322830	
Permit	VIC/L26	TVD	0.00m	Casing OD	AFE No.	BMGOD209D20	
Drill Co.	Diamond Offshore	Progress	0.0m	Shoe TVD	Daily Cost	\$ 412940	
Rig	Ocean Patriot	Days from spud		FIT	Cum Cost	\$ 8855265	
Wtr Dpth(MSL)	154.20m	Days on well	3.58	LOT	Planned TD		
RT-ASL(MSL)	21.50m	Lat	38 ° 17 ' 58.779 " S	Long	148 ° 42 ' 22.313 " E	Datum	GDA94
RT-ML	175.70m	Current Op @ 0600					
Planned Op							

Summary of Period 0000 to 2400 Hrs
Completed pulling secondary anchor #7. Pulled primary anchors #8, #4, #1 and #5. 12:30 hrs, Handed over rig 1.85 km (1 Nm) off location.

Operations For Period 0000 Hrs to 2400 Hrs on 02 Sep 2009

Phse	Cls (RC)	Op	From	To	Hrs	Depth	Activity Description
MOB	P	ANKR	0000	1230	12.50	0.0m	01:12 hrs: Anchor #7 bolstered and PCC passed back to rig. 01:36 hrs: Passed PCC #8 to Swift. 01:47 hrs: Swift chased out to anchor #8. 02:24 hrs: Swift had anchor #8 off bottom. 03:39 hrs: Anchor #8 bolstered and PCC passed back to rig. 03:52 hrs - 04:17 hrs: Skidded rig to safe zone B on bearing 065°, 200 m from B-7. 04:42 hrs: Passed PCC #4 to Swift. 04:48 hrs: Swift chased out to anchor #4. 05:15 hrs, Swift had anchor #4 off bottom. 05:38 hrs: Swift had anchor #4 on deck. 07:00 hrs: Anchor #4 bolstered and PCC passed back to rig. 07:30 hrs - 08:06 hrs, Skidded rig to safe zone C on bearing 180°, 80 m from B-7. 08:23 hrs: Passed PCC #1 to Swift. 08:32 hrs: Swift chased out to anchor #1. 08:55 hrs: Swift had anchor #1 off bottom. 09:57 hrs: Anchor #1 bolstered and PCC passed back to rig. 10:24 hrs: Passed PCC #5 to Swift. 10:32 hrs: Swift chased out to anchor #5. Rig hauled in on anchor #5. 11:31 hrs: Swift had anchor #5 off bottom. 12:20 hrs: Anchor #5 bolstered and PCC passed back to rig. 12:30 hrs: Rig towed 1.85 Km (1 Nm) off location. Statement of facts taken for rig and boats.

Phase Data to 2400hrs, 02 Sep 2009						
Phase	Phase Hrs	Start On	Finish On	Cum Hrs	Cum Days	Max Depth
MOB / DEMOB(MOB)	86.00	29 Aug 2009	02 Sep 2009	86.00	3.58	0.0m

Bulk Stocks						
Name	Unit	In	Used	Adjust	Balance	
Barite	mt	0	0	0	63.0	
Gel	MT	0	0	0	51.0	
Cement	MT	0	0	0	103.0	
35% Silica Blend Cement	MT	0	0	0	0.0	
Fuel	M3	0	3.2	0	462.2	
Potable Water	M3	0	5.7	0	367.3	
Drill Water	M3	0	0	4.6	505.6	



Personnel On Board			
Job Title	Personnel	Company	Pax
Drilling Supervisor	Philip Burr	Anzon Australia Pty Limited	1
HSE	Gordon Drew	Anzon Australia Pty Limited	1
OIM	Rod Dotson	Diamond Offshore	1
ROV	Subsea 7	Anzon Australia 3rd Party	3
Cementing	Schlumberger	Anzon Australia 3rd Party	1
Rig Crew	Drilling	Diamond Offshore 3rd Party	45
Other		Diamond Offshore 3rd Party	5
Catering	ESS	Diamond Offshore 3rd Party	8
Surveyor	Neptune	Anzon Australia 3rd Party	2
Electricians	Megawatts	Diamond Offshore 3rd Party	4
Rig mover	OMS	Anzon Australia 3rd Party	1
Drilling Supervisors	ADA	Beach Petroleum	2
Logistics	ADA	Beach Petroleum	1
Hart Aviation	Helideck Inspector	Beach Petroleum	1
Go Offshore	Rig Mover	Beach Petroleum	1
Total			77

HSE Summary				
Events	Date of last	Days Since	Descr.	Remarks
LTI	15 Jun 2009	189.52		
Abandon Drill	30 Aug 2009	3 Days		Full muster at 10:50 hrs
Fire Drill	30 Aug 2009	3 Days		Simulated at heli fuel tanks. Full muster at 10:36 hrs
First Aid Case	22 Aug 2009	11 Days		Top drive service loop hose dropped to floor knocking down third party person standing at rotary table. IP was checked by medic. No major injuries apparent.
Lost Time Incident	15 Jun 2009	79 Days	189.52 days	LTI = 189 days since start of rig assignment on 25 Feb 2009.
Weekly Safety Meeting	30 Aug 2009	3 Days		13:00 hrs 19:00 hrs 00:30 hrs

Rig Data				
Company Name	Rig Name	Max Deck Load	VDL @ Midnight	Rig Heading
Diamond Offshore	Ocean Patriot	mt		

Boats	Arrived (date/time)	Departed (date/time)	Status	Bulks		
Lewek Emerald		12:30 on 02/09/09	On tow bridle and 1 NM from Basker 7 location.	Item	Unit	Quantity
				Fuel	M3	265.5
				Potable Water	M3	198
				Drill Water	M3	365
				Barite	MT	75
				Gel	MT	43
				Cement	MT	87
Brine	M3	73.45				
Lewek Swift		12:30 on 02/09/09	Providing close support for tow at 1 NM from Basker 7 location.	Item	Unit	Quantity
				Fuel	M3	319
				Potable Water	M3	468
				Drill Water	M3	335
				Barite	MT	
				Gel	MT	25
				Cement	MT	0
				Brine	M3	248.68
35% Silica Blend Cement	MT	0				
Protector	19:00 hrs, 25-08-09		On location at rig.	Item	Unit	Quantity
				Diesel	M3	207.8
				Potable Water	M3	346
				Drill Water	M3	76